

प्रमाणित किया जाता है कि इसमें
पुस्तक में कुल 100 (एक सौ) पन्ना है जो
कि मामला न्यु मिशन लालगाद लेलफि
मिमी तक पक्ष निर्माण कार्य की प्रगति
दिखाता है।

सहायक अभियंता: श्री श्री गीता-पद्म मिश्रा

(नियंत्रक कलाप:- श्री सुभाष भैरव सिंह, पालिका)

मिशन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नरकटियागंज

13/5/2020

Scn, XLV-Form No. 134

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल नरकटियागंज

DIVISION

पनपटिया

SUB-DIVISION

Measurement Book

No. 1215

2020-21

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from mission lalgach farm to Safir miya.					
Agency - m/s ma Subhadra megabhai					
Pr. & Int. 1 td.					
Agg. Amount - 76,30,038.00					
(const + maint)					
A. A. Amount (Letter No - 68200/1239/7-11-19)					
const + maint - 68,20,300 lac					

T. S. Amount - 77,600 lac					
(const + maint)					
Date of commencement - 30.4.2020					
Date of comp - 29.4.2021					
Date of Entry - 30.5.2020					

1) const. of reference & working Benchmark - do - all					
Qty - 1.13 Km					

2) const. of reference pillars					
- do - all comp					

Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) const. of reference & working bench mark					
do do					all comp
QVTMBP(1) = 1.13 Km.					
@ RS 10265.34/Km					RS 11600.00
2) const. of reference					
2) Pullin do					all
QVTMBP(1) = 1.13 Km					
@ RS 10459.77/Km					RS 11820.00
3) clearing & grubbing road					
land do					all
QVTMBP(2) = 0.339 Hect					
@ RS 51133.76/Hect					RS 17334.00
4) const. of Embankment for 100m lead					do all
QVTMBP(2) = 373.50 m ³					
@ RS 174.94/m ³					RS 65340.00
5) const. of Embankment for 100m lead					do all
QVTMBP(2) = 871.50 m ³					
@ RS 58.70/m ³					RS 51157.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6/31) E/W in excavation for found — do — all					
QVTMBP(5) = 31.64 m ³					
@ RS 269.32/m ³ —					RS 8521.00
7/32) sand filling in found — do — all comp					
QVTMBP(5) = 2.78 m ³					
@ RS 400.59/m ³ —					RS 1114.00
8/33) concrete in — do — all					
QVTMBP(5) = 1.80 m ³					
@ RS 5868.87/m ³ —					RS 10564.00
9/43) S/H/P H&D bars reinforced (FC-415) — do — all work					
QVTMBP(8) = 2.029152 mt					
@ RS 45902.83/mt —					RS 93143.00
10/39) P/V & CC m25 grade concrete — do — all					
QVTMBP(2) = 29.28 m ³					
@ RS 7360.84/m ³ —					RS 215525.00

5270.00
 Net - 595548.00
 21/6/2020
 06
 1502
 65104120
 AG