

Agency by which work
Date of measurement -
No. and date of agreement.
(These four lines should be repeated at the commencement
of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road					mmssy Road Kaka
					- Kund Tirtolia To Gareya
					Khal upto Soran Bandh Under
					mmssy (SC)
Name of Agency					Sri Niwas
					Singh At Khawajapur
					Distt - Gopalganj
Length					→ 1.200 K.m
Estimated cost					→ 74,06,878 = 00

Agreement No → 16/SB/D/mmssy SC
2018 - 2019

Date of Commencement → 07/11/2018

Date of Completion → 06/11/2019

Date of measurement → 7/7/2019

($\frac{1}{4}$) Reference pillar as per
standard Data Book
@ 4 per Km do do do
= 5.0 NOS

($\frac{2}{5}$) Clearing and grubbing
road land including
uprooting wild veget

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(25/28) providing and laying				
1 Row 1000 mm Dia				
hume pipe do-do E/L				
7.50m vide T.M.B. page No - (17)				
⊙ 4116=15/m ³ R ₀ =				30871=00
(26/29) Laying (first class)				
bedding on well				
do do do E/L				
3.488m ³ vide T.M.B. page No - (18)				
⊙ 262=81/m ³ R ₀ =				917=00
(27/30) providing and laying				
Cement concrete m ³				

do do do E/L				
211.00m ³ vide T.M.B. page No - (9)				
⊙ 13560=59/m ³ R ₀ =				2861284=00
(28/31) Backfilling behind				
abutment using wall				
do do do E/L				
4.50m ³ vide T.M.B. page No - (17)				
⊙ 686=25/m ³ R ₀ =				3088=00
				= 70,59,085=00
B.O.C. Rate 0.15% Below =				10,588=00
				= 70,48,497=00
LESS provision payment page No - (9)				(-) 51,50,811=00
Net payment				= 18,97,686=00

C.P.P.
Continuation
26/6/2020
J.E. Wopalgaon