

प्रमाणित किया जाता है उस मापी
पुस्तिका में प्रशीन से छप्पे कुल 1000
(एक सौ) पृष्ठ संकित है जिसे श्री
अशोक कुमार सहायक अभियंता अवर
प्रमोडल सरमेरा के नाम से निर्गत
किया जाता है।

14/12/18

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)
राप्रमोडल
14-12-18

Re-issued to MB Mr. Mujib
Ahmad, JE, Samnera,

14/08/19
me

Sch. XLV-Form No. 134

बिहार शरीफ

DIVISION

अवर प्रमोडल सरमेरा

SUB-DIVISION

Measurement Book

No. 2779

Name of officer श्री अशोक कुमार

सहायक अभियंता अवर प्रमोडल सरमेरा
Date of first entry

Date of last entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c bill					
Name of work: Const ⁿ of road from Husna bigha more to Husna bigha.					
Agency: M/s Riya Construction					
Agreement No.: - S.B.D. 30/2019-20					
Work started date: - 13/09/2019					
Date of completion: - 12/05/2020					
Actual date of completion: 11/06/2020 Signature					
(iv) Const ⁿ of embankment					

with material obtained from borrow pits with a lift upto 1.5m, with a lead upto 100m and 100m do do all complete

Earthwork Calculation sheet

CH	Area (sq. m)	mean area (m ²)	length (m)	Volume (m ³)
0	0.00	—	—	—
50	0.30	0.150	50	7.500
100	0.483	0.2915	50	14.575
150	0.776	0.6295	50	31.475
200	0.965	0.8705	50	43.525

Continuation

102.075 m³

Material Statement

- ① Earthwork — 2450.250 m^3
- ② Stone chips — 275.320 m^3
- ③ Sand — 137.660 m^3
- ④ Bitumen Emulsion (S-1) — 1.524 m.t.
- ⑤ Bitumen Emulsion (RS-1) — 0.493 m.t.
- ⑥ Bitumen (S-10) — 3.4062 m.t.

11/6/20
J.F.

Chapman
156120
R