



**Rural Works Department**  
**NABARD Allotment Requisition Format**

Name of Division :- Patna

SL No.	Year	Name of Road / Bridge	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11 - 9)	Remarks
				Length (Road in KM / Bridge in M)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	Construction of Road From SH-78 to Masathi High School & to the Bank of the Dhobha River	ANIMA CONSTRUCTION PRIVATE LIMITED	2.295	174.80000	81.85778	11.96986	0.00000	0.00000	34.45145	34.45145	Photocopy of MB attached. Work done satisfactory
Total					174.80000	81.85778	11.96986	0.00000	0.00000	34.45145	34.45145	

  
 Executive Engineer  
 RWD, Works Division, Patna  
 05/08/2019

  
 05/08/2019

**Form GFR 19-A**

(See Government of India's Decision (I) below Rule - 150)

Form of Utilization Certificate upto the Aug. 2020

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs)	Amount Received (in lacs)	Particulars
1	NABARD	Till date By Bank	18776.98778	Certified that out of Rs.18776.98778 lacs of grants in aid sanctioned during upto 05.08.2020 in favour of Executive Engineer, RWD Works Division, Patna under this Department, a sum of Rs. 18774.76629 lacs has been utilized for the purpose of NABARD as given in the margin for which it was sanctioned and that the balance of Rs. 2.22149 lac remaining unutilized at the end of the period under report.
2	NABARD	Till Date By CFMS	1254.00696	Certified that out of Rs.1254.00696 lacs of grants in aid sanctioned during upto 05.08.2020 in favour of Executive Engineer, RWD Works Division, Patna under this Department, a sum of Rs. 1124.56027 lacs has been utilized for the purpose of NABARD as given in the margin for which it was sanctioned and that the balance of Rs.129.44669 lacs remaining unutilized at the end of the period under report.
		<b>Total</b>	<b>20030.99474</b>	

Certified and verified myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled / and being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which.

**Kinds of Checks exercised :-**

- Works have been supervised by Executive Engineer / Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction material have been tested,
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

**Physical Progress achieved :-**

- Construction of Road works.
- Construction of CD works.

  
05/08/2020

**Divisional Accounts Officer**  
R.W.D. Works Division, Patna

  
Executive Engineer  
RWD Works Division, Patna

Certified that this M.B Contains  
100 (One hundred) Nos of Machine  
Pages & Issued to Sri. 100 M. M. M.  
A.E. A.E. R.W.D, works  
Sub Division: Eng. E.

10/11/2020  
**Executive Engineer**  
**R.W.D. (W) S Division**  
**Patna**

Returned to Sri Jay Prakash Singh,  
JE, works section 1 & 2, Bakhtiyarpur

10/11/2020  
**JE**

Sch, XLV-Form No. 134

\_\_\_\_\_  
DIVISION

\_\_\_\_\_  
SUB-DIVISION

## Measurement Book

No. 7336

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_



1

Name of Work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement -  
 (These four lines should be repeated at the commencement  
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	m	11/2	Bil-1	
Name of work: - Construction of Road from					
					SH-78 to Marwachi High
					School to The Bank of the
					Dhoba River under NABARD
Agency - Anirudh Construction Pvt. Ltd.					
					Road No-4A, Majisate Colony,
					Ashwina Nagar, Patna
Agreement No. 13/500/2019-20					
Accepted Rate - 10% Below					

Agreement value - 4593,32764 = 00  
 Date of work order - 10/01/2020  
 Date of completion - 09/01/2021  
 Date of measurement - 22/07/2020.

Work done					
Item ①	Prov. & fixing of working				
	benchmark pillars 4 nos.				
	benchmark 40 nos. & refer-				
	- use pillars -- do etc.				
					Qty = 1.210 km.
Item ②	Clearing & grubbing				
	Road land - do - etc.				

Continuation

P.T.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					ABSTRACT OF COST
(1)					Prov. and fixing of working benchmark pillars 4 nos per km. of reference pillars --- do --- do --- etc.
					1.210 km. vide TMB page (1) at Rs 12,005 = 591/km — Rs 14,527 = 00
(2)					Clearing and grubbing road and etc. 0.726 Hect. vide TMB page (2) at Rs 47,516 = 83/Hect. — Rs 34,497 = 00
(3)					Construction of embank- ment with material ob- tained from borrow pits --- do --- do --- etc.
					2396.00 m <sup>3</sup> vide TMB page (3) at Rs 181 = 62/m <sup>3</sup> — Rs 435,162 = 00
(4)					Construction of sub- grade and earthen shoulders --- do --- etc.
					3073.40 m <sup>3</sup> vide TMB page (4) at Rs 222 = 93/m <sup>3</sup> — Rs 684,846 = 00
(5)					Construction of GSB by Prov. coarse graded material --- do --- etc.
					4016 m <sup>3</sup> vide TMB page (5) at Rs 291 = 40/m <sup>3</sup> — Rs 1,169,032 = 00

Continuation

P.T.O

