

6th on A/c Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - constn. of Rd. from
Khandapur to P.W.D. Path Ujan
in Mainpuri block under
M.M. 659 (S.C.)

Name of Agency - Smt. Ram Kumar Dahi
At - Maharaji, Surari
Distt - Darbhanga

Agmt. No. - 33/SBD/2016-17

Written order - 31.10.16.

Time of compl - 30.7.17.

Actual date of compl - 02.7.19

Work done -

(1) Plastering with c.m. (1:4).

on H.W. - 0.12

600mm ϕ H.P.C. 2 No. 5

Parapet wall (faces) = $2 \times 4 \text{ No.} \times 3.85 \text{ m} \times 0.6 \text{ m}$
 $\Rightarrow 18.48 \text{ m}^2$

1) (Top) = $2 \times 2 \times 3.85 \times 0.4 = 6.16$

1) (Sides) = $2 \times 4 \times 0.4 \times 0.6 = 1.92$

$\Rightarrow 26.56 \text{ m}^2$

(2) Excavation for Rd. work -

Soil (Box cutting) - 0.12

$2 \times 5 \times 30 \text{ m} \times 0.475 \text{ m} \times 0.05 \text{ m} = 2.125 \text{ m}^3$

$2 \times 15 \text{ m} \times 0.475 \text{ m} \times 0.05 \text{ m} = 0.713 \text{ m}^3$

$\Rightarrow 7.838 \text{ m}^3$

(3) Constn. of G.S.B. with well graded

mate. for 11 (Home Agate & L.S.G.) -

In mid position

$2 \times 5 \times 30 \text{ m} \times 0.475 \text{ m} \times 0.15 \text{ m} = 21.375 \text{ m}^3$

$2 \times 15 \text{ m} \times 0.475 \text{ m} \times 0.15 \text{ m} = 2.1375$

Sum
05.4.19

$\Rightarrow 23.512 \text{ m}^3$
C.O.

Sch. XLV-Form No. 134

[illegible]