


# Rural Works Department


## NABARD Allotment Requisition Format

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In Metre)	Amount (In Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-2020	Construction of RCC Culvert From Maula to Hiramaanpur cutting of PMGSY Road	Ramesh Kumar	5.000	16.424	12.06741	0.20147	0.00	0.00	11.63408	11.63408	In Progress

  
 Divisional Accountant  
 Rural works Department, Works Division,  
 Danapur

  
 Executive Engineer  
 Rural Works Department, Works Division,  
 Danapur

**FORM GFR 19-A**

(See Government of India's Decision (1) below Rule-150)  
Form of utilisation Certificate up to the month of July 2020

PIU: RWD Works Division, Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under NABARD Program Fund	1. Current Allotment Vide Letter No- 57WE. Dt 13.08.2020	147871681.00	Certified that out of Rs 147871681.00 received during the years 2019-20 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 147389021.00 has been utilized for the purpose of NABARD Program fund Schemes as given in the margin for which it was sanctioned and that the balance of Rs 482660.00 remaining unutilized at the end to the period under.
a Total			147871681.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (Ivi) Works have been supervised by Executive Engineer/Superintending Engineer
  - (Ivii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
  - (Iviii) Construction material have been tested
  - (Iix) Measurements have been recorded in the MBs and test check conducted by the Assistant
  - (Ix) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
  - (ii) Construction of CD work.



*Arvind*  
26.8.2020

S.D.A.O  
Rural works Deptt.  
Works Division, Danapur

*[Signature]*  
28.8.2020  
Executive Engineer  
Rural works Deptt.  
Works Division, Danapur



Certified that this M.B. Contains  
100 (One hundred) Nos of Machine  
& Issued to Sri. SOMAROO  
RAM E.E., R.W.D. works  
Sub Division DANER

  
Executive Engineer  
Rural Works Department  
Danapur Division, Danapur  


Sch, XLV-Form No. 134  
EXECUTIVE ENGINEER,  
DANAPUR DIVISION  
DANER SUB-DIVISION

## Measurement Book

No. 135!  
1353

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

1  
Name of Work -  
Situation of work -  
Agency by which work is executed -  
Date of measurement -  
No. and date of agreement -  
(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction of					
Rce cut/wet From Maula To					
Hiramanpur, cutting of PMGSY					
road.					
Agreement No - 03/SAD/2020-21					
Agreement Amount - 12,26,888.00					
Name of Agency :- M/s Ramesh					
Kumar					
Date of commencement - 18/06/2020					

Recorded Measurement					
① Providing & fixing typical PMGSY					
informationary sign board with Logo					
etc - - do - -					
= 1.00 sq.					
② construction of embankment with					
Material obtained from borrow pit etc - - do - -					
= $4 \times 15.00 \times \frac{11 + 8.00 + 7.00}{3} \times \frac{1.60 + 2.70 + 1.70}{3}$					
= $60 \times 8.93 \times 3.00 = 1071.60 \text{ m}^3$					
③ construction of granular sub-base					
well graded etc - - do - -					
= $4 \times 15.00 \times 3.75 \times 0.15 = 33.75 \text{ m}^3$					
<div style="display: flex; justify-content: space-between;"> <div> <p>by</p> <p>18/06/20</p> <p>SE</p> </div> <div> <p>5555</p> <p>2816/20</p> <p>P-13</p> </div> </div>					

Continuation



Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Retard Measurement</u>					
① Plain cement concrete in Substructure as per drawing etc.					
Abutment	2	7.50	(1.30 + 0.30)	1.80	
					$= 27.00 m^3$
<u>Return wall</u>					
	4	(1.32 + 0.40)		1.9	$= 14.89 m^3$
					$\text{Total} = 41.89 m^3$
	4	1.500	2.150	(1.12 + 0.40)	
					$= 12.42 m^3$
					$\text{Total} = (27.00 + 12.42)$
					$= 39.42 m^3$
					Limited to 39.40 m <sup>3</sup>

② Plain/reinforced cement concrete M20 in substructure complete all as per drawing etc..					
Abutment cap	2	7.50	0.70	0.20	$= 2.10 m^3$
Drill wall	2	7.50	0.40	0.43	$= 2.58 m^3$
Return wall coping	2	2.20	0.40	0.150	$= 0.53 m^3$
					$\text{Total} = 5.21 m^3$
③ Providing Bitumen Painting on top surface etc.					
Abutment cap	2	7.50	0.70		$= 10.50 m^2$
Drill wall	2	7.50	0.43		$= 6.45 m^2$
					$16.95 m^2$
H					

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	H.	
④ Supplying, fitting & placing HySD Bar Reinforcement in Super structure (Apartment Cap & Dist wall)					
Length $\Rightarrow (a_1) = 100 + 680 + 280 + 400 + 100 +$ (8mm $\phi$ ) $600 = 2160 \text{ mm}$ $= 2.16 \text{ m}$					
Nos = $2 \times 50 \times 2.16 \text{ m} = 216.00 \text{ m}$ Total length					
Weight @ $0.395 \text{ kg/m}$ $216.00 \times 0.395$ Weight = $85.32 \text{ kg}$ - (A)					
Length $(a_2) = 80 + 680 + 80 = 840 \text{ mm}$ (10mm $\phi$ ) $= 0.840 \text{ m}$					
Nos = $2 \times 25 \times 0.840 \text{ m} = 42 \text{ m}$ - (1)					
Length $(a_3) = 100 + 7400 + 100$ (10mm $\phi$ ) $= 7600 \text{ mm} = 7.60 \text{ m}$					
Nos = $2 \times 4 \times 7.60 \text{ m} = 60.80 \text{ m}$ - (ii)					
Length $(a_4) = 100 + 7400 + 100 = 7600 \text{ mm}$ (10mm $\phi$ ) $= 7.60 \text{ m}$					
Nos = $2 \times 8 \times 7.60 = 121.60 \text{ m}$ - (iii)					
Length $(a_5)$ Total length $(a_2 + a_4)$ $= (i) + (ii) + (iii) + (iv) = (42.00 + 60.80$ $+ 121.60) = 224.40 \text{ m}$ Weight = $224.40 \times 0.617 \text{ kg/m}$ $= 138.45 \text{ kg}$ - (B)					
Total weight = $A + B = (85.32 \text{ kg} +$ $138.45 \text{ kg}) = 223.77 \text{ kg}$					
⑤ Providing weep holes in plain concrete etc.					

Continuation

Continuation