

2nd on age bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - M/R of road					
NH - 28 to Balera via Madhu Chhapra					
Agency - Seema Devi, Reg. no. 2170937), At - Matuwa P.O. - Damodarpur, P.S. - Pitora, Dist - East Champas -					
Term					
Agreement no. - 37 M.R.D 2019-20					
Date of work order - 23.03.2020					
# Contract date of completion					
22.12.2020					
Actual date of completion					
24.10.2020					
Fresh measurement					Nil
All measurements & Area as per 1st on off bill					
Length	28/11/20	Width	29/11/20	A. G.	
J.E.					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
(1) Clearing & grubbing road land					
Qty. Wide T.M. B. P. 21					
0.62 Ha. @ Rs. 49,496.70 / Ha. Rs. 30,688/-					
(2) Construction of Sub grade & earthcut Shoulders					
Qty. Wide T.M. B. P. 21					
1302.60 m ³ @ Rs. 176.75 / m ³ Rs. 2,30,129/-					
(3) Construction of granular Sub base - gr. B material					
Qty. Wide T.M. B. P. 21					
78.10 m ³ @ Rs. 1937.06 / m ³ Rs. 1,51,284/-					
(4) WBM Gr. II - Providing, laying, spreading & compacting Stone aggregate					
Qty. Wide T.M. B. P. 22					
71.45 m ³ @ Rs. 3405.64 / m ³ Rs. 2,43,333/-					
(5) WBM Gr. III - Providing, laying, spreading & compacting Stone aggregate					
Qty. Wide T.M. B. P. 22					
107.79 m ³ @ Rs. 3164.07 / m ³ Rs. 3,41,055/-					
(6) Providing & applying primer Coat water between emulsion (SS-1)					
Continuation Total					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. Vide T.M. B. P. 22					
1437.20 m ² @ Rs. 40.85 / m ²					Rs. 58710/-
(7) Providing, laying & rolling of close graded Pbb mixt					
Qty. Vide T.M. B. P. 22					
1624.65 m ² @ Rs. 192.92 / m ²					Rs. 3,13,427/-
(8) Providing & applying tack Coat with bitumen emu lsion (RS-1)					
Qty. Vide T.M. B. P. 22					
13365.95 m ² @ Rs. 13.85 / m ²					Rs 1,85,118/-
(9) Providing & laying Semis dense bituminous concrete					
Qty. Vide T.M. B. P. 23					
293.54 m ³ @ Rs. 9715.88 / m ³					Rs. 28,51,999/-
(10) R.C.C. Kilometer Stone					
Qty. Vide T.M. B. P. 23					
4 nos. @ Rs. 2289.48 each					Rs. 9158/-
(11) R.C.C. 200 M. Stone					
Qty. Vide T.M. B. P. 23					
12 nos. @ Rs. 624.75 each					Rs. 7497/-
(12) Providing & fixing of retro reflected cautionary mandatory & information sign					
Qty. Vide T.M. B. P. 23					
5.904 m ² @ Rs. 12376.09 / m ²					Rs. 73068/-
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) 13) 600 mm. equilateral triangle					
Qty. wide T.M.B. P. 23					
14 nos. @ Rs. 356/- 14 each.					Rs. 49,870/-
(14) 14) 600 mm. Circular					
Qty. wide T.M.B. P. 23					
2 Nos. @ Rs. 478/- 182 each.					Rs. 9576/-
(15) 15) 600 mm. x 450 mm. rectangle					
Qty. wide T.M.B. P. 23					
6 nos. @ Rs. 466/- 36 each					Rs. 27,974/-
(16) 16) R.C.C. boundary Pillars					
Qty. wide T.M.B. P. 23					
47 Nos. @ Rs. 483/- each					Rs. 22,734/-
(17) 17) Printing new letters and figures					
Qty. wide T.M.B. P. 24					
352 Nos. @ Rs. 131.25/- cm. hgt. letter Rs. 46,200/-					
(18) 18) Providing & laying of hot applied thermoplastic compound					
Qty. wide T.M.B. P. 24					
620.00 m ² @ Rs. 735.40/m ² Rs. 4,55948/-					
(19) 19) Pedestrian Crossing					
Qty. wide T.M.B. P. 24					
4.60 m ² @ Rs. 735.40/m ² Rs. 2942/-					
(20) 20) Providing & laying of typical Continuation					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
MMGSY iron masonry sign board with logo					
Qty. Wd. T. m. B. P. 24					
3 nos. @ Rs. 11054.78 each.					Rs. 33164/-
<u>(21) 22) Brick masonry work</u>					
in Cm. (1:3) in Parabola					
Qty. Wd. T. m. B. P. 24					
14.40 m ³ @ Rs. 5723.47/m ³					Rs. 82418/-
<u>(22) 23) Plastering with cement mortar (1:4) 15 mm. thick</u>					
Qty. Wd. T. m. B. P. 25					
100.80 m ² @ Rs. 173.99/m ²					Rs. 17,538/-
<u>(23) 24) Painting two coats</u>					
Qty. Wd. T. m. B. P. 25					
100.80 m ² @ Rs. 86.94/m ²					Rs. 8764/-
				Total	Rs. 52,52,584/-
Add 1% Labour cost (+)					Rs. 52,526/-
Add 12% GST (+)					Rs. 59,35,431/-
Less 0.17% below (-)					Rs. 59,25,341/-
Less Previous payment with					
T. m. B. P. 25				(-)	Rs. 48,61,088/-
3 long Lmp					Rs. 10,64,253/-
28/11/20					
Continuation					
J. E.					

Sch. XLV-Form No. 134

Alt. No:- 82 dt. 13/11/2020

Ans. Total \rightarrow 989912 = 0

$$\text{Paid} \rightarrow 989.912 = \text{m}$$

Bas. → NLC

Sav 4/04 → 2012373088 → 04/12

Def. - 2020 2040/18797 2020

→ 04/12
2020

Sueet