

MMGSY 3rd Const. of Road from -
Balegani to Maladwar

Schedule XLV-Form No. 134

Agreement No - 60/SBD/MMGSY - 2019-20

Name of Contractor:- **Bhola Dasg**

DIVISION

ARRA RIA

Const. Cost :- 11161519 =
Maint. Cost :- 1566943 =

Total :- 12728483

SUB-DIVISION

PALASI

Date of Commence:- 07/01/2020

Date of Completion:- 06/01/2021

Measurement Book

2020

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
Const. of road					
from Baluganj to Malduwar					
in Palasi block under MMASy					
Agency—					
Bhole Prasad Yadav					
At—Ganjhaile, Po—Kankhudia					
P.S.—Palasi, Dt.—Araria					
Agreement No—					
60/SBD/2019-20					
Date of Commencement—					
07-01-2020					
Intended dt. of completion—					
06-01-2021					
Agreement Value—					
Rs 127,28,482=00					
Const. Cost—					
Rs 11,61,539=00					
Maint. Cost—					
Rs 15,66,943=00					
Mob. No—					
9304898705					
PAN—					
ACLPY6204B					
Date of measurement—					
15/2/2020					
Work done					
(1) Const. of reference &					
working benchmark etc.—					
1.50 Km.					
(2) Clearing & grubbing of					
road land etc.—all					
5	30	5.00			750 M ²
5	30	5.00			750 M ²
5	30	5.00			750 M ²
Continuation Total					2250 M ²
Cv					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	6	740915-
(90/30) P/W filter media materials etc - all					
19.88 m ³ @ 395 1.3214 ³					78355=
(V-TMB P. 12/19)					
(21/31) R-C-c. M/s for deck slab etc - all -					
438 m ³ @ 834632/m ³					36557=
(V-TMB P. 12/20)					
(22/32) S/P/P HYSID reinforcement bar for superstructure etc - all Components					
0.432 M.T @ 62198 64/M.T					27363=
(V-TMB P. 12/21)					1
					7544190=
Add GST @ 12%			(+)		905303=
Add L.C.C 1%			(+)		75442=
			Total		8524935-
less 0.05% below			(-)		4262=
					8520673=
less previous payment			(-)		5091371=
			Net		3429302=
(Signature) 6/11/20			(Signature) 6/11/20		
J.E. Jadhav			AE		