

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, फुलपरास
मासिक प्रगति प्रतिवेदन

NAME OF SCHEME :- MR-3054(OLD)

Sl. No.	YEAR	Name of Road	Name of Contractor	BLOCK	Length (in K.M.)	Date of A.A.	A.A. Amount (in crore)	Date of TS	Date of Tender	Agreement Date/ Completion Date	Agreement amount (in crore)	Physical Progress (In Km)			Total Expenditure (In Lakhs)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	Sub Base	Base	Surface	16	17
1	2013-14	Kariant to amchiri	Jagmayra Enterprises	Laukahi	2.030	24.07.13	0.51	24.08.13	24.09.13	20.11.13 21.03.14	0.42697	2.030	2.030	2.030	42.69700	Complete 21.03.2014
2	2014-15	Construction of M/R Road Khopa NH-57 to belha path	M/S NARAYAN ENTERPRISES	Phulparas	7.900	06.11.14	1.29	14.01.15	28.03.2015	10.02.16 09.08.16	1.161190	7.9	7.900	7.900	75.02909	Complete 02.05.2016 (Transfer To DRRP PMGSY Phase-II) Work is in Progress
Total=					7.900						1.161190	0.000	7.900	7.900	75.02909	

22/05/16
EXECUTIVE ENGINEER
RWD, WORK DIVISION, PHULPARAS