

MEHRANDIYA KHAMTA PHITHO ALLAHAL CHHIL

Schedule XLV-Form No. 134

544

R.U.D. HARUHAL DIVISION

KALAR SUB-DIVISION

59

Measurement Book

MBN-544

Abstract of cost

36

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road from Mahandira Kunta - Pabli to Allahpur Chauki					
Agency name: Santosh Gopal					
Agreement no: 08/SPD/MMCWS/2019-20					
Date of Commencement: 15/7/2019					
Date of completion: 14/4/2020					
1. Setting out pillars in b					
Qty with item no (1) Page 1					
2. PU Construction of reference pillars in b					
Qty with item no (2) Page 15					
3. Clearing and grubbing road less in b					
Qty with item no (3) Page 15					
4. Excavation for road work in					
Soil with less in b					
Qty with item no (4) Page 28					

Continuation = 23.25'

82.015 / 21 1907 = 00

प्रमाणित किया जाता है कि इस मापी प्रतिमा
में कुल 100 (एक सौ) पन्ने मशीन मुद्रित अंकित
हैं, जो सहायक अभियंता ग्रा.का. वि. कार्य अवर
प्रमंडल, कलेर श्री अशोक कुमार के नाम से निर्गत
किया जाता है।

30/7/19

Executive Engineer

R.W.D. (W) Division

Laxmi Arwal

30-7-19

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide item (17) P-8-21					
			= 1.0 each		
			EB 546.308 / m		5463 = 00
21 22. Plu road marking with hob					
applied thermite					
Qty vide item (18) P-8-26					
			= 158.20 m ²		
			EB 880.925 / m		1,37,616 = 00
22 22. Plu road marking with hob					
applied thermite					
Qty vide item (19) P-8-26					
			= 2.0 m		
			EB 951.914 / m		27,606 = 00 27,935 = 00
22 24. Earth work in excavation for					
25.1					
Qty vide item (20) P-8-17					
			= 55.80 m		
			EB 261.902 / m		14,638 = 00
24 25. Plu type B (first class) bedding					
logically					
Qty vide item (21) P-8-9					
			= 6380 m		
			EB 459.677 / m		2937 = 00
25 26. Plu concrete for plan / window					
Concrete job					
Qty vide item (22) P-8-17					

Continuation = 4.85 m

EB 4733.193 / m 22,1956 = 00

41
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26 24. P/V brick work under					
Cement					
Qty vide item		(12)	2.2	17	
					= 42.06 m ²
					CP. 5430.386 / 100 = 54.30386
					2,32,586
27 28. P/V and Lateral R.C. pipe MB					
(600 dia)					
Qty vide item		(10)	2.2	17	
					= 22.50 m ²
					CP. 3084.72 / 100 = 30.8472
					69,325
28 29. Plaster with (1:4) 1/4					
Qty vide item		(12)	2.2	17	
					= 42.06 m ²
					CP. 148.639 / 100 = 1.48639
					6126
29 30. P/V binding on cement 1 step high					
Qty vide item		(15)	2.2	25	
					= 42.06 m ²
					CP. 133.70 / 100 = 1.337
					5623
					48,65,184.97
					Less 0.50% for 1st 28,104.59
					48,36,480 = 00
					Less 1st 2nd rate bill Rs 62 28,61,398 = 00
					B. 19,75,082 = 00
					Less 3rd rate bill Rs 10,56,731 = 00
					B. 9,18,351 = 00

Continuation
8/12/2020
JE.