

34/

Boraha Passy Road Boraha west

to

Measurement Book

Schedule XLV-Form No. 134

(massy-5c)

DIVISION


1969-7

SUB-DIVISION

2nd on A/c BLH

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road from					
179 village, PMGSY road to 179 village west talis					
Agency: Matiriganjan Tiwari west Champaran					
Agreement no: - 13 SBD of 20-21					
Agreement Amount: Rs. 3918074 = 00					
Date of start: 29/05/2020					
Date of completion: 28/02/2021					
Record meant					
1 Construction of subgrade and earthen shoulder.					
1X 20.00X 7.48X 0.32 = 47.87 m ³					
2 Construction of granular sub base					
5X 30.00X 4.050X 0.200 = 121.50 m ³					
1X 20.00X 4.050X 0.200 = 16.20 "					
3X 30.00X 3.750X 0.100 = 33.75 "					
1X 10.00X 3.750X 0.100 = 3.75 "					
Total = 175.20 m ³					
3 Construction of WBM Gravel					
Providing, laying and rolling					
Close graded premix WBM					
Gr-11					
14X 30.00X 3.75X 0.075 = 118.125 m ³					
Signature  29/11/2020 DE					
 29/11/2020					

Continuation

Abstract of cost

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{1}{1}$ Construction of wearing B.m. side					
T.M.B. pgs. 3 = 0.42 km @ Rs.					
117 21 = 36 / km					Rs. 4923 = 00
$\frac{2}{2}$ Construction of reference					
filler side T.M.B. pg 3 = 0.42 km					
@ Rs. 13060 = 82 / km					Rs. 5486 = 00
$\frac{3}{3}$ Clearing of grubbing West End					
side T.M.B. pg 3 = 0.13 Hmt @					
Rs. 51133 = 76 / Hmt					Rs. 6647 = 00
$\frac{4}{4}$ Const. of embankment ... 1st					
up to 1000 side T.M.B. pgs.					
3 = 120.86 m ³ @ Rs. 202 = 52 / m ³					Rs. 24497 = 00
$\frac{5}{5}$ Const. of sub grade and					
earthen shoulder side T.M.B.					
pgs 3 = 718.08 m ³ @ Rs.					
204 = 16 / m ³ side T.M.B. pgs					
m. 6 = 47.87 m ³ Total =					-
765.95 m ³ @ Rs. 204 = 16 / m ³					Rs. 156376 = 00
$\frac{6}{6}$ Const. of embankment ...					
1st 1000 side T.M.B. pgs					
3 = 282.24 m ³ @ Rs. 167 = 41 / m ³					Rs. 47250 = 00
$\frac{7}{9}$ Const. of G.S.D. side T.M.B.					
pgs 3 = 121.50 m ³ side T.M.B.					
pgs 6 = 175.20 m ³ Total					
296.70 m ³ @ Rs. 3725 = 86 / m ³					
					Rs. 1105463 = 00

Total Rs. 1350642 = 00

Continuation

C/R

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8 10 Paving, laying, spreading and working in MGS-II vide TMS Agn. 6 = 118.125 m ²					
@ Rs 4562 = 37/m ²					Rs. 538930 = 0
9 23 Prov. & fixing MMS sign board vide TMS Agn 4 =					
2 nos @ Rs 11731 = 49/each					Rs 23462 = 0
10 24 Prov. & fixing maintenance sign board vide TMS Agn					
4 = 2 nos @ Rs 11731 = 49/each					Rs 23462 = 0
					Total 1936498 = 0
					Add 12% GST Rs 232380 = 0

					Add 1% Cess Rs 19365 = 0
					Add seigniorage fee Rs 23344 = 0
					Total Rs 2211587 = 0
					less 1.51% as per agreement Rs 33395 = 0
					Total 2178192 = 0
					less previous amount Rs 684782 = 0 825462
					Total Rs 1494010 = 0 1351439

Accepted for
24/11/20
R

25/11/20
28

Material Statement			
1	Earth =	47.87 m ²	(Rs 1711/m ²)
2	Stone metal =	147.168 m ²	(516.42)
3	Crushed sand =	63.07 m ²	(188.4/m ²)
4	Stone metal =	142.93 m ²	(458.24)
5	Stone screening =	94528.35 m ²	(345.54/m ²)

Accepted for
24/11/20
R

Continuation

25/11/20
28