

भागीकपुर रीजियर से प्रत्येक 2 घंटे (MMGSY)

(Sec)

Schedule XLV-Form No. 134

रीजियर :- श्रीमान विरगीर

जागीर कार्यालय भाग 34 रीजियर DIVISION

कर्मचारी SUB-DIVISION

MEASUREMENT BOOK

591

प्रमाणित किया जाता है कि इस मापी
पुस्तिका में कुल 100 पन्ने मशीन
मुद्रित अंकित है। जो श्री बाबुर
पवन सिंह, (सहायक अभियंता)
कार्य अवर प्रमण्डल, कुर्था के नाम
से निर्गत किया जाता है।

30/8/19
Executive Engineer
R.W.D. (W) Division
Laxmi Arwal
30-8-19

Sch. XLV—Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book


No.
591

Particulars.	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>4th and final Bill</u>					
N/O:- Construction of Road from Manikapur Rajpur to Pulerderpur (Under M.M.G.S. Y.S.C.)					
Agency:- Shri Kausik Kishor					
Agreement No. 43/S.B.D/M.M.G.S.Y/201-2020					
Date of Commencement:- 19/08/2019					
Date of Completion:- 20/03/2020					
Further Measurement:- NIL - Quantity carry over vide T.M.B. page 16 to 20					

<u>Abstract of Cost</u>					
<u>Item 1:- Construction of R.C.C Working</u>					
Bench Mark - do - do - all complete job.					
= 1 No @ 3790.83/each - Rs - 3791 = 00					
<u>Item 2:- Construction of Reference Pillars</u>					
- do - do - all complete job					
= 5 Nos @ 1728.00/each - Rs - 8640 = 00					
<u>Item 3:- Clearing & Grubbing head land</u>					
- do - do - all complete job.					
= 0.420 Hec @ 49739.47/hec. 20,891 = 00					
<u>Item 4:- Excavation of soil by Hydraulic</u>					
Excavator - do - do - F.II					
= 66.651 m ³ @ 82015/m ³ Rs - 5466 = 00					
Continuation					
Rs - 38788 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Item 5:- Construction of embankment Up to Lead 1000m - do - do - E/I					
					= 418.14 m ³ @ 187.226/m ³ Rs. 78,287 = 00
Item 6:- Construction of embankment Up to lead 100 m - do - do - E/I					
					= 975.664 m ³ @ 142.390/m ³ Rs. 1,38,925 = 00
Item 7:- Construction of sub grade earthen shoulder - do - do - E/I					
					= 1007.25 m ³ @ 189.107/m ³ Rs. 1,90,478 = 00
Item 8:- Construction of G.S.B. Gearing A - do - do - all complete job.					
					= 444.183 m ³ @ 2095.230/m ³ Rs. 9,30,577 = 00
Item 9:- Providing G.S.B. m. grade III - do - do - all complete job.					
					= 301.584 m ³ @ 2665.179/m ³ Rs. 8,03,775 = 00
Item 10:- Providing & Laying Prime coat with B.E. - do - do - E/I					
					= 1721.25 m ² @ 54.804/m ² Rs. 94,338 = 00
Item 11:- Providing Tack coat with B.E. - do - do - E/I					
					= 1721.25 m ² @ 18.612/m ² Rs. 32,036 = 00
Item 12:- Providing, Laying & rolling Mix seal surface - do - do - E/I					
					= 1721.25 m ³ @ 216.046/m ³ Rs. 3,71,869 = 00
Item 13:- Providing & Laying Brick on edge - do - do - E/I					
					= 375.00 m ² @ 478.303/m ² Rs. 1,79,364 = 00
Item 14:- Provi. R.C.C. m-15K.M. Stone - do - do - all complete job.					
					= 2 Nos @ 2197.356/each Rs. 4395 = 00

Particulars	Details of actual measurement		Contents of
	R. E. & M.B. IS	200 m ³ Bone	
Item 16: Providing R. E. & M.B. IS			200 m ³ Bone
- do - do - all complete job.			
= 5 Nos @ 608.969/each Rs -			3,045 = 00
Item 16: Providing & fixing Top of M.M.G.Sy			
- do - do - all complete job.			
= 3 Nos @ 9898.943/each Rs -			29,697 = 00
Item 17: Pro. & fixing Traffic Sign			
- do - do - as per direction of F.I.			
= 8 Nos @ 4,387.135/each Rs -			35,097 = 00
Item 18: Pro Retro-reflectors on Traffic Signs			
- do - do - all complete job.			
= 6 Nos. @ 5639.623/each Rs -			33,838 = 00
Item 19: Providing Retro-reflectors on traffic signs			
- do - do - all complete job.			
4 Nos @ 5511.416/each Rs -			22,046 = 00
Item 20: Providing P.C.C. m-30 Pavement			
- do - do - all complete job.			
= 459.00 m ³ @ 6282.694/m ³ Rs -			28,83,757 = 00
Item 21: Providing P.C.C. Boundary Pillars			
- do - do - all complete job.			
= 12 Nos @ 544.931/each Rs -			6,539 = 00
Item 22: Road Marking with hot Thermoplastic Compound to do in B.T. Portion			
- do - do - all complete job.			
= 90.00 m ² @ 850.929/m ² Rs -			76,584 = 00
Item 23: Road Marking in P.C.C. Portion			
- do - do - all complete job.			
= 150.00 m ² @ 951.914/m ² Rs -			1,42,787 = 00
Construction of H.P. Culvert.			
Item 24: E/W in excavation in found-			

Particulars	Details of actual measurement			Contents of area
	No.	do	B. E/I.	
Item 24				
				= 33.71 m ³ @ 261.90/m ³ Rs - 8,842 = 00
Item 25:- Providing 1st class bedding				
- do - do - all complete job.				= 4.108 m ³ @ 459.677/m ³ Rs - 1888 = 00
Item 26:- Providing R.C.C. m-15 - do				
- do - all complete job.				= 3.24 m ³ @ 4681.30/m ³ Rs - 15,167 = 00
Item 27:- Providing B/m with c.m. (1:4)				
- do - do - as per direction of E/I				= 27.739 m ³ @ 5708.904/m ³ Rs - 1,58,354 = 00
Item 28:- Providing & laying 600 m.m. ϕ				
10. P. 3 H.P. - do - do - E/I				
				= 15.00 m @ 3076.533/m Rs - 46,148 = 00
Item 29:- Providing C.P. with c.m. (1:4)				
- do - do - all complete job.				
				= 28.040 m ² @ 162.641/m ² Rs - 4,560 = 00
				= Rs 63,31,174 = 00
less 0.10% as per agreement (-)				6,331 = 00
				Rs - 63,24,843 = 00
less previous payment				
vide T.M. No. B. Page (14) (-)				46,67,816 = 00
less previous payment				
vide T.M. No. B. Page (26) (-)				9,94,216 = 00
				Rs - 6,62,811 = 00
Certified that the work has been done as per specifications & direction of E/I.				
 J.E. 08/10/20				