

3rd on A/c bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of road from Kachhagpur to Karyari tal.					
Agency:- Simant Shekhar Anaghatta, Sitemarhi					
Aggtl-no- 99/SBD/2019-20					
D.O.A:- 12/02/2020					
D.O.C:- 11/02/2021					
Abstract of Cost					
1) P/S MHGISY logo identification sign board and citizen information board					
Qty. vide TMB, Page-5					
2 nos. @ Rs. 10979.65/no					Rs. 21959=00
2) Const. of working benchmark Pillars					
Qty. vide TMB, Page-5					
1.25 Km @ Rs. 4137.68/Km					Rs. 5172=00
3) P/S of reference pillars					
Qty. vide TMB, Page-5					
1.25 Km @ Rs. 1911.99/Km					Rs. 2390=00
4) clearing and grubbing road land					
Qty. vide TMB, Page-5					
0.88 Hct @ Rs. 49436.70/Hct					Rs. 43557=00
5) P/L RCC pipe duct 300mm dia across the road.					
Qty. vide TMB, Page-5					
38.00 m @ Rs. 832.24/m					Rs. 31625=00
6) Const. of embankment with material obtained from borrow pit					
Qty. vide TMB, Page-5					




Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(a) For 1000 m lead					
420.40 m ³ @ Rs. 175.11/m ³					Rs. 73616=00
(b) For 100 m lead					
630.60 m ³ @ Rs. 138.27/m ³					Rs. 87193=00
7/3 Excavation for road way in soil using manual means					
Qty. vide TMB					
Page-6				104.25 m ³	
Qty. vide MB-2677					
Page-8				10.50 m ³	
			Qty-	114.75 m ³	
@ Rs. 74.10/m ³					Rs. 8503=00
8/11 Construction of granular Sub-base					
Qty. vide TMB, Page-6					
58.45 m ³ @ Rs. 2667.87/m ³					Rs. 155937=00
9/12 P/L S/C Stone aggregates of WBM-III					
Qty. vide TMB, Page-6					
157.38 m ³ @ Rs. 3246.51/m ³					Rs. 510936=00
10/5(ii) Const. of subgrade & earthen shoulder					
Qty. vide TMB, Page-6					
115.50 m ³ @ Rs. 176.75/m ³					Rs. 20415=00
11/13 Const. of unreinforced PCC M20 grade					
Qty. vide TMB, Page-6					
336.60 m ³ @ Rs. 7484.93/m ³					Rs. 2519427=00
12/6 Construction of granular Sub-base					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMB Page - 7			326.00	m ³	
Qty. vide MB-2677 item-2, Page-8			51.00	m ³	
			Qty. - 377.00	m ³	
@ Rs. 2667.87/m ³				Rs. 10,05,787	=00
13/5(i) Construction of Subgrade and earthen shoulder					
Qty. vide M.B-2677, Page-8					
267.00 m ³ @ Rs. 176.75/m ³				Rs. 47192	=00
14/7 P/L s/c Stone aggregates of specific sizes to WBM-III					
Qty. vide M.B-2677, Page-9					
196.874 m ³ @ Rs. 3246.51/m ³				Rs. 639153	=00
			Total	Rs. 5172862	=00
			Add 1% Cess -	Rs. 51729	=00
			Add 12% GST -	Rs. 620743	=00
			Total	Rs. 5845334	=00
			Less previous Payment (Rs.)	4322616	=00
			Total	Rs. 1522718	=00
 15/12/2020  C.A.B.  18/12/20					