

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झंझारपुर

पत्रांक 1636अनु

झंझारपुर / दिनांक 18/12/ 2020 ई०

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, झंझारपुर ।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, दरभंगा ।

विषय:- प्रधानमंत्री ग्राम संपर्क योजना अन्तर्गत पैकेज संख्या - BR-21R-677, Construction of RCC H.L Bridge L035-Bheja Langra chowk to Jharwa in Bheja Langra chowk to Jharwa Over kosi River पुल निर्माण कार्य का समयवृद्धि की स्वीकृति के संबंध में ।


महाशय,

उपर्युक्त विषयक संबंध में कहना है कि इस कार्यालय के एकरारनामा संख्या 04 SBD/2019-20 द्वारा प्रधानमंत्री ग्राम सड़क योजना अन्तर्गत पैकेज संख्या - BR-21R-677, Construction of RCC H.L Bridge L035-Bheja Langra chowk to Jharwa in Bheja Langra chowk to Jharwa Over kosi River उच्च स्तरीय पुल निर्माण कार्य का एकरारनामा दिनांक 11.06.2019 को किया गया था । एकरारनामा के अनुसार कार्य दिनांक 10.12.2020 को समाप्त करना था । संवेदक द्वारा प्राप्त समयवृद्धि अभ्यावेदन के अनुसार वैश्विक महामारी कोरोना के कारण सम्पूर्ण लॉक डाउन एवं अत्यधिक वर्षा एवं बाढ़ के कारण निर्माण कार्य बाधित हो जाने कारण कार्य निर्धारित समय पर समाप्त नहीं हो सका । उक्त कार्य में संवेदक दोषी नहीं है । वर्तमान में संवेदक द्वारा कार्य प्रारंभ किया जा चुका है एवं पुनरीक्षित कार्य योजना उपलब्ध कराया गया है जिसमें निर्माण कार्य माह दिसम्बर 2021 तक पूर्ण होने का लक्ष्य है । उक्त योजना से संबंधित किसी प्रकार का ए०टी०आर० लंबित नहीं है ।

अतः उक्त कार्य में दिनांक 31.12.2021 तक समय वृद्धि स्वीकृति हेतु अनुशंसा की जाती है । उपरोक्त सभी प्रमाण पत्र एवं आवेदन मूल में संलग्न की जा रही है ।

अनु०:- यथोक्त ।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, झंझारपुर ।
18/12/2020

2337 Date: 08.12.20

SI No

भारतीय गैर न्यायिक
एक सौ रुपये

Rs. 100

रु. 100



सत्यमेव जयते

ONE
HUNDRED RUPEESभारत INDIA
INDIA NON JUDICIAL


SL. No. 1744 Date 27/12/20 Rs. 100 Sheet 1 AA 183338
 Name. विश्वरूपेश (पुत्र) धर्मेश कुमार उर्फ
 Add. शपथ पत्र

मैं पंकज कुमार, मैनेजिंग डायरेक्टर सिस्टेमैटिक एंड एडवांस कंस्ट्रक्शन प्राइवेट लिमिटेड पता -
 त्रिवेणी निवास, फ्लैट नं० 101, आर० के० अवेन्यु रोड, राजेंद्र नगर, पटना - 800016, शपथ
 पूर्वक बयान करता हूँ कि :-

1. कि मेरे द्वारा Construction of RCC H.L Bridge L035-Bheja Langra Chowk to Jhagwa (ODR40) over kosi river जिसका एग्रीमेंट नं०- 04SBD /2019-20 Dates - 10/12/2019 है, का कार्य चल रहा है। जिसकी समाप्ति तिथि 10 /12 /2020 थी।
2. कि मैं 31/12/2021 तक समयवृद्धि की मांग की है।
3. यह कि उपरोक्त Bridge में मेरी कम्पनी को अगर समय वृद्धि के लिए स्वीकृति दी जाती है तो मेरी कम्पनी के द्वारा भविष्य में किसी भी प्रकार का अतिरिक्त दावा कि मांग नहीं कि जाएगी।
4. यह कि उपरोक्त कथन मेरी जानकारी में सही एवं सत्य है।

Notary Public
 who is identified by Sri...
 advocate solemnly affirmed and
 declared before me

Dharmendra Kumar
 Notary Public (Patna)



Identify the signature/L. R. I who has
 signed in my presence

Advocate

For Systematic and Advance Construction Pvt. Ltd.

शपथकर्ता का हस्ताक्षर
Managing Director



Systematic & Advance Construction Pvt. Ltd.

Govt. Contractor & Order Suppliers

Correspondence Address :

Branch Office : Moti Bhawan, Block-B, 2nd Floor, Behind RBI, Salimpur Ahra, Patna - 800 003
Mob.: 9431109549, 9065525401, **E-mail :** sacpl007@gmail.com

Ref :- SACPL/ 2020-21/ 211

Date :- 8/12/2020

To,
 The Executive Engineer
 R.W.D, Works Division
 Jhanjharpur


Subject: Regarding extension of time for work namely "LO35-Bheja Langra chowk to jharwa (ODR 40) Construction of RCC H.L Bridge in Bheja Langra chowk to Jharwa Over kosi river.

Sir,

With the reference of above noted subject we have to complete the work before 10.12.2020 but due to below mentioned reasons we haven't completed the work within time frame.

1. After Allotment of work, we are unable to start foundation work due to rain till first week of July 2019. After 1st week of July 19, we mobilize labour as well as materials and started the work. Due to heavy rain in 2019 flood type of situation has been created up to Dec 2019 around constriction area.
2. In period of COVID-19(23.03.2020 to MAY 2020) , we were unable to mobilize labour as well materials.
3. In period of COVID-19, Our camp store room and labour room area has been used for isolation center , So work was stopped till May 2020.
4. Again we started the work with full force in June 2020 but Due to heavy Rain before rainy season in june 2020 flood type of situation has been created till 30.10.2020 so work was stopped in such period , it was communicated to your office also.

Sir, After Allotment of work we got only 3 to 4 months to execute the above said work in this type of situation in 2019 & 2020 Keeping in the view of above noted facts we need extension of time till 31.12.2021. We assure you that we will complete the work before 31.12.2021. For this I am grateful to you

Thanking you
 For Systematic and Advance Construction Pvt. Ltd.

 Managing Director

Regd. Office : H-112, Harmu Housing Colony, Ranchi (Jharkhand)
Head Office : Triveni Niwas, F. No.-101, R. K. Avenue Road, Rajendra Nagar, Patna - 16

APPLICATION FOR EXTENSION OF TIME

1. Name of Contractor : SYSTEMATIC AND ADVANCE CONSTRUCTION PVT. LTD.
Triveni Niwas, Flat No.-101, R.K Avenue Road, Rajendra Nagar,
Patna - 800016.
2. Name of Work : Construction of RCC H.L Bridge LO35-Bheja Langra chowk to
Jharwa (ODR 40) in Bheja Langra chowk to Jharwa Over kosi river.
3. Agreement No. with date : 04SBD/2019-20 Date- 11.06.2019
4. Date of Commencement of work
as per written order : 11.06.2019
5. Contract date of completion
As per work : 10.12.2020+ 1.5 month due to COVID-19 = 25.01.2021
6. Whether any extension of time
granted previously in so on
what ground & up to what date : No
7. Date of which present extension
applied for by the contractor with
sub-Division receipt No. & Date :
8. Agreement amount : INR 19,01,19,541.00
9. Value of the Actual work done : 10%
10. Date of the Actual completion
(if work completed) :
11. Date of Hindrance in present
extension :
12. Cause of Hindrance : (1) Heavy rain & Flood in 2019.
(2) COVID- 19 in 2020.
(3) Heavy rain & Flood in 2020.
13. Date of which present extension
Applied for : 31.12.2020
14. Whether the extension prayed
for the final one :
15. Extension recommended by J.E : Work delay due to over rain & Covid 19.
Due to over rain & covid-19. 31/12/20
30/12/20
16. Extension recommended by A.E : Delayed due to flood & covid-19. 30/12/20
17. Extension recommended by E.E :
30/12/20
18. Extension recommended by S.E :
30/12/20
19. Contractor Signature : For Systematic and Advance Construction Pvt. Ltd.
Managing Director

10AAJCS1255M2ZD

Phone : 0612-2323056

Systematic & Advance Construction Pvt. Ltd.**Govt. Contractor & Order Suppliers**

Correspondence Address :

Branch Office : Moti Bhawan, Block-B, 2nd Floor, Behind RBI, Salimpur Ahra, Patna - 800 003
 Mob.: 9431109549, 9065525401, E-mail : sacpl007@gmail.com

08.12.2020

Ref :- SACPL/

Date :-.....

Programme of construction

NAME OF WORK — LO35-Bheja Langra chowk to jharwa (ODR 40) Construction of RCC H.L Bridge in Bheja
 Langra chowk to Jharwa Over kosi river.

SL. NO.	Work Done	Months (after work allotment)											
		Dec20	Jan 21	Feb 21	Mar 21	April 21	May 21	June 21	July 21	Aug 21	Sep 21	Oct 21	Nov 21
1	Foundation												
2	Sub structure												
3	Super structure												
4	Misc works												

Signature
 18/12/20

For Systematic and Advance Construction Pvt.

Signature
 Managing Director

Regd. Office : H-112, Harmu Housing Colony, Ranchi (Jharkhand)

Head Office : Triveni Niwas, F. No.-101, R. K. Avenue Road, Rajendra Nagar, Patna - 16

BRIDGE

Blaya Langza Chok to Thana
over Koshi river

Schedule XLV-Form No. 134

SR 212-672

DIVISION

Mr. Adhapa S. J. 3-DIVISION

MEASUREMENT BOOK

ਅਸਮਾਨੀ ਕਿਸਮ ਅਸਮਾਨੀ ਪ੍ਰਤਿ ਅਸਮਾਨੀ
 ਪ੍ਰਮਾਣੀ ਅਸਮਾਨੀ ਪ੍ਰਮਾਣੀ ਪ੍ਰਮਾਣੀ 1000
 ਪ੍ਰਮਾਣੀ ਅਸਮਾਨੀ ਪ੍ਰਮਾਣੀ ਪ੍ਰਮਾਣੀ
 ਪ੍ਰਮਾਣੀ ਪ੍ਰਮਾਣੀ 2 ਪ੍ਰਮਾਣੀ
 ਪ੍ਰਮਾਣੀ ਪ੍ਰਮਾਣੀ INDEX ਪ੍ਰਮਾਣੀ
 ਪ੍ਰਮਾਣੀ ਪ੍ਰਮਾਣੀ

28.2.0
 ਪ੍ਰਮਾਣੀ
 ਪ੍ਰਮਾਣੀ
 ਪ੍ਰਮਾਣੀ

INDEX

PAGE

Name of work -

Situation of work -

Agency by which work is executed -



Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relative to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[ST on MC 511]					
Work: Const. of HLB L035					
balea langra clark to					
thorawa and 4m 25m 4m					
in m 25m 2m.					
H/A of general systematic and advance pr.					
D/H of start 11/06/2019					
D/H of Comp 10/12/2020					
Ag. Nos. 4 SED 19-20					
H/A package Nos. BR 2-1 R 572					
Measurement					
1/ PLY 2 fixings 'large' of					
polymer pocket of horizontal					
sign board with large as					
per MARD specification					
2 drawing as per the sheet					
= 3 Nos.					
[Signature] 29/02/2020					
[Signature] 29/12/2020					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
A ₁					10m
D ₁					10m
D ₂					5m
					2.5m
JE					
9/5 Shoring of 8m d well					
through to depth 1m, above					
beyond 20 to 30m					
A ₁					4m
D ₁					4m
					8m
					
Abstracts of Const					
1/2 ply 2 Constructing temporary structure					
(a) 16m d for well to depth 1m					
V. M.B. P 13 = 0.9m					
C.R. 4722.40/each = 4722.40					
(b) Assuming depth of					
water 4.0m above					
V. M.B. P 13 = 2 Nos					
C.R. 2398.790/2/No = 4797.580					
2/5 ply 2 supply - cully 20m d					
V. M.B. P = 10 = 1.80m					
C.R. 10 = 0.90m					

Continuation 2.70 m

C.R. 8660.11/m = 2322.03

No.	Details of actual measurement			Contents of area
	L.	B.	D.	
3/4	plv Acc in well pond			
	As per do do do			
	1/11 Well Churne Rec m/s			
	V. TMB P = 10 = 64.43 m ³			
	" " " = 53.215 m ³			
	" " " = 97.445 m ³			
	@ Rs 9104.44/m ³ = 989003.2			
	B/L Rec m/s with hatchery			
	plan for well slaking			
	V. TMB P = 11 = 187.46 m ³			
	" " " = 16 = 1171.191 m ³			
	= 1258.651 m ³			
	@ Rs 8699.09/m ³ = 10923945			
	Sinking of 3m diameter well through			
	layers of soil do do			
	A (2) V. TMB P = 11 = 5.66 m			
	" " " = 7 = 2.00 m			
	= 12.66 m ³			
	@ Rs 19224.24/m ³ = 11677920			
	D/D 13e yoda 3 to 10 m			
	V. TMB P = 11 = 2 m ²			
	" " " = 17 = 19 m			
	@ Rs 12530.57/m ³ = 263142			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Beyond 10 to 20m					
V. TMB p = 12 = 25m					
@ Rs 16830/m					= 413750 =
U Beyond 20 to 30m					
V. TMB p = 16 = 8m					
@ Rs 31045/m					= 248360 =
7.7 S. 2.2 placing 40 concrete					
Aspd bar reinforcement					
(7.45) in bond blocks					

V. TMB p = 22 = 276 MT					
46764 MT					
23222 MT					
60986 MT					
@ Rs 71436.22/MT					= 4999640 =

6/33 1/2 fixing 0m600					
subject in 100 m2					
sign board 100 m2					
V. TMB p = 12 = 3 m2					
@ Rs 112663/MT					33739 =

18645543 =					
1115611 =					
7755602 =					
155441 =					
78489941 =					
Less previous part = 114968294 =					

Continuation = 13521647 =