

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd	A/C	b/m		
Name of work - Chourathi lakh PMBSY					
Path to Kuvass Path Madani Pur					
Mahachalit + 0.5					
Agency	—	Achaldeo Singh			
Aggr. No	—	345BD / 20/9-2020			
Date of Aggr.	21/08/2019				
Date of start	05/07/2019				
Date of comp	04/07/2020				
1 Construction of Subgrade					
in Earthen Road					

vide item No-1 TMB Pg-15					
					Qty = 3456.0m ³
2 w.s.B with well graded					
material					
vide item No-2 TMB Pg No-15					
					Qty = 1215.0m ³
3 vide item -2 TMB Pg 16					
					Qty = 8.78
					Qty = 1223.78m ³
3 Construction of Subgrade					
in Earthen Shoulder					
vide item No-1 TMB Pg No-17					
4 w.B.M 6-3					Qty = 1665.21
vide item No 2 TMB Pg - 18 to 19					
					Qty = 900.0m ³

Continuation

RMDM
 23/12/2020
 J-2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
CH - MMGSY					
Name of work - Charathi Lakh PMGSY Path					
To Kullar from Medaniya Mahadali					
to 19					
Agency - Achaldeo Singh					
Agg. No - 345130/2019-2020					
Start Date - 05/07/2019					
Comp. Date - 04/07/2020					
i) Setting out Pillar					
i) P/v and fixing Bench					
mark pillar 1 No Per Km					
Qty = 4 Nos vide item No - 1 PMBS-11					
@ RS 4437.61					Rs = 17750.00
ii) P/v and fixing Reference					
Pillar 04 Nos Per 1km					
Qty = 13 Nos vide item No - 1 PMBS-11					
Rs No - 11					
@ RS 2038.00					Rs = 26504.00
2) P/v and fixing typical					
MMGSY information sign board					
Qty = 1 No vide item No - 2 TMBB					
@ RS 10283.38					Rs = 10283.00
ii) citizen information board					
Qty = 1 No vide TMBB Rs - 11					

Continuation

@ 10283.38

Rs = 10283.00

Rs = 64820.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/2) clearing and grubbing					
Road land					
Qty = 2.31 hec vide TMB Pg No-12					
@ 49739.47					-Rs = 114898.00
4/2) Earthwork in Road embankment					
obtained from borrow					
Pit as per L/C and C/S					
Lead for borrow 100m					
Qty = 3295.773 vide TMB Pg-12					
@ Rs 132.56					-Rs = 436888.00
5/4) construction of Subgrade and earthwork shoulder					
Qty = 3672 m ³ vide TMB Pg No-12					
Qty = 3456 m ³ vide TMB Pg No-20					
Qty = 1665.21 m ³ vide TMB Pg 19-20					
Qty = 898793.21 m ³					
@ Rs 189.60					-Rs = 1667193.00
6/5) V.S.B. with well graded material					
Qty = 1377 m ³ vide TMB Pg-12					
Qty = 1223.78 m ³ vide TMB Pg-20					
Qty = 2600.78 m ³					
@ Rs 3467.00					-Rs = 9016904.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7) W.B.M	6	17	3		
Qty = 900m ³ vide TMB Pg No. 20					
@ Rs 5499.78					-Rs= 4880502.00
					-Rs= 16181205.00
10% below as per Agmt					1618120.00
					Rs= 14563085.00
Ded. of Previous bill (-)					5478188.00
					Rs= 90
Ded. of Previous bill (-)					150.00.000
					-Rs= 9563085.00

Ratio
23/12/2020

Material Statement				
U.S. B	=	1223.78		
Metal				
5.3 to 9.5	-	734.268 @ 527.30	=	387180.00
9.5 to 236	-	293.70 @ 419.88	=	123319.00
Sand	-	440.56 @ 162.88	=	71758.00

Continuation