

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name: - PMGSY Road Rishidev					
tola to Dhuniya tola.					
Contractor- Md Asfak Alam					
Agg No / Del - 42/SAD/PMGSY/2017-18					
Commencement date - 28.10.2017					
Completion date - 27.10.2018					
① Bench mark (P-23, item 01)					
Qty - 2 Nos @ Rs 4698.48 / each = Rs					9397.00
② Reference pillars					
Qty - 7 Nos @ Rs 2158.22 / each = Rs					15108.00
③ clearing & grubbing					
Qty 0.595 Hec @ Rs 45920.41 / m ³ = Rs					27323.00
④ Road way box cutting					
Qty - 31.82 m ³ (P-23, item 4)					
@ Rs 72.10 / m ³ = Rs					2294.00
⑤ Embankment fillings					
(a) for 100m lead					
Qty					
(b) for 1000m lead					
Qty					
⑥ GSB Gr-I					
Qty - 730.61 m ³ (P-24, item 6)					
Qty 11.25 m ³ (P-27, item 1)					
Qty 741.86 m ³ Limit 741.68 m ³					

Continuation
 @ Rs 3334.11 / m³ = Rs 2472843.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
B/F Amount					Rs
(22) Traffic sign & Road furniture (Page 31, item 12)					
a) Km stone - 03 Nos					
@ Rs 2657.92/each					Rs 7974.00
b) 200m stone - 07 Nos					
@ Rs 657.06/each					Rs 4599.00
c) 600mm triangle - 04 Nos					
@ Rs 1746.54/each					Rs 6986.00
d) 600mm Circle - 04 Nos					
@ Rs 1810.85/each					Rs 7243.00
e) 600x450mm rectangle - 04 Nos					
@ Rs 1804.37/each					Rs 7217.00

2nd 10% deduction 10%
 JE 10%
 Trivani

Previous pay + Rs 7640296.00

Rs 1819510.00

Vinod
 10.8.2020
 AE