



Government Of Bihar  
Office Of The Executive Engineer  
Rural Works Department, Works Division, Muzaffarpur East-II  
Mail: ruralwork2muz@gmail.com & Contact: 0612-2220866

Letter No: - 2291/3130

Dated: - 29-12-2020

To,  
Addl. CEO -Cum-Secretary-Cum-Empowered Officer, BRRDA  
3rd Floor, Land Development Bank Bhawan, Budh Marg, Patna

Sub:-Regarding issue of allotment in MMGSY-GEN

Respected Sir

With warm regard I am here by requesting to you kindly issue of allotment in MMGSY-GEN.

Enclosed: - 1) Road list for required allotment.  
2) Utilization Certificate.

Yours Faithfully

Executive Engineer  
Rural Works Department  
Works Division, Muzaffarpur East-2  
+91.8986915781

Rural Works Department  
Name of Scheme -> MMGSY (GEN)

Name of Division : Muzaffarpur East 2

S.No	Year	Name of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lac)		Allotment Received (in Lac)	Total Expenditure as per MIA (in Lac)	Value of Measurement (in Lac)	Current Demand (in Lac)	Remarks
				Length (in km)	Amount (in Lac)	Main Work	Maintenance					
1	2018-19	Minapur to Dumaria Day Tak	Sanjeev construction	1.901	118.66000	93.05206	12.39553	0.00000	0.00000	49.67079	49.67079	Security uploaded in MIS
1	2018-19	Nandra Vihar Assthan to Lavtan Middle School	Ram Swarath Ray	2.257	143.82000	112.96780	13.51573	37.31454	37.31454	112.50800	75.19346	Security uploaded in MIS
TOTAL												
										162.17879	124.84425	

*28/08/2019*  
D.A.O.  
Rural work Department  
Work Division Muz East -2

*29/11/19*  
Executive Engineer  
Rural work Department  
Work Division Muz East -2

**FORM GFR 19-A**  
**Utilisation Certification up to month of NOV 2020**  
**M.M.G.S.Y.-GEN(CFMS)**  
**RWD Works Division, Muzaffarpur East-II**

Sr.	Name of Scheme	Sanction No & Date with Amount (In Rs.)	Amount Received (In Rs.)	Particulars
1.	Construction of Rural Road under M.M.G.S.Y.-GEN	Secretary cum Empowered officer B.R.R.D.A Letter No.-167 WE Date -29.09.2020	Opening Balance- Rs. 8,93,23,164.00 Rs.+ 5,82,20,975.00 Rs. - 43,87,411.00 0.00 Rs. 14,31,56,728.00 Rs. - 11,92,42,309.00 Rs. 2,39,14,419.00	Certified that out of Rs 5,82,20,975.00 of grant in aid received during the Year 2020-2021 in favour of Executive Engineer R.W.D. Works Division, Muzaffarpur East-II. A sum of Rs 11,92,42,309.00 has been utilized for the purpose of M.M.G.S.Y.-GEN(UP TO 04.11.2020 ) schemes as given in the margin for which it was sanctioned and that the balance of Rs. 2,39,14,419.00 remaining unutilized at the end of the period under.
		<b>Total</b>	<b>Rs. 14,31,56,728.00</b>	

2. Certified that I have satisfied that the conditions on which the grants-in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

**Kind of Checks exercised:-**

- I. Works have been supervised by Executive Engineer/ Superintending Engineer.
- II. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- III. Construction material has been tested.
- IV. Measurements have been recorded in the MBS and test check conducted by the Assistant Engineer/Executive Engineer.
- V. All other codal formalities have been observed.

**3. Physical progress achieved:**

- i. Construction of Road Works.
- ii. Construction of CD Works.

21/09/20  
D.A.O

RWD, Works Division  
Muzaffarpur East-II

29/11/20  
Executive Engineer

RWD, Works Division  
Muzaffarpur East-II

# Measurement

1

Name of Work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement -  
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of road and a work of "Nandani Viskhar chak to Laiten Primary school tak" in Minapur block under mmcsy (Gen)					
Agency - Ram Swarath Ray Belahi (achhi, Minapur Muzo Kanchan)					
Agreement No - mmcsy/SPD-32/125					
Date of Work order 21.12.2019					
Time of completion - 20.12.2020					
Rate - 10% below					
Agreement value -					
(a) Const work - Rs 1,12,96,780/-					
(b) 5 year Maint. cost Rs 13,51,573/-					
Total Rs 1,26,48,353/-					
Work done					
① Setting out -					
① Const. of reference					
Working bench mark -					
50 x 30.00m = 1,500.00m <sup>2</sup> = 1.50ha					
① Const. of reference pillars -					
50 x 30.00m = 1,500.00m <sup>2</sup> = 1.50ha					
① Clearing and grubbing					
road land					
50 x 30.00m = 1,500.00m <sup>2</sup> = 1.50ha					

Continuation

Continuation



Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
					R. F Rs 1,20,65,513=
(39) SIFIF 600mm-45mm					
Size rectangular ker kernd -					
4.00 m <sup>2</sup> vol P-(46)					
@ R 6355=09 each R 25,424=					
(40) Pl and laying of					
applied thermoplastic					
compound - road marking -					
451.60 m <sup>2</sup> vol P-(45)					
@ R 851=28/m <sup>2</sup> R 3,84,268=					
(41) Painting two coats					
edge marking on					
C.C. pavement -					
152.50 m <sup>2</sup> vol P-(45)					
@ R 77=60/m <sup>2</sup> - R 11,852=					
(42) P.V. house strip -					
of m.s.s bituminous					
Carpet -					
56.25 m <sup>2</sup> vol P-(40)					
@ R 245=89/m <sup>2</sup> R 13,827=					
R 1,25,00,889=					
less 10% as agreement					
(-R 12,50,089=					
R 1,12,50,800=					
less previous payment upto					
page (37) R 37,31,456=					
R 175,19,346=					
20.12.2020					
JE					

Continuation

# Measurement

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

⇒

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of					
Road & C.D. Work of Minepur					
to Dumariya Dhab in Minepur					
Block under M.M. 654 (G.M.)					
Agency - Sanjeev construction					
(Prop - Bhasat Ray)					
Minepur, Muzaffarpur					
Agreement No - M.M. 654/5132-50/19-2					
Date of work order - 21.12.2019					
Time of completion - 20.12.2020					
Agreement Amount -					
(i) Const. Work -					93,05,206/-
(ii) Maint. Work -					12,39,552/-
Total Rs.					1,05,44,758/-
Approved rate - 10.00% below					
① Setting out -					
① Const. of reference					
Working bench marks					
32 x 30.00m =					960.00m
1 x 12.00m =					12.00m
13 x 30.00m =					390.00m
1 x 20.00m =					20.00m
7 x 30.00m					210.00m
Continuation					

Continuation