

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: construction of Road from Shahpur middle school to Lo 52. under MM554(SO).					
Assn. no: 160/MM554/SB3/2020-21.					
Agency Name: Ganesh Jha.					
Date of start: 13-08-20.					
Date of completion: 12-08-21.					

Records measurement					
① Construction of working bench mark pillars---					
28	x	30.00	=	840.00	m.
1	x	30.00	=	30.00	m.
1	x	15.00	=	15.00	m.
Total:-				885.00	m.
				=	0.885 km.
② Cons of Reference pillars---					
29	x	30.00	=	870.00	m.
1	x	15.00	=	15.00	m.
Total:-				885.00	m.
				=	0.885 km.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
culverts	---				
22.50 m (vide TMBP-11)					
@ Rs. 906.55/m = Rs. 20397.00/-					
(17) Laying (first class) bedding 15 on well compacted					
1.575 m ³ (vide TMBP-11)					
@ Rs. 330.96/m ³ = Rs. 521.00/-					
(18) Repair of old damaged 16 slab culverts by					
2.00 Nos. (vide TMBP-11)					
@ Rs. 30961.96/each = Rs. 61924.00/-					

(18) P & F of typical masonry 21, 22 work & cement					
2.00 Nos. (vide TMBP-11)					
@ Rs. 11087.78/each = Rs. 22176.00/-					

S. Fee total					Rs. 4832158.00/-
Add GST @ 12% (4)					Rs. 579859.00/-
Add LC @ 1% (4)					Rs. 48322.00/-
S. Fee vide TMBP- (4)					Rs. 49392.00/-
Total					Rs. 5509731.00/-
Less 0.03% CB compound (5)					1653.00/-
					Rs. 5508078.00/-

Deduct previous paid (6) Rs. 992609.00/-

Total! - Rs. 4515469.00/-

21.12.020
JE