

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/W → Construction of road from PMGSY road Bhadhapur to Koira Tola Pakari					
Under MMGSY (SC) Length 1.700 km					
Agency - M/S Pawan Construction Asst of Maheshwarpur, Sasaram, Gopalganj					
Ag. No. 09/SBDD/MMGSY(SC)/2019-2020					
Date of Commencement of work - 22-12-2018					
Date of Completion of work - 2-12-2019					

Dated entry - 29-10-2019

(1/4) Reference pillar as per

Standard data book - 1st

1+7=7M.

(2/5) Clearing and grubbing

road land including uprooting

wild vegetation grass bushes

$$2 \times 3 \times 100 \times 2.50 \text{ m} = 1500 \text{ m}^3$$

$$2 \times 3 \times 100 \times 1.00 \text{ m} = 600 \text{ m}^3$$

$$2 \times 10 \times 100 \times 2.50 \text{ m} = 5000 \text{ m}^3$$

7100 m³

= 0.71 hect

Estimated 0.68 hect

(2/10)

Excavation for road work

in soil with hydraulic

Continuation

BR 91,31,943=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

less 1.25% as per

agreement

BR 1,14,143=

Rs 90,17,794=

Deduct Premises of 70,00,000=

Payment

Rs 20,17,794=

CPL

16/6/2020

AG

20/6/2020

AG

Handwritten signature

20/6/2020

JE

आ

मंजी की ग.