

Schedule XLV-Form No. 134

ପ୍ରକାଶ ମେ ଅଧ୍ୟେ ଗ୍ରହ
mm,sys(ue)

ବ୍ୟାଖ୍ୟାନକାରୀ ପରିଷଦ୍ ପରିଷଦ୍
DIVISION

ବ୍ୟାଖ୍ୟାନକାରୀ ପରିଷଦ୍
SUB-DIVISION

MEASUREMENT BOOK

N 2281

ଭ୍ରାମିତ କାର୍ଯ୍ୟ ବିଭାଗ / ବିଭାଗ ପ୍ରଦେଶ / DIVISION
କାର୍ଯ୍ୟ ଅଧିକାରୀ ପ୍ରଦେଶ ଲଙ୍ଘନ / SUB-DIVISON

Measurement Book

No. 2281

Name of officer ଶ୍ରୀ ରାମକୃଷ୍ଣ ସାହୀ

ସଂଦର୍ଭ ଅଧିକାରୀ କାର୍ଯ୍ୟ ଅଧିକାରୀ ପ୍ରଦେଶ ଲଙ୍ଘନ

Date of first entry _____

Date of last entry _____

1st on A/c Bill

Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.
(These four lines should be repeated at the commencement
of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/101 - Construction of road					
2 CD works with mainte- nance for Bramhnaul to Amalpur tala under mmsy					
N/Agency! - Shree Awadh mittla Construction Pvt Ltd baruasi, motipur, muzaffarpur.					
Agreement no - Q6 SBD of 2020-21					

Date of Commencement:- 06-05-20

Date of Completion:- 5-02-21

RECORD MEASUREMENT

(1/1) P/v & fixing of working
benchmark

(a) Working benchmark Pillar

$$\text{Q/H} = 1 \text{ Km}$$

(b) Reference pillar

$$\text{Q/H} = 1 \text{ Km}$$

(2/2) clearing & grubbing
Road Land etc.

Continuation

2nd on A/c Bill.

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Construction of road L.C.D works with maintenance for footpath to Another road under mpcsy					
N/Agency: - Shree Akash Mittal Constn. Pvt Ltd. Motipur					
Muzaffarpur.					
Agreement no - 06 SBD 05 2020-21					
Date of Commencement: - 06-05-20					
Date of Completion: - 5-02-21					

Record Measurement

(1/6 H1) providing laying

Spreading & Compacting

of wBm made - III

$$3 \times 30\text{m} \times \frac{(3.75+3.0)}{2} \times 0.075 = 28.48\text{m}^3$$

$$3 \times 30 \text{ m} \times \frac{(3.75 + 3.05)}{2} \times 0.075 \text{ m} = 25.6 \text{ m}^3$$

$$2 \times 30m \times (3.75 + 3.0) = 16.90^3$$

$$10 \text{ m} \times 3.9 \text{ m} \times 0.075 \text{ m} = 2.925 \text{ m}^3$$

$$10\text{m} \times 4.5\text{m} \times 0.075\text{m} = 3.375\text{m}^3$$

$$4 \times 3.75\text{m} \times 0.075\text{m} = 1.13\text{m}^3$$

$$\underline{Q_{44} = 75.54 \text{ m}^3}$$

12/12) Construction of π

Continuation
un-reinforced plain

Sch. XLV-Form No. 134

11

ABSTRACT OF COST

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) P/N fixing of working benchmark					
(a) Working benchmark					
Q/H (prev) v/sle TMBP-6					
Q/H = 1 km					
@ ₹ 4371=02/km — ₹ 4371=00					
(b) Reference pillar					
Q/H (prev) v/sle TMBP-6					
Q/H = 1 km					
@ ₹ 2017=03/km — ₹ 2018=00					
(2/2) clearing & grubbing Road land etc.					
Q/H (prev) v/sle TMBP-6					
Q/H = 0.7 Ha					
@ ₹ 45339=47/Ha — ₹ 34818=00					
(3/3) Construction of embankment with material obtained from borrow pit					
(a) Lead 100@m					
Q/H (prev) v/sle TMBP-6					
Q/H = 560.0 m ³					
@ ₹ 107=51/m ³ — ₹ 106656=00					
(b) Lead 100 m					

Continuation

13
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(Q4) (prev) wide TMB P-6/7					
Q4 = 811.35 m ³					
@ £ 142 = 62/m ³ —————					£ 115715=00
(Y4) Construction of subgrade					
2 earthen shoulder etc.					
(Q4) (prev) wide TMB P-7					
Q4 = 1237.5 m ³					
@ £ 189 = 39/m ³ —————					£ 234370=00
(S/5+10) Construction of binder					
sub-base by propaling					
well graded material					
(Q4) (prev) wide TMB P-7					
Q4 = 603.05 m ³					
@ £ 2616 = 0.6/m ³ —————					£ 1570097=
(B/6+11) ft/v, Jaeger spreading					
2 Compacting WBM-III					
6709 m ³ Q4 (prev) wide TMB P-7					
75.54 m ³ Q4 wide TMB P-10					
142.63 m ³ @ £ 31.07 = 17/m ³ —————					£ 454586=00
(7/12) Constr. of un-reinforced					
Plain cement Concrete					
Pavement etc.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
142.54 m ³ @ ₹ 7950 = ₹ 110000/-					
160.8 m ³ @ ₹ 7950 = ₹ 127200/-					
303.34 m ³ @ ₹ 7950 = ₹ 241430/-					
Q/H P/v 2 Fixing of topside					
MMSY information					
Sign board etc					
Q/H P/v 2 Fixing of topside					
Q/H = 4 NO					
@ ₹ 11000 = ₹ 44000/-					
Total = ₹ 4992032/-					
Less 0.05% below as per agreement = ₹ 0.00					
₹ 4992032/-					
Less Previous					
Payment value = (-) ₹ 2615912 = ₹ 0/-					
Net payable = ₹ 2376120/-					
Carry forward 01-07-20 AB 1.7.20 Signatory 1.7.20					