

3rd m me & find for

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Const. & Maintenance of Road				
	and C.D. works from Pirangibhis				
	bhis More to Pirangibhis				
	under Ward M.M.54 (Gen).				
Agency	San. Pipa Kuman, Nanded.				
Ag. value	Const. Rs 76,13,466 = Rs				
	Mains Rs 3,67,561 = Rs				
	Total Rs 79,81,027 = Rs				
Ag. No.	10 (SBO) / 2016-17				
Date of Commencement	18.05.16				
Date of Completion	17.05.17				
Date of measurement	22.08.19				

①		Excavation of road		
		Trenches - all Const.		
		$130.00m \times 1.00m \times 0.670m = 87.10m^3$		
		$62.00m \times 0.90m \times 0.670m = 37.39m^3$		
		$111.00m \times 0.90m \times 0.670m = 66.93m^3$		
		$35.00m \times 0.70m \times 0.400m = 9.80m^3$		
		$107.00m \times 0.80m \times 0.400m = 34.24m^3$		
		Total =		$235.46m^3$
②		Paving Road with Solap		
		In Road - all Const.		
		$130.00m \times 1.00m =$		$130.00m^2$
		$62.00m \times 0.90m =$		$55.80m^2$
		$111.00m \times 0.90m =$		$99.90m^2$
		Total =		$285.70m^2$

Construction of main works has been
Completed on 30.08.19 as per
specification under Contract E/5.
5 yrs maintenance will start from
31.08.19 to 30.08.24.
No dues against the works
against the agency.

Sd/-
30.08.19
AG

E.O.T. awarded by C.F-2, R.W.D. Bihar, Patna, vide Lett No/Memo No-1271, dt. 02/03/2020, up to 30/08/2019.