

मापीपुत्र सं 1369/2019-2020

नर अगुस्त 2018
Schedule XLV-Form No.-134

~~सामुद्रिक~~ वाने पौल ह परोती AND
DIVISION

अवल प्रमाणक पदाधिकारी
SUB-DIVISION

मै 2019

MEASUREMENT BOOK

सिद्धेकः अंगनी कुमार

NO. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work).

Details of actual measurement					Contents of area
Particulars	No.	L.	B.	D.	
1st on Alc Bill					
Name of Work - Bunde					
Pokhar to Patori A.N.D.					
College under 3054 (MR).					
Authority - E.E. R.W.D.					
Dalsingh Sarai					
Agency - Anjani Kumar.					
Ward No - 12, Kashipur.					
Dist - Samastipur - 848101					
Agg No - 69 MBD/2019-20					
Date of start - 17/12/2019					
Date of comp. - 16/12/2020.					
Agg. Const Amt - 9621456 = ∞					
Work done					
Record Measurement					
① cleaning & grubbing of road land					
$2 \times 163 \times 30m \times 1.00 = 9780$					
$2 \times 10m \times 1.00 = 20$					
					9800 m ²
Say - 0.98 Hac.					
② P/V & fixing of 3054 (MR) information sign board					

Particulars	Units of actual measurement				Contents of area
	No.	L.	B.	D.	
B. F. Amt = 3804146 = ∞					
11/10 P/V & Lying semi-dense bituminous concrete surfacing —					
Qty vide P.N. — (29) of TMB					
463.96 m ³ @ 9639.40					
= 4472296 = ∞					
12/17 Road Marking with hot applied —					
Qty vide P.N. — (29) of TMB					
980 m ² @ 73540					
= 720692 = ∞					
14/11 RCC M-15 grade					
km & 200m Stone —					
Qty vide P.N. — (30) of TMB					
① 6 nos. @ 2179.33					
= 13076 = ∞					
② 20 nos. @ 598.60					
= 11972 = ∞					
15/13 P/V & fitting of retro-reflectors —					
Qty vide P.N. — (30, 31) of TMB					
① 15 nos. @ 3113.91					
= 46709 = ∞					
② 2 nos. @ 3224.24					
= 6448 = ∞					
③ 10 nos. @ 3116.64					
= 31166 = ∞					
= 9106505 = ∞					

Material Statement

~~fund~~
~~30/5/2020~~
~~J. E.~~

Alt + 7697169 CFMS Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work - Banded Pokhar to Patori A.N.D. College.					
Head - 3054 (MR)					
Authority - E.E.R.W.D.					
Dalsingh sarai					
Agency - Anjani Kumar.					
Ward no - 12, Kashipur					
Dist - Samastipur - 848101					
Agg. No - 63 MBD/2019-20					
Date of start - 17/12/19					
Date of comp - 16/12/20					
Work done -					
Record Measurement -					
① Brick masonry work in cm in parapete —					
$2 \times 6 \text{ m} \times 0.4 \times 0.60 = 2.88 \text{ m}^3$					
5 nos. culvert - $5 \times 2.88 \text{ m}^3$					
$= 14.40 \text{ m}^3$					
② Plastering with cm on B/W —					
Side - $4 \times 6 \times 0.60 = 14.40 \text{ m}^2$					
Top - $2 \times 6 \times 0.4 = 4.80 \text{ m}^2$					
End - $4 \times 0.4 \times 0.6 = 0.96 \text{ m}^2$					
$= 20.16 \text{ m}^2$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F Amount					= 10670209 = ∞
Less 10% Below					= (-) 1067020 = ∞
					<u>9603189 = ∞</u>
Less previous bill					= (-) 7697164 = ∞
					<u>1906025 = ∞</u>
<u>Sumd</u> <u>26/6/2020.</u> J.E.					

Material Statement —
Bricks — 7200 nos.
Sand — 6 m³

Sumd
26/6/2020.
J.E.