

ਮਾਮਲਾ (SC)

ਮਾਮਲਾ ਨੰ- 3184

Schedule XLY-Form No. 134

ਮਾਮਲਾ ਨੰ- 3184

ਮਾਮਲਾ ਨੰ- 3184

ਮਾਮਲਾ ਨੰ- 3184

ਮਾਮਲਾ ਨੰ- 3184

SDB-DIVISION

ਮਾਮਲਾ ਨੰ- 3184

MEASUREMENT BOOK

ਮਾਮਲਾ ਨੰ- 3184

ABSTRACT OF COST

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① setting out of Bench mark — — — Efi					
0.1 No. vide MB P-1					
@ Rs 3858 = 43/each — Rs					3858 = 40
② Setting of Reference pillar					
0.5 Nos vide MB P-1					
@ Rs 1778 = 65/each — Rs					8878 = 40
③ clearing and grubbing					
Road (am) — — — Efi					
0.89 Hec vide MB P-1					
@ Rs 49174 = 86/Hec — Rs					43766 = 40
④ Box-cutting of existing Road — — — Efi					

118.88 Cum vide MB P-1					
@ Rs 75 = 43/Cum — Rs					8967 = 40
⑤ Const. of Embankment — — Efi					
(a) Lead up to 1000 m					
385.00 Cum vide MB P-2					
@ Rs 179 = 38/Cum — Rs					69061 = 40
(b) Lead up to 100 m					
871.88 Cum vide MB P-2					
@ Rs 150 = 70/Cum — Rs					131392 = 40
⑥ Const. of subgrade — Efi					
496.50 Cum vide MB P-2					
@ Rs 222 = 54/am — Rs					110491 = 40
⑦ Const. of GSB by D/V					
Coarse graded Material — — Efi					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
466.97 cum vide MB p-4					
1.91 cum vide MB p-19					
468.88 cum					
@ Rs 2957 = 33/cum					Rs 1386633 = 00
(8) P.V. Laying, spreading					
and compacting stone					
aggregates ——— E/s					
358.60 cum vide MB p-9					
1.43 cum vide MB p-19					
360.03 cum					
@ Rs 4249 = 05/cum					Rs 1529785 = 00
(9) Cont. of Un-reinforced					
plain cement concrete — E/s					
150.00 cum vide MB p-19					
153.05 cum vide MB p-19					
303.05 cum vide					
Limit 303.00 cum					
@ Rs 8017 = 11/cum					Rs 2429184 = 00
(10) Earthwork in excavation					
———— E/s					
59.60 cum vide MB p-2					
@ Rs 258 = 89/cum					Rs 15430 = 00
(11) P.V. M.S. (1:2.5:5) as leveling					
course in foundation — E/s					
5.92 cum vide MB p-2					
@ Rs 5624 = 92/cum					Rs 33300 = 00
(12) Bricks Masonry work					
in C.M. (1:4) 2N H.W.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
61.21 cum vide MB p-3					
@ Rs 5702 = 79/cum					Rs 349068 = 00
(13) Plv and Laying RCC pipe					
MD-3 for culvert					
15.00 M vide MB p-3					
@ Rs 4107 = 21/M					Rs 61608 = 20
(14) plastering with cm (1:4)					
on brick work.					
133.70 sqm vide MB p-3					
@ Rs 162 = 52/sqm					Rs 21729 = 00
(15) Build in plv 1.5mm cement					
punning --- 2/5					
28.44 sqm vide MB p-3					
@ Rs 48 = 45/sqm					Rs 1378 = 00
(16) painting two coats on					
new concrete surface					
232.47 sqm vide MB p-3					
@ Rs 108 = 50/sqm					Rs 25223 = 00
(17) Plv and fixing of typi-					
cal MM by informative sign board					
02 Nos. vide MB p-19					
@ Rs 9980 = 60/each					Rs 19961 = 00
					Rs 6249712 = 00
Less 10% over all item (C)					Rs 624971 = 00
					Rs 5624741 = 00
Previous Bill (E)					Rs 4500000 = 00
					Rs 1124741 = 00

Continuation

for single
16.06.2020
JE

Am
16/06/2020

CAJ

ru-08