

1
1st and final Bill
Measurement.

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N Work — Consn'g of Road					
From Balua to Bagahi					
Sarkhuani under 3054 (MR)					
N Agency — Sabir Husain					
AT PO - Mahui, Naukra telg					
Ramnagar, w. Champaran					
Agreement No — 59 MBD 2019-20					
Date of Start — 15.02.2020					
Date of Comp — 14.11.2020					

Item	site cleaning \$	
	doubbing do - do	
	all Comp. 20 b	
	$2 \times 3580 \text{ m} \times 1.0 \text{ m} = 7160 \text{ m}^2 \times 1$	
	$\Rightarrow 0.716 \text{ Hect.}$	10000
	say 0.72 Hect.	

②	Scraping existing	
	The bituminous Surface	
	$20 \text{ Hect} \times 6 \text{ m} \times 3.75 \text{ m} = 450 \text{ m}^2$	
	$16 \text{ Nos} \times 4 \text{ m} \times 3.75 \text{ m} = 240 \text{ m}^2$	
	Total 690 m^2	
	Limit 680.63 m^2	
③	Construction of Subgrade	
	\$ Earthen Shoulder do	
	do - all Comp. 20 b	
	$2 \times 3580 \text{ m} \times 0.70 \times 0.30 \text{ m}^2 = 503.60 \text{ m}^3$	

Continuation

1st \$ Final Bill

ABSTRACT.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/walk — Const'n of ramp from Balua to Baghiai Sakhuanj under 3034 (MR)					
N/Agency — Sabir Husain					
AT + PO — Mahui, Nawalgarh					
Ramnagar, w. Champaran					
Agreement No. — 59MBD/2019-20					
Date of Start — 15.2.2020					
Date of Comp. — 14.11.2020					
① Site clearing & grubbing.					
TMB page - (1)					
B/t — 0.72 Acre					
@ Rs. 49739.47 / Acre = Rs. 35812.22					
② Scarping the existing bituminous surface.					
TMB, page - (1)					
B/t — 680.63 m ²					
@ Rs. 17.51 / m ² = Rs. 11918.25					
③ Const'n of Sub-grade.					
TMB, Page - (1)					
B/t — 1503.60 m ³					
@ Rs. 189.60 / m ³ = Rs. 285082.20					
④ Const'n of WS.B.II					
TMB, Page - (2)					
B/t — 258.339 m ³					
@ Rs. 2927.30 / m ³ = Rs. 756235.20					
Total Rs. 1089048.20					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Plv & laying wbm II					
TMB, page - (2)					
Btg — 123.019 m ³					
@ Rs. 5265.46/m ³ = Rs. 647751.20					
(6) Plv wbm ur III					
TMB, page — (2)					
Btg — 137.23 m ³					
@ Rs. 5005.49/m ³ = Rs. 686903.12					
(7) Plv & laying prime Coat (ss-1)					
TMB, page - (3)					
Btg — 1829.73 m ²					
@ Rs. 55.09/m ² = Rs. 100800.25					
(8) patch work over wbm using Mix Seal					
TMB, page - (3)					
Btg — 6385.73 m ²					
@ Rs. 272.42/m ² = Rs. 1739599.11					
(9) Plv & laying Tacls Coat (Rs-1)					
TMB, page - (4)					
Btg — 18044.25 m ²					
@ Rs. 18.67/m ² = Rs. 336886.21					
(10) Plv SD BC with 25mm thickness					
TMB, page (4)					
Btg — 3381.60 m ³					
@ Rs. 13955.15/m ³ = Rs. 4725214.20					
Total Rs. 9326201.20					
Continuation					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Plv B/w with cm (1:3)					
TMB, page (5)					
B/w — 5.76 m ³					
@ Rs. 6070.48/m ³ = Rs. 34966/-					
(12) plastering with cm (1:4)					
TMB, page — (5)					
B/w — 40.32 m ²					
@ Rs. 224.02/m ² = Rs. 9032/-					
(13) painting two coats.					
TMB, page - (5)					
B/w — 117.12 m ²					
@ Rs. 108.98/m ² = Rs. 12764/-					
(14) Plv & Fixing CM-Ston.					
— TMB, page - (5)					
(a) CM-Ston. B/w — 05 nos.					
@ Rs. 2857.26/each = Rs. 14286/-					
(b) 2wm. Stone. B/w — 14 nos.					
@ Rs. 762.51/each = Rs. 10673/-					
(15) Plv & fixing place					
identification sign board					
+TB, page — (5)					
B/w — 0.96 m ²					
@ Rs. 15175.37/m ² = Rs. 14568/-					
(16) Plv & Fixing retro-ref. Tetronised traffic sign board					
TMB, page - (5)					
(a) 60 mm equilateral. B/w — 22 nos.					
@ Rs. 4315.34/each = Rs. 94937/-					
(b) 60 mm circular. B/w — 4 nos.					
@ Rs. 4540.87/each = Rs. 18163/-					
(c) 60mmx450mm rectangular					
B/w — 5 nos. <small>Continuation</small>					
@ Rs. 4387.02/each = Rs. 21935/-					
Total Rs. 9557527/-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Piv & Fixing boundary pillars → TMB, page-(6)					
Bdg - 22 Hrs.					
@ Rs. 588.83 / each = Rs. 12954.21					
(18) Planting of tree & their Maint. for 1 year.					
TMB, page-(6) Bd - 182 Hrs.					
@ Rs. 813.71 / each = Rs. 148095.21					
(19) Road marking with hot applied thermoplastic compound.					
TMB, page-(6)					
Bdg - 716 m ²					
@ Rs. 850.93 / m ² = Rs. 609266.12					
(20) Piv & Fixing Maint. Lagobed					
TMB, page-(6)					
Bdg - 02 Hrs.					
@ Rs. 10621.77 / each = Rs. 21244.21					
Total Rs. 10349086.12					
10% less —— Rs. (-) 1034909.21					
Total Rs. 9314177.21					
17/6/2020 5.8					
17/6/2020 5.8					

Material Statement:

(1) E/W — 1503.60 m ³	
@ 23.71 / m ³	
(2) H/S II	
(a) Motor — 26.5 mm to 9.5 mm — 115.74 m ³	
@ Rs. 561.89 / m ³	

Continuation