

Schedule XLV- Form NO.-134.

MMGSY(S.O)

BIHAR P. W. D.

R.W.D. JAYNAGAR

DIVISION

R.W.D. LADANIA

SUB-DIVISION

MEASUREMENT BOOK

(875)

Sichapga to Sampthi

Amarnath Jlg

Situation of work-
Agency by which work is executed-
Date of measurement-
No. and date of agreement-
(These four lines should be repeated at the commencement of the measurements relating to each work)

01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construct Road from Sidhpa to Sampatki seema under MMBJY (S.C)					
Agency - Amgarnath JLG					
Agreement No - 17-SBD/2020-21					
Date of Commence 04.06.2020					
Date of Completion - 03.06.2021					
Agreement value Rs 217,52,557.00					
Rate: - 7.70% below					
Date of Measurement - 22/06 & 25/06/20					

C/D work				
① E/FW excavation in foundation				
— do — do all complete job				
2x	6.45	1.40	1.50	22.09m ³
1x	4.70	1.53	0.20	5.03m ³
				32.12m ³
	32.12m ³	x 0.5 Nos		160.60m ³
② Pro p.c.c mis in foundation				
— do — do all complete job				
2x	6.45	1.40	0.150	2.709m ³
1x	5.74	1.53	0.214	1.879m ³
				4.588m ³
	4.588m ³	x 0.5 Nos		22.94m ³
③ Pro. p.c.c m20 in sub-structure				
— do — do all complete job				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.R.	29,49,183.00
8/29 Prob & Raising Logo at MM 6378					
Citizen - d.o.d. au complete job					
p-03,	04 Nos	@	107.47.53	each	42,990.00
9/30 E/W excavation in foundation					
— d.o.d. au complete job					
p-01,	160.60m ²			limited	
	145.00m ²	@	269.32/m ²	—	40,129.00
10/31 Pro P.C.C.M.S in foundation					
— d.o.d. au complete job					
p-01,	22.94m ²	@	5864.28/m ²	—	1,34,527.00