

MR-12

ज्येतिया नवलपुर रीड तोहने पुर्णा

Schedule XLV-Form No. 134

DIVISION

मापी फूलत ८० 1660

चौकापुरी

SUB-DIVISION

Measurement Book

M.L. Moraiya Nirman

1st on A/c bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					Construction
of road & c/w works for					
Bettiah Nawapour Road (T01)					
to Purai in Yagayath'i					
block under M/R-3053).					
Agency - M/s Narayani Nirman					
Shanaya No. MB/01/19-20-Bhushal					
Agreement No. - 126 MB D/3053/2019-20					
Date of measurement - 27.01.20					
Date of commencement - 28.2.20					
Date of completion - 27.1.20					
Date of record entry - 27.01.2020					
Actual st. of work - in progress					
1) clearing and grubbing					
56) road land - as per					
$2 \times 50 \times 50.04 \times 1.04 = 5000 m^2$					
$2 \times 60 \times 50.04 \times 1.04 = 4000 m^2$					
					$9000 m^2$
					$= 0.900 Hect.$

Continuation

Sch. XLV-Form N

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
3.300m x 2.20m x 0.075m =					0.545m ³
6.900m x 1.950m x 0.075m =					1.009m ³
3.90m x 2.10m x 0.075m =					0.614m ³
5.30m x 2.30m x 0.075m =					0.914m ³
7.50m x 2.350m x 0.075m =					1.322m ³
2.900m x 1.400m x 0.075m =					0.305m ³
6.400m x 1.900m x 0.075m =					0.912m ³
11.30m x 2.20m x 0.075m =					1.881m ³
5.10m x 2.10m x 0.075m =					0.803m ³
6.60m x 2.220m x 0.075m =					1.099m ³
3.40m x 1.650m x 0.075m =					0.621m ³
5.90m x 2.450m x 0.075m =					1.084m ³
8.40m x 2.50m x 0.075m =					1.525m ³
5.40m x 2.30m x 0.075m =					0.932m ³
4.50m x 2.050m x 0.075m =					0.692m ³
5.90m x 2.20 x 0.075m =					0.974m ³
4.70m x 2.40m x 0.075m =					0.846m ³
7.60m x 2.450m x 0.075m =					1.360m ³
4.60m x 1.50m x 0.075m =					0.495m ³
5.80m x 2.00m x 0.075m =					0.870m ³
8.0m x 1.80m x 0.075m =					1.080m ³
3.40m x 3.010m x 0.075m =					0.768m ³
6.90m x 2.150m x 0.075m =					1.113m ³
4.200m x 2.10m x 0.075m =					0.693m ³

Continuation

19
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs. 8663/-
5 / ⁶²) Prov. laying & spreading & Compacting work Gr. II					
Qty. as per st. no. 5/ ⁶²					
TMB P-11 i.e., 127.016					
m ³ @ Rs. 3658.86/m ³					
					Rs. 464734/-
6 / ⁶⁴) patch work over. waste Cor. 15 by mix					
Qty as per st. no.					
TMB P-15 i.e.,					
1917.883 m ² @ Rs.					
203.27/m ³					Rs. 389848/-
7 / ⁷⁹) prov. & fixing m/s - 3033 board.					
Qty. as per st. no.					
TMB P-15 i.e.,					
2 nos. @ Rs. 9629.15/-					
each					Rs. 19258/-
8 / ⁶³) prov. and applying					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
fringe cost emulsion (s.s-1)					
Qty. as per st. no.					
8/63 TMB P-16					
i.e., 1693.54 m ² @					
41.42/m ²					
Rs. 70148.63					Rs. 70148/-
9) prov. & applying fees cost.					
Qty. as per st. no.					
9/63 TMB P-16 i.e.,					
18792.883 m ² @ Rs.					
14.04/m ²					Rs. 263852/-
10) prov. & laying SDR					
Qty. as per st. no.					
10/63 TMB P-16 i.e.,					
421.880 m ² @ Rs.					
10221.98/m ²					Rs. 431244/-
					Rs. 61497/-
Add 11) L. cess					
Add 12) Cst					
Total. Rs. 69497/-					
Lens below rate as per A.G. Rs. 7644/-					
Continuation					

Net Rs. 6945182

Date 28.4.20

Anamad
28.4.20
A.E.

Sch. XLV-Form No. 134

22

Continuation

₹ 6941518 =

23
Sch. XLV-Form No. 134

Particulars	Details of actual measurement	Contents of area
SD-5%	347076 = w	7 14 21 28
2.9-2%	138830 = w	8 15 22 29
SD-1%	69415 = w	1
CD-1%	69415 = w	
Roy	141317 = w	
S.P.	41478 = w	
l.C-1%	69415 = w	
Deduction	876946 = w	4 11 19 26 2 9 16 23 30
By chq	6064572 = w	5 12 19 26 2 9 16 23 30
	6941518 = w	4 11 19 26 2 9 16 23 30

Paid for ₹ 6941518 = Sixty
Nine Lacs Forty one Thousand

Five Hundred Eighteen Only -

(Signature)
EXECUTIVE ENGINEER
R.W.D. Works Div. Bettiah

Continuation