

Particular	Details of actual measurement			Contents of area
	No.	B.	D.	
N/W- Construction of Road from Rangashan Singhania to Rakhwaria.				
Agency- Vikash Kr. P. N. M. A.				
App. No- 104 of 2019-20				
Date of Work Order- 30/8/19				
Date of Completion as per App			29/5/20	
Date of entry			5/10/20	

① Construction of GSA Gr-I material - etc.
 $2 \times 20.60m \times 0.375 \times 0.10m = 1.55m^3$

② P/L/S/L of LBM Gr-II- etc.
 UP TO Date measurement
 $3 \times 50m \times 3.75 \times 0.075 = 42.188m^3$
 $11m \times 3.75m \times 0.075 = 3.094m^3$
 $50m \times 3.75 \times 0.075 = 14.06m^3$
 $30m \times 3.75 \times 0.075 = 8.438m^3$
 $50m \times 3.75 + 26.5 + 3.75$
 $\times 0.075 = 12.687m^3$
 $3 \times 50m \times 3.75 \times 0.075 = 42.188m^3$
 $26m \times 3.75 \times 0.075 = 7.313m^3$
 $5 \times 50 \times 3.75 \times 0.075 = 70.313m^3$
 $23.60m \times 3.75 + 3.75 + 6.30$
 $740.60m \times 0.075 = 8.142m^3$
 Total = 208.423m³

5/10/20
 J.E.
 HE 5/10/2020
 Rangashan

(17) Construction of C.C.
Pavement — etc.

TMB Pj. No. 15 (17) —

18(3) — 440.07 m^3

@ Rs 7841.33/- = Rs 3450734 = w


Total = Rs 4986063 = w


Less 0.03% below $\pm$ Rs 1496 = w

Total = Rs 4984567 = w

Less Previous Paid $\pm$ Rs 2505800 = w

Net Pay = Rs 2478767 = w


17/10/20
J.E.


AE 17/10/2020
Rangarthur

Continuation

35