

3rd Running Bill
 N/o - Bodhachatur to Gidhata
 Agency - Aam Kumar Singh
 Agreement No - 39500/18-19
 Work done - 25 Nil
 Sch. XLV-Form No. 134

Sch. XLV-Form No. 1					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Abstract of Qty and cost					
① Setting out pillars vide					
P-14 = ⑨ Bench mark - 2 No.					
@ Rs 4599.92 each Rs 9200 = 00					
⑤ Reference pillar - 7 No					
@ Rs 2089.00 each Rs 14623 = 00					
② Clearing and grubbing					
of road land vide P-14					
= 1.2635 ha @ Rs 4973247/ha Rs 62846 = 00					
③ Box cutting vide P-14					
= 23.40 m ³ @ Rs 22.01/m ³ Rs 2706 = 00					
④ Cost of embankment					
material obtained from					
roadway cutting vide					
P-14 = 19.80 m ³ @ Rs 27.98/m ³ Rs 554 = 00					
⑤ Contn of subgrade					
& shoulders vide P-14					
= 2182.80 m ³					
P-18 = 218.82					
P-22 = 992.713 m ³					
= 3175.513 m ³					
@ Rs 3293.793/m ³ Rs 643463 = 00					
@ Rs 189.60/m ³ Rs 602077 = 00					
⑥ Pr G.S.B. grading					
vide P-3 = 44.79 m ³					
P-5 = 14.551 m ³					
P-19 = 1088.452 m ³					
= 1147.793 m ³					
@ Rs 2907.31/m ³ Rs 3401117 = 00					

Continuation

Rs 4134509 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) P/V M M G.S.Y Board V side					
P-15 = 2 N.L.					
P-22 = 1 N.L.					
31 N.L.					
@ Rs 10131.56 each -					30395.00
(20) Contn of embankment material obtained from borrow pit					
Crust Qty =					8747.35 m ³
Deduct -					
Subgrade -					3393.79 m ³
G.S.B -					1147.79 m ³
Crust					515.23 m ³
Crust					317.25 m ³
Sol 2 m ³ -					24.375 m ³
P.M.C -					97.732 m ³
					3251.69
(21) Lead 100 m = 1462.827 m ³					
@ Rs 187.23/m ³ -					273885.00
(22) Lead 100 m = 1788.342 m ³					
@ Rs 132.56/m ³ -					237063.00
					Rs 12669627.00
less 10% (-)					Rs 1266963.00
					Rs 11402664.00
Deduct P.V. Bill - (-)					Rs 8546366.00
					Rs 2856298.00
IF 2856298					
IF					

Continuation