

3307461/- (by CFMS)

ALAPOKHAR TO BALUGANJ VILLAGES
DAULA PUR (MMGT SC)

Schedule XLV-Form No. 134

M/S ROBUST ENTERPRISES
Ag. No. 119/2007/2018-19

BARSOI DIVISION

KADWA SUB-DIVISION

MBNO-1086

Measurement Book

Final and Final Bill

Abstract of ²⁶⁸¹
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Construction and Maintenance of Road Alapolehar To Balyang Village Via Daulatpur Under MMCSY.					
Name of Agency :- M/s Robust Enterprises, S.K. Puri, Boring Road, Patna.					
Date of Started :- 17-12-2018					
Date of Completion :- 16-12-19					
Actual Date of Completion :- 16-03-2020					
Date of Measurement :-					
<u>Abstract of Cost</u>					
(1/1) Providing and fixing of working					
benchmark -- as per technical					
Specification.					
Vide MB-1086 Page-11					
Item (3/1) Total Qty = 2.00 KGM					
@ 5352.50/KM -- Rs.					10705.00
(2/2) Providing and fixing of working					
Reference pillar -- as per					
technical Specification.					
Vide MB-1086 Page-10					
Item (4/2) Total Qty = 6.00 KM					
@ 2455.50/KM -- Rs.					14733.00
(3/3) Clearing and grubbing road					
Land including Upsetting -- as					
per technical Specification.					

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
		B/F R/-	10926563	00
Technical Specification				
Vide MB-1086 Page 25				
Item (25/34) Total Qty: 61.92 M ²				
@ 110.65/M ²		R/-	6857.00	
(34/35) Dismantling of existing structure				
as per technical Specification				
Vide MB-1086 Page 23				
Item (10/35) Total Qty: 0.810 M ³				
@ 480.23/M ³		R/-	389.00	
(35/36) Dismantling of existing structure				
as per technical Specification				
Vide MB-1086 Page 23				
Item (11/36) Total Qty: 39.60 M ³				
@ 231.85/M ³		R/-	7115.00	
(36/37) Removing all type of HP panel				
as per technical Specification				
Vide MB-1086 Page 23				
Item (12/37) Total Qty: 5.00 M				
@ 231.69/M		R/-	1158.40	
Total		R/-	10942076	00
Less 10% p.p. Agreement		R/-	1094208	00
Sub-Total		R/-	9847868	00
Less Previous Roll Amount		R/-	3301535	00
Total		R/-	6546333	00

Continuation

Mh
30/06/2020
JB

Attested

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
बझाई, (कटिहार)