

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमण्डल, बाँका-1

पत्रांक 1407/बाँका

दिनांक 05/11/2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल - बाँका 1

सेवा में,

अपर-मुख्य-कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना

विषय:- मुख्यमंत्री ग्राम सम्पर्क योजना (SC) अन्तर्गत कार्यों के भुगतान हेतु निधि की अधियाचना के संबंध में।

महाशय

उपर्युक्त विषयक शीर्ष मुख्यमंत्री ग्राम सम्पर्क योजना (SC) के अन्तर्गत रोड के भुगतान हेतु रू० 71.61644 लाख मात्र की अधियाचना विहित प्रपत्र में तैयार कर आपके आवश्यक कार्यवाई हेतु समर्पित की जाती है।

अनु० :- 1. विहित प्रपत्र में आवंटन की मांग।
2. उपयोगिता प्रमाण पत्र।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग, बाँका 1
05/11/2020

FORM GFR 19-A

(See Government of India's Decision (I) below Rule- 150
Form of Utilization Certificate up to the month- 05.11.2020
MUKHYA MANTRI GRAM SAMPARK YOJNA (SC)

PIU – R.W.D. Works Division Banka-1

SL. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in Lacs Rs.)	Particulars
1.	Construction of Rural Roads under MUKHYA MANTRI GRAM SAMPARK YOJNA (SC)	Letter No. 83 Encl. dt. 08.07.2017 CFMS Letter No. 169 Anu dt. 29.09.2020	1845.94209 773.60440	Certified that out of Rs. 2619.54649 Lacs received upto the years 2020-21 in favour of Ex. Engineer, RWD Bihar, Banka-1 a sum of Rs 2599.47593 lacs has been utilized for the purpose of MMGSY (SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 20.07056 lac remaining unutilized at the end of the period.
	Total		2619.54649	

2. Certified that I have satisfied may self that the conditions on which the grants in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of Checks exercised-

- Works have been supervised by Executive Engineer/Superintending Engineer
 - Periodical inspection has been conducted by Executive engineer/Superintending Engineer
 - Construction materials have been tested.
 - Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer
 - All other codal formalities have been observed.
3. Physical Progress achieved-
- Construction of Road Works
 - Construction of C.D. Works

Sr. Divisional Accounts Officer
Work Division
Rural Works Department
Banka 1

Executive Engineer
Works Division
Rural Works Department
Banka-1
05/11/2020

Rural Works Department
MMGSY (SC) ALLOTMENT REQUISITION FORMAT

Division:- RWD Works Division Banka-I

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of measurement (in Lacs)	Current Denant (in Lacs)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2017-18	Katimore Douna PMGSY Road to Kamigariha	M/S U & M Enterprises	1.883	128.26000	106.39421	6.38936	96.96351	85.72349	104.45686	7.49335	BT Completed
2	2019-20	Banka Domuhan PMGSY Road (T02) to Maheshadhi Niche Tola	Suraj Kumar	0.397	33.14566	28.14555	2.43253	3.13553	3.13553	5.22589	2.09036	Gr. III Completed
3	2019-20	Kodwara Ghiyahi	Ram Badan Singh	0.970	81.30400	69.42868	8.33710	19.24341	19.24341	32.07235	12.82894	Gr. III in progress
4	2019-20	Banka Belhar RCD to Timunda	Ram Badan Singh	0.848	67.54800	57.80691	6.73228	13.03204	13.03204	21.72006	8.68802	Gr. III in progress
5	2019-20	Fullidumar Dhalwa More to Katwarata	Lal Suryapal Singh	0.863	66.78400	56.35379	7.34786	12.15840	12.15840	20.26400	8.10560	Gr. III in progress
6	2019-20	KURAWA HARUAN TOLA to DHOURI KHARAUNDHA PMGSY ROAD	Lal Suryapal Singh	0.833	74.06300	62.77944	5.03783	25.40760	25.40760	42.34600	16.93840	Gr. III in progress
7	2019-20	Dubauni Rajpur to Gouripur	Suraj Kumar	0.360	29.87174	29.87174	2.14489	3.03047	3.03047	5.03079	2.02032	Gr. III Completed
8	2019-20	Fullidumar Dhalwa more to Badla Chak	Manoj kumar singh	1.256	98.19171	88.31151	10.85999	7.20362	0.00000	12.00603	4.80241	E/W in progress
9	2019-20	JALMARAY PMGSY ROAD to KUNOUNI YADAV TOLA	Ashok kumar yadav	0.557	60.73200	51.88221	3.42779	0.00000	0.00000	8.64904	8.64904	E/W in progress
Total											71.61644	


 Executive Engineer
 RWD Works Division
 Banka-I
 05/11/2020