

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of
 the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	

1st on A/c Bill

Name of work— Constn
 of Road from Situali
 Prathmik School to
 Shankar Pur, Under Mmorky.

Agency— Navin Kumar
 Roy, Kharaihia,
 Haranpur, Samastipur.

Ag No—20/SBD/2020-21

Date of commence-
 -ment— 12.6.2020.

Date of completion—
 11.03.2021.

Record Entry

① Providing and fixing
 mmorky informatory.
 Sign Board and Logo
 of Project—do
 —do— all—yes
 = 2 Nos

② Setting out working
 Bench mark—do
 —do— all—complete
 —do— yes

26x30=780m

Continuation
 = 0.780 Km.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Constn of reference Pillars - do - do					
— all - complete job.					
Qty = $26 \times 30 \text{ m} = 780 \text{ m}$					
$= 0.780 \text{ Km.}$					
④ Clearing and grubbing of road land - do					
— do - all - complete job.					
$26 \times 30 \text{ m} \times \frac{4.5 + 5.5 \text{ m}}{2}$					
$= 0.39 \text{ ha}$					
Comm 03/8/2020					

Record Entry					
① Construction of embankment material obtained from borrow pits					
— do - do - all - complete - job.					
Chainage c/s	Mean Distance	Qty			
m	Area	c/s Area	m	m ³	
0	0.90	—	—		
100	1.20	1.05	—	100	105 m ³
200	1.10	1.15	—	100	115 m ³
300	1.30	1.20	—	100	120 m ³
400	1.16	1.23	—	100	123 m ³
500	1.24	1.20	—	100	120 m ³

Continuation

 $= 583.00 \text{ m}^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					= 583.00 m ³
500	1.24		—		
600	0.96	1.10	—	100	110 m ³
700	1.08	1.02	—	100	102 m ³
780	1.22	1.15	—	80	92 m ³
					= 887 m ³
① lead upto 100m = 407.00 m ³					
② lead upto 1000m = 480.00 m ³					
② P/V Box-cutting					
— do — do — all					
— complete — job					
B.T Area —					
/					

2x14x30x0.525x0.10 =	44.10 m ³
2x10m x 0.525x0.10 =	1.05 m ³
	= 45.15 m ³
Rigid Pavement Area	
2x11x30x0.375x0.10 =	24.75 m ³
2x20x0.375x0.10 =	1.50 m ³
	= 26.25 m ³
③ Construction of	
C.I.B gr-i-do	
— do — all — job	
Open Area —	
2x14x30x0.525x0.10 =	44.10 m ³
2x10m x 0.525x0.10 =	1.05 m ³
2x11x30m x 0.375x0.10 =	24.75 m ³
2x20x0.375x0.10 =	1.50
	= 71

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Profile correction					$\text{B.P.} = 71.40 \text{ m}^3$
2	4	0.90	0.90	0.10	$= 1.94 \text{ m}^3$
4	6	0.90	0.80	0.10	$= 3.31 \text{ m}^3$
5	2	0.80	0.80	0.10	$= 3.33 \text{ m}^3$
8	0	0.60	0.60	0.10	$= 2.88 \text{ m}^3$
9	2	0.60	0.40	0.10	$= 2.21 \text{ m}^3$
2	6	0.90	0.90	0.075	$= 1.58 \text{ m}^3$
4	4	0.90	0.80	0.075	$= 2.38 \text{ m}^3$
5	0	0.80	0.80	0.075	$= 2.40 \text{ m}^3$
1	4	3.00	0.075		$= 3.15 \text{ m}^3$
					$= 94.58 \text{ m}^3$

~~21/8/2022~~
JIE

Record entry

① Constn of G.I.B. gate

do do all for

04 x 30 x 4.05 x 0.10 = 48.60 m³

6 x 30 x 4.05 x 0.10 = 72.90 m³

4 x 30 x 4.05 x 0.10 = 48.60 m³

10 x 4.05 x 0.10 = 4.05 m³

$= 174.15 \text{ m}^3$

~~21/8/2022~~
P.T.O.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record entry					
① constn of work					
for 100 ft. do do.					
all comp.					
for					
4 x 30 x 3.75 x 0.075 = 33.75 m ³					
6 x 30 x 3.75 x 0.075 = 50.63 m ³					
4 x 30 x 3.75 x 0.075 = 33.75 m ³					
7 x 30 x 3.75 x 0.075 = 59.06 m ³					
5 x 30 x 3.75 x 0.075 = 48.75 m ³					
					2
					aw
					= 43.59 m ³
					= 220.78 m ³

② constn of C. C

Pavement do do

all comp. job.

$$6 \times 30 \times 3.75 \times 0.160$$

$$= 108.00 \text{ m}^3$$

~~108.00 m³~~
8/9/2020
J.C.

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Abstract of Qty and Cost					
① Setting out Bench-					
mark — do — do					
— all — comp — job.					
Qty — vide TMB					
Page No. — 1					
= 0.780 Km					
Rs 3344 = 10					
Rs Km — Rs 2608 = 00					
② Constr of reference					
Pillars — do — do					
— all — comp					
— job					
Qty — vide TMB					
Page No. — ②					
= 0.780 Km					
Rs 1574 = 49					
Rs Km — Rs 1228 = 00					
③ Clearing / grubbing					
road / land — do					
— do — all — job					
Qty — vide TMB					
P 2 = 0.39 Hec					
Rs 49496 = 20					
Rs mps					
Hectare — Rs 19304 = 00					
= Rs 23140 =					

(P.T.O) Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
				0.1 R _p	23140=00
④ Contn of embankment material— obtained from— roadway cutting lead 100m—do —side TMB					
				P ₃ = 407.00 m ³	
				@ R _p 140 = 96	
				P ₃ m ³ — R _p	573712
⑤ Contn of embankment material					

obtained from borrow pits lead —1000m—do— —do—side TMB P ₃ = 480 m ³ @ R _p 175 = 11 P ₃ m ³ — R _p					84053=00
⑥ Box-cutting do —do—all—jobs Qty—side TMB P ₃ = 45.15 m ³ 26.25 m ³ — 71.40 m ³					
@ R _p 22 = 15					8722=0
					= R _p 173286=00

Qty — vide DMB
 $P_5 = 220.78 \text{ MB}$
 @ $R_p 3190 = 76$
 $P_5 \text{ MB} \rightarrow R_p 704456$
 (9) Constn of c.c.
 Pavement mms
 — du do — all
 — comp — job
 Qty — vide DMB
 $P_5 = 108 \text{ MB}$
 @ $R_p 7015 = 89$
 $P_5 \text{ MB} \rightarrow R_p 757716 =$
 $= R_p 23,43,992 =$

Scanned by CamScanner

[illegible]

Continuation