

T.S. on A/c Bill

5

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Co of area
	No.	L.	B.	D.	
Name of work/- construction of road					
from Govind Fulekhan Rampowesh					
Singh Billeb ice ghor ke pass pmsy					
sadar se Govind Fulekhan pascon					
-kila jagdax pascon ice ghor dar					
vra Govind Fulekhan Dale					
Bagli 2 Bishop stlon pote nua					
in konti block under mmsy					
Name of Agency :- Domestic const ⁿ					
put led At Ram Dayaler Nagar					
Hajipur road Kazi mohammod					
muz					
Agreement NO- 237 SAD/2020-21					
Date of work order :- 17-03-2020					
Date of completion :- 16-03-2020					
Actual Date of completion :- work					
in progress					
measurement of item					
① const ⁿ of embankment with approved material					
from bason p.p. - do - do comp					
chainage	Fill Area	mean Area	distance	volume	
0	1.325	-	-	-	
50	2.125	1.725	50	86.250 _{m³}	
100	2.321	2.223	50	111.150 _{m³}	
150	2.514	2.418	50	120.875 _{m³}	
200	2.635	2.525	50	128.725 _{m³}	

Continuation

Total = 447.00 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = 2830698.00
(17/25) Deck filling behind					
abutment wing wall					
& Retention wall do					
- - do comp					
vide TMA page NO-14					25986.00
37.99-51.25 m ² (a) 649.82 =					33303.00
(18/26) providing weep holes					
brick masonry / stone					
masonry / reinforced					
concrete - do - do comp					

vide TMA page NO-14					
32 NOS (a) 110.63 =					3540.00

Total Rs =					2920224.00
Add 1% labour cess - Rs = (+)					29202.00
Add 12% CST - Rs = (+)					350427.00
Hence Total Rs =					3299853.00

Less 10% Allowance					
Agreement - Rs = (-)					329985.00
Total pay Rs =					2969868.00

					Signature 06-10-2020 SE

Continuation