

PWD Simrahi pratappanji Road To Baldev
Bariyat House via Dakshin Tola.

Schedule XLV-Form No. 134

Total Length:—0.550 K.M (scheme:—MMGSY-017-2018)

R.W.D. Bispur

(Sd)
DIVISION

R.W.D. pratappanji

SUB-DIVISION

Measurement Book

— 694
89-1018

Vibhash choudhary

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd and final Bill				
Name of work: Construction of Road					
from PWD Simrahi Partaggani					
Road To Baldev Boriyat House					
via DAKSHIN Talga.					
Total Length: 0.550 K.M					
Block: Partaggani (supan)					
Scheme: MMGSY (C)/2017-2018					
Name of Agency: Bibhach Chandra					
Agreement No: 178 BID/2018-2019					
(A) Construction cost				Rs 32,10,234 =	

(B) Year Maintenance cost				Rs 22,0937 =	
Total Rs				34,31,771 =	
Date of Start				30/08/2019	
Date of Completion				29/08/2020	
Actual Date of Completion				05/07/2020	
Date of Entry				10/08/2020	

(1) Reference Bench Mark					
Q.M.B.P. (T) = 1.00 No					
@ Rs 4760 = 14/each = Rs 4760 =					
(2) Reference pillar etc					
Q.M.B.P. (T) = 2.00 No					
@ Rs 2216 = 27/each = Rs 4433 =					

Continuation

Rs 9193 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
in foundry - etc etc					
Q.V.R.M.B.P. (22) =					14.02 M ²
Q.R.S. 6635 = 89/M ² Rs					930352
26) 51/11 600 MM dia R.C.C					
Hummer pipe etc etc					
Q.V.R.M.B.P. (22) =					7.50 RM
Q.R.S. 1415 = 54/RM-R					106172
27) 15 MM thickness Gantt					
planning plaster etc					
Q.V.R.M.B.P. (22) =					14.02 RM
Q.R.S. 245 = 71/M ² RM					34452
← Total RM					35656242
Less for @10% Below					
as per Agreement (16)					3565622
← Total Rs					32,09,062.20
Less for previous payment (Rs)					25,68,667.20
← Total RM					640,395.20
The work has been completed as per specification and Direction of E.I. and Final bill is submitted for further action					
for 10/08/2020					
for 10/08/2020					
for 10/08/2020					

Continuation