

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SECOND ON A/C BI LL					
Name of the work: Construction of road under MP GSY from PM GSY Parorah to Malhalva Yadar Talq.					
Agency: Maa Dhanvantari Builders Pvt. Ltd., Vill-Barnwale					
Agreement No: 53/SBD/20/9-20					

Date of work order: 29.11.19

Date of completion: 28.11.20
(As per agreement)

Agreement value: Rs. 17 76 980.00

MEASUREMENT

Item No - 1/27

Earth work in excavation for foundation of structure

Continuation

$$2 \times 1 \times 2.50 \times 6.0 \times 0.83 = 24.90 \text{ m}^3$$

$$2 \times 2 \times 2 \times 0.55 \times 1.10 = 4.84 \text{ m}^3$$

$$2 \times 3.0 \times 3.50 \times 0.90 = 18.90 \text{ m}^3$$

$$2 \times 6.0 \times 3.50 \times 0.90 = 37.80 \text{ m}^3$$

$$86.44 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT					
Item No - 1/27 1(i)					
Construction of reference and working bench mark — T					
From T.M. B. Page no- 4					
Qty = 2.205 km					
@ Rs. 12314.76					
= Rs. 27154.00					

Item No 2/ 1(ii)					
Construction of reference pillar					
From T.M. B. Page no - 4					
Qty = 2.205 km					
@ Rs. 12404.08/km					
= Rs. 27351.00					

Item No - 3/2					
Clearing and grubbing road (and) — T/S					
From T.M. B. Page no - 5					
Qty = 0.66 Hec					

Continuation

@ Rs. 58795.45/H
= Rs. 33525.00

88030

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No- 13/32					
Providing weapholes in f.c.e. abutment, wing wall - T/S					
From T.M. B.				page no- 16	
				Qty = 20 Nos.	
From T.M. B.				page no- 20	
				Qty = 20 Nos.	
				40 Nos.	
				@ Rs. 105.40/Kg	
				= Rs. 4136.00	

Item No- 14/34
 Supplying fitting and placing HYSD bar reinforcement - f/s

From T.M. B.	page no - 15	
	Qty = 1605.32 kg	
From T.M. B.	page no - 19	
	Qty = 1548.80 kg	
	3129.41	3154.12 kg
	3.139	= 3.154 MT
	@ 18772.76/MT	
	247267.15	= Rs. 248449.29
	5980804.39	= Rs. 5984233.59

Less for below @ Continuation 10% = Rs. 598423.36
 5382723.46 Rs. 538580.23
 Deduct for previous pay = Rs. 4743071.00
 Rs. 642739.23
 639653.20

Sent for
 18-06-2020
 J.E.

18/6/20
 J.E.