

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement—

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on bill

NIW- Const. and Maint. of road

from Chapariya to Banka

Kanya Vidyalaya Uden

MMRSC and (KSC)

N/A Kmpiyush Const. Pvt. Ltd.

Agg. No. 34 SBD / 2019-2020

Date of start 21-09-2019

Date of comp. 20-09-2020

As per Agg.

Measurement

① Provision & fixing of
 working B.M. pillar etc.

$$8 \times 2.00 \text{ m} = 16.00 \text{ m}$$

② Clearing & grubbing road
 land etc.

$$66 \times 30.0 \times 3.50 = 6930.0 \text{ m}^2$$

$$1 \times 20.0 \times 3.50 = 70.0 \text{ m}^2$$

$$= 7000.0 \text{ m}^2$$

$$= 0.70 \text{ Hec.}$$

③ Const. of embankment with

app. materials — as per Techs.

$$\frac{2 \times 40 \times 30.0 \times 1.5 + 10}{2} \times 0.90 = 270.0 \text{ m}^3$$

$$\frac{2 \times 20 \times 30.0 \times 1.2 + 10}{2} \times 0.60 = 75.6 \text{ m}^3$$

$$= 345.6 \text{ m}^3$$

④ 1000 Mtr ^{Lead} _{Continuation}
 $= 3456.0 \times 20\% = 691.20 \text{ m}^3$

Sch. 334 Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Abstract

① providing & fixing of
working B.M. pillar etc.

Qty vide T.M.B.P.N. ①

= 16 Nos @ 2541 = 40,656

② Clearing & grubbing road
land etc.

Qty vide T.M.B.P.N. ①

= 0.70 Hect @ 49789 = 47,152

B 34818

③ Excavation for roadway
in soil — as per Tech. Sp.

Qty vide T.M.B.P.N. ①

= 60.38 m³ @ 82 = 4952

B 4952

④ Cost of embankment

with app. material — as per

Tech. Sp.

① 1000 M to road at

Qty vide T.M.B.P.N. ①

= 691.20 m³ @ 187 = 129,152

B 129152

② 100 M to road at

Qty vide T.M.B.P.N. ①

= 276480 m³ @ 142 = 392,602

Continuation

B 394,454

8

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) providing necessary R.C.C.					
NP = 1000 MM dia — 03 per 70					
SD.					
q + vide T.M.B.D.N. (4)					
= 7.50 m ² @ 4031 = 78/MM					
					R 3023
					R 7153, 712
LCB 0.01 % below 715375 = 0					
03 per 122. R 715					
					R 71, 52, 9
<u>Bhola</u>					7152
15-6-2020					18/6/2020
26					AF
<u>Sum of Payment</u>					
SD = 572270 = 0					
LCB = 71534 = 0					
LCB = 71534 = 0					
IF = 143					
Royalties					
5 fee					
labour cost					
on cons.					
					715375 = 0

Continuation