

Rural Works Department
NABARD Allotment Requisition Format

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	Lal babhan lai path to madhusudanpur bihta	Baleshwar Prasad Singh	2.930	229.63900	215.94748	5.58540	145.94254	145.94254	196.23704	50.29450	In Progress
2	2017-18	Sadikpur Bagicha village to sikandarpur ITI Bridge	Tara Rajat Enclave Pvt Ltd	2.0	123.271	111.10128	9.68819	102.10881	102.10881	103.81937	1.71056	In Progress
3	2018-19	Vishanupur pakari 70 fit Radha krishna mandir to Venktesh sharma home 35 fit	Maa Vimala Construction	0.575	49.692	38.22792	3.34683	9.90582	9.90582	32.38665	22.48083	In Progress

S.D.A.O
Rural works Department, Works Division,
Danapur

Executive Engineer
Rural Works Department, Works Division,
Danapur

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the month of July 2020

PIU: RWD Works Division, Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under NABARD Program Fund	1. Current Allotment Vide Letter No- 57WE. Dt 13.08.2020	147871681.00	Certified that out of Rs 147871681.00 received during the years 2019-20 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 147389021.00 has been utilized for the purpose of NABARD Program fund Schemes as given in the margin for which it was sanctioned and that the balance of Rs 482660.00 remaining unutilized at the end to the period under.
a Total			147871681.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (i) Works have been supervised by Executive Engineer/Superintending Engineer
 - (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
 - (iii) Construction material have been tested
 - (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant
 - (v) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
 - (ii) Construction of CD work.

S.D.A.O
Rural works Deptt.
Works Division, Danapur

Executive Engineer
Rural works Deptt.
Works Division, Danapur

Certified that this M.B. Contains
(One hundred) Nos of Machine
P. & Issued to Sri. ~~RAMAN~~ ANJANI
A.E., R.W.D. works
Sub Division ~~MANER~~

23/10/18

Executive Engineer
Rural Works Department
A. Works Division, Danapur
23/10/18

Issued to Sri A.P. Bhagat -
Junior Engineer Maner
23/10/18
A.E./Maner

Sch, XLV-Form No. 134
EXECUTIVE ENGINEER
DANAPUR DIVISION
MANER
SUB-DIVISION

Measurement Book

No. 1284

Name of Officer _____

Date of first entry _____
Date of last entry _____

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the work:- Construction of Road from Sadigpur Bagicha village Sankarpur pm 171					
Agency:- T9/4 Tara Rajal Enclonue Pvt. Ltd.					
Agreement No:- 155 RD / 18-17					
Date of Commencement:- 22.10.18					
Date of Completion:- 21.10.19					
Calculation of earth by d/s & e/s					
Station - Ch.	area	Pre level		Post level	
		meters		feet	
1-0.00M	C	100.230		100.805	
	L	100.248		100.753	
	L1	97.355		100.657	
	R12	97.338		98.657	
	R	100.226		100.753	
	R1	100.271		100.657	
	R2	100.308		100.908	
CH-50m	C	100.145		100.647	
	L	100.074		100.597	
	L1	99.998		100.501	
	L2	96.985		98.501	
R - 100.145		100.597			
R1 - 99.935		Continuation 100.501			
R2 - 100.094		100.094			

Particulars	Details of actual measurement				Contents of area
	No.	Length	Breadth	Depth	
Final Bill					
Name of work:-	construction of road				
from	Sadihpur Bageecha to				
	Sikandarpur DTI				
Agency:-	M/s Tara Rajat Endane CP				
Agreement No -	15/SBP/18-19				
Date of commencement	28.10.18				
Date of completion	28.05.19				
Measurement	Nil				
	21/4/20				
	21/4/20				
	A.12				

Abstract of cost.

① Providing & fixing of working benchmarks

2 NOS (Ref MB Pg. No. 16)

@ Rs 12310.20 / NOS = Rs 24620.00

② Clearing & Grubbing road land (By manual means)

Ref MB Pg. No. (13)

1.40 Hec @ 48772.70 / Hec = Rs 68282.00

③ construction of Embankment

(i) for 1000m lead Ref MB Pg. No. (32)

= 283.68 m³ @ Rs 162.10 / m³ = Rs 45985.00

(ii) for 100m lead Ref MB Pg. No. (13)

= 9776.82 m³ @ 118.85 / m³ = Rs 1161618.00

C/O Rs 1300505.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F $\Rightarrow$ Rs 11235892.00
(19) Providing (MIS) pcc 1:2:5 as leveling course in Foundation					
Qty Ref MB Pg No. (20) (21) & (22)					
$= (2.84 + 2.84 + 2.84) = 8.52 \text{ m}^3$					
@ Rs 5489.21/m ³ = Rs 46768.00					
(20) PCC MIS in head wall complete as per drawing					
Ref MB Pg No. (20) (21) & (22)					
$= (13.86 + 13.31 + 13.87) = 41.04 \text{ m}^3$					
@ Rs 5489.21/m ³ = Rs 225277.00					
(21) Providing & laying RCC NPS for culvert on First Class beddy					
Ref MB Pg No. (21) (22) & (23)					
$= (7.50 + 7.50 + 7.50) = 22.50 \text{ m}^3$					
@ Rs 1079.22/m ³ = Rs 24732.00					
(22) Painting two coats incl primer coat after filling					
Ref MB Pg No. (29)					
$= 25.82 \text{ m}^2$ @ Rs 109.12 = Rs 2817.00					
Total					Rs 11535486.00
Less as per Agreement @ 10%					Rs 1153549.00
					Rs 10381937.00
Bill Passed in 1st April					Rs 6450141.00
Bill Passed in 2nd April					Rs 3760740.00
Net Amount					Rs 171056.00
By					
For					
Signature					
Date					

Continuation

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर