

# 4th on A/c Bill

Sch. XLV-Form No. 134

34

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of work: - Construction of					
Road from Bilashpur to					
Yogiya Road under <u>NABARD</u>					
Name of Agency: - Ram Nandan Singh					
Vill - Jhari, P.O - Kalapaththandu					
Dist - Aurangabad -					
Agr. No: - 02/SBD/-18-19					
Date of start: - 22.06.18					
Date of comp. 21.06.19					
Agr. v. Rs <del>167</del> 16625288 = 0 for constn					
<del>115</del> 1152674 = 0 maintn					
<u>1777962 = 00</u>					
Date of measurement: - 15.03.19					

4th on A/c Bill

Sch. XIV-Form No. 134 43

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Abstract of work					
(1) Construction of					
1 Reference & working					
B.M. comp. Job					
Qty T.M.P. 28			2.50 km		
C.R. 8902 = 20/km			R.S.		22256.00
(ii) Construction of					
reference pillars					
Purage comp. Job					
Qty T.M.P. 28			2.50 km		
C.R. 6619 = 99/km			R.S.		16550.00
(2) Cleaning & Grubbing					
2 road land comp. Job					
Qty T.M.P. 38			1.0 Hec		
C.R. 4779 = 55/Hec			R.S.		47798.00
(3) Construction of Road					
3 embankment with soil					
Qty T.M.P. 38			4794.32 m <sup>3</sup>		
C.R. 175.17/m <sup>3</sup>			R.S.		839822.00
(4) Construction of					
4 Road Subgrade with					
soil comp. Job					
Qty T.M.P. 38			3345.04 m <sup>3</sup>		
C.R. 176 = 82/m <sup>3</sup>			R.S.		596768.00
(5) Construction of L.S.B					
5 in road pav. comp. Job					
Qty T.M.P. 39			1540.23 m <sup>3</sup>		
C.R. 1572.29/m <sup>3</sup>			R.S.		4638649.00
C/P R.S.					6161843.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
		BF	Rs		
⑥ Providing WBM for III in road pavement					
do do all comp job					
Qty TMB P-29		572.32 m <sup>3</sup>			
CRS 4813 = 79/m <sup>3</sup>	Rs				2755028 =
⑦ Providing unreinforced II cement concs (PCC) in road pav. do do all comp					
Qty TMB P-29		357.70 m <sup>3</sup>			
CRS 7164 = 53/m <sup>3</sup>	Rs				2562752 =
⑧ Providing & laying primer coat with emulsion comp job					
Qty TMB P-31		5244.13 m <sup>2</sup>			
CRS 46 = 94/m <sup>2</sup>					246159
⑨ Providing & laying Tack coat with emulsion					
Qty TMB P-31		5244.13 m <sup>2</sup>			
CRS 15 = 58/m <sup>2</sup>	Rs				81704 = 00
⑩ Providing & laying mix seal surface do do all comp job					
Qty TMB P-32		5244.13 m <sup>2</sup>			
CRS 182 = 92/m <sup>2</sup>	Rs				959256 = 00
⑪ E/W excavation for foundry track comp.					
Qty TMB P-30		62.60 m <sup>3</sup>			
Qty TMB P-34		199.46			
Qty TMB P-40 continuation		165.12			
		427.78 m <sup>3</sup>			
CRS 256 = 68/m <sup>3</sup>	Rs				1,09,803 = 00
CRS P-128		76545 =			

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			BF	RS	
(12) provide pcc m <sup>15</sup>					
19 in foundry do do					
26 all comp. job					
37 Qty TMB P-30			8.22 m <sup>3</sup>		
" " P-36			20.02 m <sup>3</sup>		
" " P-41			20.72 m <sup>3</sup>		
			48.96 m <sup>3</sup>		
CRS 5878 = 36 / m <sup>3</sup> RS					287805 =
(13) provide 100 A					
20 B/W (1.4) in foundry					
27 do do all comp. job					
38 Qty TMB P-30			60.18 m <sup>3</sup>		
Qty TMB P-36			74.16 m <sup>3</sup>		
" " P-41			145.42 m <sup>3</sup>		
			279.76 m <sup>3</sup>		
CRS 5506 = 50 / m <sup>3</sup>					15,40,498 = 0
(14) provide 100 A B/W (1.4)					
28 in sub structure do					
all comp. job					
Qty TMB P-37			62.0 m <sup>3</sup>		
CRS 5706 = 91 / m <sup>3</sup> RS					369522 =
					353828 = 00
(15) provide Rce m20 in					
29 substructure comp. job					
Qty TMB P-38			3.93 m <sup>3</sup>		
CRS 7244 = 01 / m <sup>3</sup> RS					28469 = 0

Continuation

C/O Rs 15102839 =



Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
(16) Providing R.C.C. Mrs			Rs	Rs	
30 m Superstructure					
Comp. Job					
Qty TMB P-39			13.7	m <sup>3</sup>	
CRS 80			7.48	m <sup>3</sup>	
CRS 80 8007=0/m <sup>3</sup> Rs					59892=
(17) S/F/F TMT bar/					
31 Reinforcement comp					
Qty TMB P-37			114.03	kg	
" " P			921.71	kg	
			1035.74	kg	
CR			1.0	m <sup>2</sup>	
CR 60 803 = 57/mt Rs					60,804=00
(18) Construction of weep					
33 holes as per spec. Blk.					
40 comp. Job					
Qty TMB P-37			40	Nos	
" " 42			146	Nos	
			186	Nos	
CR 1 99.10			even	Rs	18433=00
(19) S/F/F R.C.C. H.P					
22 H.B.N.P.3 do+do all					
Comp. Job					
172000 600 6					
Qty TMB P-31			30	m	
CR 1104=24			m	Rs	33127=

Continuation

CR 15275095=

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			Bt		
(8) 300 $\phi$ HP					
Qty TMB P-	31	37.50m			
CRs 457=21/m					16920=00
(20) 100 A B/W (1.3) m					
super structure					
comp. Job					
Qty TMB P-	40	2.75m <sup>3</sup>			
(21) Providing Pond					
357 filling m <sup>3</sup> found					
24 do-do all comp.					
Job					

Qty TMB P-	35	16.15m <sup>3</sup>			
" "	41	20.71m <sup>3</sup>			
		36.86m <sup>3</sup>			
CRs 329=95m <sup>3</sup>					12163=00

(22) Providing 100 A					
36 B/F joint (11m)					
25 with L sand comp.					
Qty TMB P-	41	138.10m <sup>3</sup>			
" "	35	99.07m <sup>3</sup>			
		237.17m <sup>3</sup>			
CRs 283=49					67235=00

Continuation

C/O Rs 15371413=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
		3 P			
(23) provide (1.4)					
32 Cement plaster					
41 on B/w do. do.					
21 all comp. job					
Qty TMB P-30		161.12			
		166.98m			
" " P-40		18.40			
" " P-39		62.67			
" " 42		150.03			
392.22m <sup>2</sup> 398.08m <sup>2</sup>					65493=0
OR 166=98/m <sup>2</sup>					66471=00

(24) PCC m <sup>2</sup> on					
39 suber structure					
comp.					
Qty TMB P-41		4.50m <sup>3</sup>			
OR 7546.89/m <sup>3</sup>			Rs	33961=00	
			Rs	154,70,867=	
Less 10% as per Agm			Rs	15,47,087=0	
			Rs	13923780=	
Less previous Bill			Rs	11915516=00	
(1,03,00,101 + 16,15,415)					
V. of this Bill			Rs	20,08,264=0	

Continuation

dy  
29.05.19  
JC

29/05/19  
AB