



प्रमाणित किया जाता है कि इस
मापी पुस्त में ७ प्रीन्टेड कुल 100
(एक से) पन्ने हैं, जिसे MIMGSY (SC)
अन्तर्गत T04 से कुरीतक पत्रनिर्माण
कार्य का मापी लेने हेतु श्री ददन प्रसाद
राहाय्य डिभिजन, कार्य अवर प्रमंडल
मोहनिया के नाम से निर्गत किया
जाता है।


Executive Engineer
R.W.D. Work Div. Mohania
20/6/20

Issued to Sri Nitya
Hand Singh J. E. Mohania


20/6/20
J.E.

MIMGSY (SC)

Sch. XLV—Form No. 134

Executive Engineer

R.W.D. Work Div. Mohania DIVISION

कार्य अवर प्रमंडल - मोहनिया SUB-DIVISION

संकेदक — के० डी० इंटरप्राइजेज

Measurement Book

No. 436

20-21

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
Name of work :—					
Const.					
of road Kurra					
NH-2 to Marigan					
to la					
Agency — K D Enterprises					
Aggr. No — SBT 57/2020-21					
D.O.A — 10/06/20					
D.O.C — 09/02/2021					
① P.V & fixing of					
Warning benchmark					
Pillar & reference					
Pillar etc. comp.					
As per T.S. —					0.90 km
② Clearing & grubbing					
road land etc. comp.					
As per T.S.					
2 12 30.00 2.00					1440.00 m ²
2 1 21 2.00					84.00 m ²
				Q/f =	1524.00 m ²

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					446.546 m ³
					@ 3052.90/m ³ R 13,63,260.00
(15) P/V Jaying Spreading & compacting 11.0m Gr-M etc comp. at per T.C. City vide TMA Pg No-9-10 Item No-1					
					255.778 m ³
					Limit = 255.66 m ³
					@ 4258.20/m ³ R 10,88,779.00

(16) Cont of un-reinforced cement concrete Pavement etc comp. at per T.C. City vide TMA Pg No-10-11 Item No-2					
					60.30 m ³
					@ 6,928.07/m ³ R 4,17,363.00
					= R 13,42,286.00
					BST @ 12 1/2% = R 3,89,074.00
					LC @ 1% = R 32,427.00
					Total = R 36,63,787.00
					Less 10% below as per T.C. = R 3,66,378.00
					R/O R 32,97,409.00

Continuation

Material Statement

Continuation