

AGREEMENT NO = 29/mmgsy/SB.D/2019-20

Schedule XLV-Form No. 134

NAME OF WORK = TOU TO KOLHABASTI

R.W.D.W.D. KISHANGANJ-2 DIVISION

mmgsy (S.T)

Dighal bank SUB-DIVISION

MB NO - 1025

MEASUREMENT BOOK

NAME OF AGENCY = ATHAR HUSSAIN

प्रमाणित किया जाता है कि इस मापि पुस्त में कुल १
(एक सौ) मुद्रित दोहरे पृष्ठ हैं जो श्री दिलीप कुमार
सहायक अभियंता, ग्रा०का०वि०कार्य अवर प्रमण्डल, दिगल बैंक
के नाम से निर्गत किया जाता है।

Aug 3/20

कार्यपालक अभियंता
ग्रा०का०वि०कार्य प्रमण्डल
किसनगंज-२
8/8/20

This MBNO- 1025, Reissued to
Sri Rama Nand Yadav. Junior Engg.
Dighal Bank.

Sumit
08/03/2020
A.E
Dighal Bank

Sch. XLV—Form No. 134

R.W.D.W.D. Kishanganj DIVISION

dighal bank SUB-DIVISION

Measurement Book

No. 1025

Name of Officer _____

Date of first entry _____

Date of last entry _____

3rd on A/c

23

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Construction of road and CD works
from Toy to Kolhan Bazar

Agency = Akhar Hussain

Agreement No. = 29/MMWY/SBD/19-20.

D.O. of order = 26-02-2020.

D.O. of completion = 25-02-2021.

Rate of Agreement = 0.110% below to S/R.

D/E = 20/09/2020.

Record Measurement.

(1) P/G.S.B. I - C. J. B.

BT - 10.0 30.0 4.05 0.20 = 243.00 m³.

4.0 30.0 4.05 0.20 = 97.20 m³

340.20 m³.

(2) P/W.B.M. Gr II - d - e. J. B.

10.0 30.0 3.75 0.075 = 84.38 m³.

8.0 30.0 3.75 0.075 = 67.50 m³.

8.0 30.0 3.75 0.075 = 50.63 m³.

118.13 m³

(3) P/CC Pavement M-30

all C. J. B.

2 30.0 3.75 0.160 = 36.00 m³.

20/09/2020

Continuation

ABSTRACT OF COST

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/ Const. of B.M. - c.s.B					
Vide T.M.B. Page 16 item (1)					
= 2.350 BM @ 4019.47/-					9446 = 0
2/ Const. of Ref. Pillar - c.s.B					
Vide T.M.B. Page 16 item (2)					
= 2.350 BM @ 1846.83/-					4340 = 0
3/ Clearing & Grubbing of road land - do - c.s.B					
Vide T.M.B. Page 16 item (3)					
= 0.528 Hs @ 49496.70/-					26184 =
4/ Dismantling of 8b					
Vide T.M.B. Page 17 item (4)					
= 22.29 m ³ @ 228.72/m ³					5098 = 0
5/ Dismantling of 8b					
Vide T.M.B. Page 17 item (5)					
= 5.70 m ³ @ 473.83/m ³					2701 = 0
6/ Const. of Embankment c.s.B					
Vide T.M.B. Page 17 item (6)					34492 = 0
= 371.97 m ³ @ 175.32/m ³					65214 =
196.74					
7/ Const. of Embankment - c.s.B					
Vide T.M.B. Page 17 item (7)					
= 532.53 m ³ @ 141.39/m ³					75284 = 0

Continuation

NO.

1,57,555 = 0.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			8/11-4.		1,57,555.00
8) Cont. of Subgrade & earthwork					
Shoulder do - 1.50 ft					
Vide T.M.B. Page 17 item (8)					
= 3618.00 m ³ @ 176.96/ft ³ = 640241 =					
9) P/G.S.B. Cont. do - 1.50 ft					
Vide T.M.B. Page 18 item (9) = 1239.30 ft ³					
" " 23 " (11) = 340.20 ft ³					
				1579.50 ft ³	
@ 2867.30/ft ³ = 4528900 =					
10) P/G.S.B. Cont. do - 1.50 ft					
Vide T.M.B. Page 18 item (10) = 430.30 ft ³					
" " 23 " (11) = 118.13 ft ³					
				548.43 ft ³	
@ 4503.88/ft ³ = 2470108 =					
11) P/G.S.B. Cont. II do - 1.50 ft					
Vide T.M.B. Page 18 item (11)					
= 146.250 ft ³ @ 2867.30/ft ³ = 419343 =					
12) P/W.B.M. G. III do - 1.50 ft					
Vide T.M.B. Page 18 item (12)					
= 109.69 m ³ @ 4503.88/ft ³ = 494031 =					

Continuation

87,10,178 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F %	87,10,178 =
13) Cont. of CC Pavement					
With M-30 grade - C Job					
Vide T.M.B. Page 18 item (3)					
				198.60	
				109.69 m ³	
" " " Page 23 item (2) = 36.00 m ³					
				145.64 m ³	
				234.00 m ³	
				7294.21 / %	1706845 =
14) P/cable duct 300 mm dia,					
do - all C. Job					
Vide T.M.B. Page 18 item 14					
15) P/cable duct 300 mm dia					
do - all C. Job					
Vide T.M.B. Page 19 item 15					
				9316.14 / %	27948 =
16) Excavation in foundation					
trenches do - all C. Job					
Vide MB 854 Page 1 item 2					
				59.60 m ³ @ 260.59 / m ³ =	15531 =
17) P/M 15 p.c.c. do - C. Job					
Vide T.M.B. Page 11 item (2)					
				5.92 m ³ @ 5845.92 / m ³ =	34608 =

Continuation

Ag. 1,05,52,454 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		2/17	%	1,05,52,454	=
18) P/PCC M20 in F&P - C. job					
Vide T.M.B. Page 2 item (4)					
= 61.21 m^3 @ 6552.62 m^3 =					4,01,186 =
19) Pl laying RCC NP3 1000 mm					
H.P. - do - all C. job					
Vide H.B. 854 Page (2) item (3)					
= 15.0 M @ 4060.01 /m =					60900 =
20) Painting two coats on new surface - do - all C. job					
Vide H.B. 854 Page (2) item (5)					
= 232.48 m^2 @ 95.63 / m^2 =					22232 =
21) Excavation of structures - do - all C. job					
Vide T.M.B. Page 19 item 16					
= 412.200 m^3 @ 260.59 / m^3 =					107415 =
22) PCC M15 in F&P - C. job					
Vide T.M.B. Page 19 item 17					
= 32.350 m^3 @ 5845.12 / m^3 =					189116 =
23) PCC M20 in foundation & subgrade - C. job					
Vide T.M.B. Page 19 item 18					
= 158.24 m^3 @ 6552.62 / m^3 =					1,036,887 =
Continuation					
					1,23,70,090 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13/1		Rs. 1,23,90,090=00
24) RCC grade M20 in Substr.					
do— all T. Sub					
vide T.M.B. Page 19 Item 19					
= 110.84 m ³ @ 6763.85/m ³					Rs. 749716=
25) P/Weeb holes to C. Sub					
vide T.M.B. Page 19 Item 20					
= 100 wog @ 111.05/m ³					Rs. 11105=00
26) S/P/F HYSD Bars in					
Substr. to all T. Sub					
vide T.M.B. Page 20 Item 21					
= 4.269 m ³ @ 53314.56/m ³					Rs. 227600=00
27) Backfilling in founded					
channels do— all T. Sub					
vide T.M.B. Page 20 Item 22					
= 100.56 m ³ @ 690.24/m ³					Rs. 69411=00
28) P/Laying filter media					
do— do all T. Sub					
vide T.M.B. Page 20 Item 23					
= 70.93 m ³ @ 4260.18/m ³					Rs. 302175=00
29) P/RCC M20 in Superstructure					
do— all T. Sub					
vide T.M.B. Page 20 Item 24					
= 16.62 m ³ @ 7821.15/m ³					Rs. 129988=00
Continuation					
					Rs. 1,38,60,085=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
29) S/P F HYSD Bar in Super Structure c.i.b.					
vide T.M.B. Page 20 Item 4-					
= 2.164 MT @ 54382.55/t =					117684
30) Const. of Rce Railway of M 25 - 10 - all c.i.b.					
vide T.M.B. ⁸⁵⁴ Page 2 Item 16)					
= 20.0 M @ 7201.02/M =					144020
31) P/ Drainage Spout					
vide T.M.B. Page 26					
= 16 Nos @ 513.38/- =					8214
32) P/ laying wearing M-30 grade Course - 10 - all c.i.b.					
vide T.M.B. Page 21 Item 27					
= 4.02 M ³ @ 12799.73/M ³ =					51455
					1
					Ag. 1,41,81,458
Add'l Labour Cost 1% of 141815 =					141815
Add'l GST 12% of 141815 =					1701775
					1,60,25,048
deduct as per Agreement @ 0.116% =					17628
					1
Continuation					1,60,07,420

Sch. XLV—Form No. 134

[illegible]

Material updated. with
Royalty and Copyright fee
attached with Bill-Voucher.

~~Pd~~
20/09/20
J.E.

Continuation