

1030 री दूरा टोला

1030 री दूरा टोला

४७६६ - गिनक कुमर

**Schedule XLV-Form No.-134**

Myra **DIVISION**

Barrier paper

# MEASUREMENT BOOK

2259

| Particulars                                 | Details of actual measurement |    |         |    | Contents of area |
|---------------------------------------------|-------------------------------|----|---------|----|------------------|
|                                             | No.                           | L. | B.      | D. |                  |
| <u>2nd a/c bill</u>                         |                               |    |         |    |                  |
| 1. Name of work:- Constn of road            |                               |    |         |    |                  |
| from L030 to Dubha tola                     |                               |    |         |    |                  |
| in Bariarpur Block under                    |                               |    |         |    |                  |
| MMCSY Head.                                 |                               |    |         |    |                  |
| 2. Name of agency: Sri Jitendra Kumar       |                               |    |         |    |                  |
| Maniarchak Nausagarhi Munger.               |                               |    |         |    |                  |
| 3. Ag. No 04/SBD/2020-2021                  |                               |    |         |    |                  |
| 4. Agreement Value Rs 5254052 <sup>00</sup> |                               |    |         |    |                  |
| Constn Cost - Rs 4849645 <sup>00</sup>      |                               |    |         |    |                  |
| Maint. Cost - Rs 404407 <sup>00</sup>       |                               |    |         |    |                  |
| Date of Commencement - 17-03-2020           |                               |    |         |    |                  |
| Date of Completion - 16-12-2020             |                               |    |         |    |                  |
| Add Cord. 19                                |                               |    | 45 days |    |                  |
| Rate approved @ 10% below                   |                               |    |         |    |                  |
| Date of measurement - 12/11/2020 &          |                               |    |         |    |                  |
| 7/01/2021                                   |                               |    |         |    |                  |
| Work done                                   |                               |    |         |    |                  |
| Further measurement - NIL                   |                               |    |         |    |                  |
| <i>[Signature]</i>                          |                               |    |         |    |                  |
| 16.03.2021                                  |                               |    |         |    |                  |
| S.E.                                        |                               |    |         |    |                  |
| <i>[Signature]</i>                          |                               |    |         |    |                  |
| 16.03.2021                                  |                               |    |         |    |                  |
| AE                                          |                               |    |         |    |                  |

| Particulars                                                                               | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                           | No.                           | L. | B. | D. |                  |
| ABSTRACT                                                                                  |                               |    |    |    |                  |
| 1) Bordering & fixing bench mark & reference pillars etc.                                 |                               |    |    |    |                  |
| 0.600 km - vide TMB Page (12)                                                             |                               |    |    |    |                  |
| @ 35259.90/km - R 21156 m                                                                 |                               |    |    |    |                  |
| 2) Cleaning & grubbing road land etc                                                      |                               |    |    |    |                  |
| 0.210 Hect. vide TMB Page (12)                                                            |                               |    |    |    |                  |
| @ 51133.76/Hect - R 10738 m                                                               |                               |    |    |    |                  |
| 3) Excavation of road way in soil using manual means (Box cutting)                        |                               |    |    |    |                  |
| 7.50 m <sup>3</sup> vide TMB Page (12)                                                    |                               |    |    |    |                  |
| @ 126224/m <sup>3</sup> - R 947 m                                                         |                               |    |    |    |                  |
| 4) Const. of embankment with approved material deposited from road way cutting etc.       |                               |    |    |    |                  |
| 4.50 M <sup>3</sup> vide TMB Page (12)                                                    |                               |    |    |    |                  |
| @ 29.57/m <sup>3</sup> - R 133 m                                                          |                               |    |    |    |                  |
| 5) Excavation for road work in soil etc.                                                  |                               |    |    |    |                  |
| 7.50 M <sup>3</sup> vide TMB Page (12)                                                    |                               |    |    |    |                  |
| @ 74.16/M <sup>3</sup> - R 556 m                                                          |                               |    |    |    |                  |
| 6) Const. of embankment with material obtained from borrow pits etc. for 1000 m and above |                               |    |    |    |                  |
| 431.253 m <sup>3</sup> vide TMB Page (12)                                                 |                               |    |    |    |                  |
| @ 175.22/M <sup>3</sup> - R 75564 m                                                       |                               |    |    |    |                  |

| Particulars                                                  | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                              | No.                           | L. | B. | D. |                  |
| 13/22 R.C.C. M15 grade 200 mm stone precast                  |                               |    |    |    |                  |
| 2.10 Nos - vide TMB Page (14)                                |                               |    |    |    |                  |
| @ 648 = 12/each - R                                          |                               |    |    |    | 1296 m           |
| 14/24 Providing & fixing 600 mm equilateral triangle etc     |                               |    |    |    |                  |
| 2.10 Nos vide TMB Page (14)                                  |                               |    |    |    |                  |
| @ 3582 = 30/each - R                                         |                               |    |    |    | 7165 m           |
| 15/25 Providing & fixing 600 mm Circular                     |                               |    |    |    |                  |
| 2.10 Nos vide TMB Page (14)                                  |                               |    |    |    |                  |
| @ 4807 = 37/m <sup>2</sup> - R                               |                               |    |    |    | 9616 m           |
| 16/26 Providing & fixing 800 x 600 mm rectangle Traffic sign |                               |    |    |    |                  |
| 2.10 Nos vide TMB Page (14)                                  |                               |    |    |    |                  |
| @ 6709 = 20/each - R                                         |                               |    |    |    | 13418 m          |
| 17/27 Providing & fixing 600 mm x 450 mm rectangle etc       |                               |    |    |    |                  |
| 2.10 Nos vide TMB Page (14)                                  |                               |    |    |    |                  |
| @ 4682 = 51/m <sup>2</sup> - R                               |                               |    |    |    | 9365 m           |
| 18/30 Road marking with hot Applied Thermo Plastic etc       |                               |    |    |    |                  |
| 120.10 m <sup>2</sup> vide TMB Page (14)                     |                               |    |    |    |                  |
| @ 835 = 34/m <sup>2</sup> - R                                |                               |    |    |    | 10024 m          |

| Particulars                                                              | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                          | No.                           | L. | B. | D. |                  |
| 19/31 R.C.C. M15 grade boundary pillar                                   |                               |    |    |    |                  |
| 8-m Nos vide TMB Page (15)                                               |                               |    |    |    |                  |
| @ 484 = 52/each - R                                                      |                               |    |    |    | 3876 m           |
| 20/32 Direction & place identified sign board etc                        |                               |    |    |    |                  |
| 2-m Nos vide TMB Page (15)                                               |                               |    |    |    |                  |
| @ 11787 = 07/each - R                                                    |                               |    |    |    | 23574 m          |
| 21/33 Providing & fixing of Typical M.M.B.S.Y. informatry sign board etc |                               |    |    |    |                  |
| 5-m Nos vide TMB Page (15)                                               |                               |    |    |    |                  |
| @ 9567 = 78/each - R                                                     |                               |    |    |    | 47839 m          |
| 22/34 Earth work in excavation for foundation of structure etc           |                               |    |    |    |                  |
| 15.662 M <sup>3</sup> vide TMB Page (15)                                 |                               |    |    |    |                  |
| @ 294 = 73/M <sup>3</sup> - R                                            |                               |    |    |    | 4616 m           |
| 23/35 Providing R.C.C. M15 as Leveling course in foundation..            |                               |    |    |    |                  |
| 2.054 M <sup>3</sup> vide TMB Page (15)                                  |                               |    |    |    |                  |
| @ <del>11968</del> <sup>5826.74</sup> 2/each - R                         |                               |    |    |    | 11968 m          |
| 24/36 Brick masonry work in cm (1:4) in Head wall etc                    |                               |    |    |    |                  |
| 13.754 M <sup>3</sup> vide TMB Page (15)                                 |                               |    |    |    |                  |
| @ 6741 = 64/M <sup>3</sup> - R                                           |                               |    |    |    | 92725 m          |

| Particulars                                             | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                         | No.                           | L. | B. | D. |                  |
| 25/37 Providing & laying 600 mm dia RCC HP 1003         |                               |    |    |    |                  |
| 7.50 M wide TMB Pipe (16)                               |                               |    |    |    |                  |
| @ 1381.33/M - R                                         |                               |    |    |    | 10360 ~          |
| 26/38 plastering with cement mortar (1:4) on brick work |                               |    |    |    |                  |
| 36.397 M <sup>2</sup> wide TMB Pipe (11)                |                               |    |    |    |                  |
| @ 406.78/M <sup>2</sup> - R                             |                               |    |    |    | 14806 ~          |
| 27/39 Providing 1.5 mm cement punning sl                |                               |    |    |    |                  |
| 8.160 M <sup>2</sup> wide TMB Pipe (16)                 |                               |    |    |    |                  |
| @ 50296/M <sup>2</sup> - R                              |                               |    |    |    | 416 ~            |

4270396 ~

Add Labour cess

42704 ~

Add GST 12%

512448 ~

4825548 ~

Less 0.10% below

4826 ~

4820722 ~

Less Previous Payment (-) 3374515'

1446207 ~

Prepared  
16.03.2021  
S.P.

16.03.2021  
16

17/3/21