

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Construction					
of Road of width:-					
8.14m to Bhualan					
8.14m					
Agency Name:- Sri Abhay KR.					
App. no:- RMD, NW 3 / mmlsy / 582 / 2020					
Date of start:- 24/02/2020					
Date of completion:- 23/11/2020					
Date of actual completion:- 17.02.2021					

Abstract of cost.

1/	const. of reference &				
	working bench mark				
	to - as per shown				
	Qty rate TMB, P-05				
	0.750 km @ Rs 6228.88/km Rs 4672.00				
2/	const. of reference				
	pillars to - as per				
	specification				
	Qty rate TMB, P-05				
	0.750 km @ Rs 1528.39/km Rs 1146.00				
3/	clearing & grubbing				
	road land including				
	uprooting to -				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
33/ sand filling					
in parapet - do					
as per spec					
1.93 m ³ qty v/c tmb, P-15					
4.11 m ³ qty v/c tmb, P-16					
6.04 m ³ @ 15 443.56/m ³ 15 2682.00					
34/ B/L in c.m. (1:3)					
in sub-structure - do					
as per spec					
qty v/c tmb, P-16					
6.85 m ³ @ 15 563.16/m ³ 3873.00					
35/ B/L in c.m. (1:3)					
in parapet - do					
as per spec					
qty v/c tmb, P-17					
3.45 m ³ @ 15 560.93/m ³ 1932.00					
36/ plastering with c.m.					
(1:4) in parapet					
as per spec					
qty v/c tmb, P-17					
24.96 m ² @ 147.31/m ² 3677.00					
37/ p.f.c. bracket					
apron for bed plate					
as per spec					

Continuation

Continuation