

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd and fence Bill					
N/W - Construction of road from MMGSY Road To Babu Shahab Tola. Taluk					
Agency - J. K. and company					
vill. Karan kudarla					
P.S. Dumarsan Bargara					
Dist. Saran					
Ag. No. 18 / SBD / MMGSY / 2020-21					
Date of commencement - 16-09-2020					
Date of completion 15. 03. 2021					
Actual date of completion 08. 03. 2021					
Item of work					
<u>Further Measurement</u>					
12.00					NE
8. 4. 21					
2020/21					
12.5					
09/04/21					
NE					

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<u>ABSTRACT OF COST</u>						
(3rd and Final Bill)						
(1) P/V and fixing works bench marks.						
	Oly nclt TMB P- 17					
	1.19 Km Crs 124.24/- /km - 14785/-					
(2) Clearing and grubbing road land						
	Oly nclt TMB P- 17					
	0.238 Hect Crs 51161.75 /ha - 12177/-					
(3) Const of embankment with material obtained from borrowpits - Length - 1000 M						
	Oly nclt TMB P- 17					
	927.64 M ³ Crs 194.73 /M ³ 180639/-					
(4) Excavation for roadway in soil						
	Oly nclt TMB P- 17					
	104.09 M ³ Crs 126.24 /M ³ 13140/-					
(5) Const. of embankment with approx material obtained from roadway cutting.						
	Oly nclt TMB P- 18					
	62.45 M ³ Crs 96.16 /M ³ 6005/-					
(6) P/V G.S.B. Gr I						
	Oly nclt TMB P- 18					
	317.94 M ³ Crs 3147.30 /M ³ 10,00653/-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) 8)	P/V W.B.M	G-III			
	Qty value TMB P- 18				
142 M ³	Cd 4368.64 /M ³	620347=			
(8) 12)	P/V G.S.B. G-I				
	Qty value TMB P- 18				
63.59 M ³	Cd 3147.30 /M ³	200137=			
(9) 13)	P/V W.B.M. G-III				
	Qty value TMB P- 18				
199.28 M ³	P L 4368.64 /M ³	870583=			
(10) 14)	P/V cement concrete Pavement thickness				
	as per drawing				
	Qty value TMB P- 18				
425.277 M ³	Cd 7865.49 /M ³	3345012=			
(11) 6)	Construction of sub- grade and earth shoulder				
	Qty value TMB P- 18				
887.75 M ³	Cd 181.07 /M ³	160745=			
(12) 15)	P/V Bricks setting				
	Qty value TMB P- 18				
347.50 M ²	Cd 549.97 /M ²	191115=			
(13) 30)	P/V Typical informa- tory board				
	Qty value TMB P- 19				
4 nos	Pcs 10103.23 Each	40413=			
(14) 16)	P/V and laying Rec Pvc pipe duct 300 mm dia				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
45 M	Qly ule TMB P- 19	45 M	Cs. 976.34	1/4	43935=
(15) (18)	P/V Boundary pillar				
22 Nos	Qly ule TMB P- 19	22 Nos	Cs. 578 each	-	11391=
(16) (19)	Kilometre				
2 Nos	Qly ule TMB P- 19	2 Nos	Cs. 2292.24 each	-	4584=
(17) (20)	200 M. stone				
5 Nos	Qly ule TMB P- 19	5 Nos	Cs. 627.91 each	-	3140=
(18) (22)	600 mm equilateral Δ				
2 Nos	Qly ule TMB P- 19	2 Nos	Cs. 3478.42 each	-	6957=
(19) (23)	600 mm circular				
2 Nos	Qly ule TMB P- 19	2 Nos	Cs. 4658.13 each	-	9317=
(20) (24)	800 mm x 600 mm □				
2 Nos	Qly ule TMB P- 19	2 Nos	Cs. 6489.62 each	-	12979=
(21) (25)	600 mm x 450 mm triangular				
2 Nos	Qly ule TMB P- 20	2 Nos	Cs. 4537.91 each	-	9076=
(22) (26)	900 mm side octagon				
1 No	Qly ule TMB P- 20	1 No	Cs. 8274.03 each	-	8274=

Continuation

Particulars	Details of actual measurement				Contents-of area
	No.	L.	B.	D.	
(<u>23</u>) (<u>29</u>)	playground of trees				
	Qty under TMB P- 20				
50 nos. Cds.	809.62 each				40481=
(<u>24</u>) (<u>27</u>)	P/V and erecting direction and plans scale drawing high				
	Qty under TMB P- 20				
4 nos. Cds.	10149.40 each				40598=
(<u>25</u>) (<u>28</u>)	Road marking with hot applied thermoplastic compound				
	Qty under TMB P- 20				
238 M ²	Cds. 859.75 / M ²				204621=
(<u>26</u>) (<u>9</u>)	P/V Pre-coat (Rsy)				
	Qty under TMB P- 20				
1893.38 M ²	Cds. 44.06 / M ²				83422=
(<u>27</u>) (<u>10</u>)	P/V tack coat (Rsy)				
	Qty under TMB P- 20				
1893.38 M ²	Cds. 15.04 / M ²				28476=
(<u>28</u>) (<u>11</u>)	P/V M.S.S.				
	Qty under TMB P- 20				
1893.38 M ²	Cds. 242.27 / M ²				458709=
<u>29</u>		T. R			/
Add.	12% GST	-	(+) 914605=		
	1% L. cess	(+)	76217=		
	0.50% S. fee	(+)	38109=		
	G.T.	Rs	86,50,642=		

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	86	50642=
			T	86	50642=
Less 1.11 % below as per agreement					96022=
					/
Net Amount	\$	8554,620-			

(i) Less previous payment -

Est on B/C Bill new TMB
page

(v) "previous payments"

2nd on Dec 3rd with

TMB p- 22

(-126,32,490...)

Net amount to be 10,33,220 =

pa

8-9-21

— 1 —

09/04/21 Gaf
35

121

mit

卷之三

Fayolle

Material statement - NFL

~~Yours~~

8.4.21

50210

Condition that work has been done

as per plan as specifically as
nothing is done with contractor

~~100~~ 89.4.21

四〇二