


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10th & final Bill:					
N/Work:- Cons. of road from					
Mahwal Kodhi PUL to					
Jagdish Bhagat house tak.					
N/Agency:- M/s Samundhi					
Construction, Muzaffarpur,					
Agg. No. 23 S.B.D/ 2015-16					
Date of start:- 12/05/2015					
Date of completion:- 11/05/2016					
Actual date of completion:-					
26/12/2020					


Measurement	NILL
From 03.01.21 to 31.01.21	31.01.21
ABSTRACT OF COST	S.R.
(1/1) Cons. of Reference - do do	
Qty vide (1) page (46) Qty 2.510 km.	
@ Rs 3239.94/km — Rs = 81322.00	
(2/2) clearing & grubbing	
road land - do do - do	
Qty vide (2) page (47) Qty 1.506 Hec.	
@ Rs 35785.53/Hec — Rs = 538932.00	
(3/5) Cons. of embankment	
Qty vide (5) page (51) Qty 3789.54 m ³	
@ Rs 16557/m ³ — Rs = 6274372.00	
(4/6) providing cons. of	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty rate (45) page (51) Qty 251 m ³					
@ Rs 7241.06/m ³ ——— Rs = 181752.00					
(32/46) plastering with					
cement mortar - do					
Qty rate (46) page (51) Qty 234 m ²					
@ Rs 179.20/m ² ——— Rs = 41932.00					
(33/47) providing weep holes -					
- do - do - E/S					
Qty rate (47) page (51) Qty 40 No.					
@ Rs 128.89/each ——— Rs = 5156.00					
(34/38) providing back filling					
in - do - do - E/S					
Qty rate (38) page (51) Qty 162.09 m ³					
@ Rs 433.85/m ³ ——— Rs = 70193.00					

				Rs = 17730501.00
less 0.33% Rs (-)				58511.00
				Rs = 17671990.00
less previous payment Rs (-)				14587381.00
				Rs = 3084609.00


 03.04.21
 J.E


 3/4/2021
 J.E