

Name to work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work - Construction of					
road from Primary School					
to Kashi pur yadav Tolahard No 17					
under MNGS4 (SC)					
Agreement No - 99 SB/2020-21					
Dated: 19/03/21					
Agency - Sri Pramod Kumar					
Prabha kar, Bahurata, Garshali					
Date of measurement - 20/04/2021					
Date of entry: - 20/04/2021					
Measurement Records					
Item ①/1 P/A of workings					
bench mark - - -					
					Qty = 1 No
Item ②/1 P/A reference pillar					
					Qty = 1 No
Item ③/2 clearing and grubbing					
road land - - - E/I					
					2x4x30x2.0 (av) = 480 m ²
Levelling					2x2x30x2.0 (av) = 240 m ²
					2x1x20x2.0 (av) = 80 m ²
Link					2x2x30x2.0 (av) = 240 m ²
					Total Qty = 1040 m ²
					or 0.10 hec

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide I.M.B. p-6					
1 No @ Rs 6695.85 each					
				= Rs	6696.00
Item (20) 22 Road marking with hot applied thermoplastic compound					
--- do --- E11					
Qty vide I.M.B. p-6					
52.0 M ² @ Rs 821.61 / M ²					
				= Rs	42724.00
				Total Rs	1770842.00
Add GST 12%				Rs	212501.00

				L.C 1%	Rs 17708.00
				Net payable Rs	2001051.00
				Less 11.39% (G.R)	2,27,920.00
SK 20:04:2021 J.E				Net payable Rs	17,73,131.00
				Sanjay 20/4/21 AE	

Material consumption:-

①	Soil	—	281.91 M ³
②	Stone aggregate	—	254.27 M ³
③	coarse sand	—	80.80 M ³
④	Stone dust	—	17.72 M ³