

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, फारबिसगंज ।

पत्रांक - 960 (अभु)

फारबिसगंज, दिनांक 17/04/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज ।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी
ग्रामीण कार्य विभाग,
ब्राड़ा, पटना बिहार ।

विषय:-मुख्यमंत्री ग्राम सम्पर्क योजना (SC) मद में राशि की अधियाचना पत्र का प्रेषण ।

प्रसंग:-सचिव, ग्रामीण कार्य विभाग बिहार, पटना के पत्रांक- 3429 दिनांक 25.06.15

महाशय,

उपर्युक्त विषयक प्रसांगिक पत्र के संबंध में कहना है कि मुख्यमंत्री ग्राम सम्पर्क योजनाओं (SC) में संवेदक द्वारा कराये गये कार्य के अनुरूप विहित प्रपत्र में अधियाचना तैयार किया गया है। कराये गये कार्य को मापी पुस्त में दर्ज कर मापी पुस्त की छायाप्रति संलग्न कर राशि विमुक्त हेतु समर्पित किया जाता है।

अतः अनुरोध है कि अधियाचना पत्र में उल्लेखित योजना में राशि विमुक्त करने की कृपा करेंगे ताकि संवेदक द्वारा कराये गये कार्य का भुगतान किया जा सके।

अनु:- यथोक्त ।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज


Sliver
17/04/2021

**Rural Works Department
Works Division-Forbesganj**

पत्रिक : १६०२५५) वार्षिक, दिनांक - १७/०५/२०२१
Name of Division:- Forbesganj

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work	Maintenance					
1	2017-18	Ganes Yadav House to Parmmand Mushahar House	Jogta Construction Pvt Ltd	1.800	151.12000	135.1798	18.54771	54.07193	54.07193	134.74618	80.67425	
2	2017-18	Mirdol Chaturpur Path J B C Nahar 61 RD to J B C	Ashok Kumar	1.832	125.890	65.26834	3.59968	62.21467	62.21467	63.46290	1.24823	
3	2017-18	Kohikapur North ShivNagar to Charbandha Tola	Jogta Construction Pvt Ltd	1.00	80.510	72.74104	9.28061	0.00000	0.00000	35.62941	35.62941	
4	2017-18	Ramaji to Mushahar Tola	D B Construction	3.80	318.780	283.13336	37.56878	218.77926	218.77926	252.59180	33.81254	
5	2019-21	Brahman Tola to Harizan Tola	Sothan Kumar Ray	1.00	108.093	96.85242	8.96704	0.00000	0.00000	46.12247	46.12247	
6	2017-18	Dhameshwan to paswan tola	Shiv satit Construction	2.000	165.420	147.63542	20.67097	97.00201	97.00201	114.23133	17.22932	
7	2017-18	10 No Path to Paswan Tola	Fannadra Narayan Das	1.250	106.2800	94.58348	12.81989	92.34167	92.34167	94.09871	1.75704	
8	2017-18	Gitwas Renu path to Seranti Path	Fannadra Narayan Das	2.200	184.1800	166.44991	20.26854	139.30564	139.30564	165.34163	6.03599	
9	2017-18	Khojuri to Bramoda Chakla	Maa Sharda Construction	2.400	193.980	171.5543	25.00125	101.89359	101.89359	110.93226	9.03867	
10	2017-18	Khatwe Tola to Jaynagar North	Anur kishor Singh	1.60	136.040	122.10627	14.65707	60.00122	60.00122	101.59845	41.89723	
11	2016-17	Doorya Sonapur to Harizan tola	Komal Construction	2.362	156.21	152.14168	14.87674	119.80438	119.80438	122.13384	8.32946	
12	2019-20	RWD Road Chalapur to Musliman Tola Kusmaul	RMI Construction Pvt Ltd	2.00	194.118	170.095	20.04992	79.46904	79.46904	103.93747	24.46843	
13	2019-20	Majhuwa to Mandai Tola	Vikas Kumar Verma	1.80	148.540	128.42736	16.96385	49.93885	49.93885	62.73725	12.79840	
14	2019-20	DevPura to Harizan Tola	Mina Durga Construction	1.63	147.720	134.78674	9.60729	19.40518	19.40518	60.64118	41.23600	
15	2019-20	LO49 Raghunathpur North 15 Yadav Tola to Harizan Tola	Anil Kumar Singh	1.70	192.691	171.71998	16.81055	55.02262	55.02262	83.40881	28.38619	
16	2017-18	Betsara Kabir Math to Yadav tola	Dhananjay Kumar Singh	0.900	76.01080	61.11909	8.44650	50.85470	50.85470	60.82852	9.96382	

17	2017-18	Rampur to Bahadar Tola	M/S Nikhil Sri Enterprises	1.40	117.560	105.91255	13.05725	69.20227	69.20227	101.72501	50.76874	
18	2019-20	Rahikpur To Yadav Tola	Maa Durga Construction	1.270	100.645	88.51251	9.95177	22.11060	22.11060	69.09562	69.09562	
19	2019-20	Kherkata to yadav Tola	Maurya Raj Construction	1.325	130.4000	117.03062	11.44000	81.01560	81.01560	97.84086	16.87526	
20	2017-18	Swaldah Middle School to Harijan Tola	MID Nazim Hussain	2.10	178.670	160.18056	20.8551	9.77883	9.77883	30.55884	20.78001	
21	2016-17	Deviganj Dhumariya PMGSY Path Near Saiddev Paswan House to Dharechuanu Bhanuaha	V B Buildcon	4.379	290.280	231.94168	22.30726	94.59480	94.59480	107.57085	12.97605	
22	2019-20	Ghiwaha to Mushahar Tola	Ajay Kumar Mandal	2.00	171.630	153.82020	14.11656	23.51176	23.51176	73.47426	49.96250	
22	2019-23	Halhaila to Mandal Tola	S.S. Construction	2.120	179.520	159.23087	16.31144	17.11013	17.11013	53.46916	36.35916	
23	2017-18	Bhadeswar to Basanipur	Gonaitc Infrastructure	1.400	117.690	105.02324	14.72568	82.56395	82.56395	104.60758	22.04363	
							Total=	1620.00270	1620.00270	2254.08439	677.43842	


 Executive Engineer
 Rural Works Department
 Work Division, Faridkot
 1404/2021

tion certificate up to the Month of the March 2021 for MMGSY (SC). under The Office of Executive
Name of PIU:- Executive Engineer, RWD, Work Division -Forbesganj

Secretary -cum-Empowered Officer

BRRADA MMGSY (SC), Patna

SL. No.	Name of Schemes	Letter No. & Date	Amount Received (Rs in Lakhs)	Particular
1	MMGSY (SC)	08/28.03.14	75.00000	Certified that out of Rs.15477. 48184 Lakhs of grants in aid Sanctioned since year 2013-14, 2014-15, 2015-16, 2016-17,2017-18 2018-19 in favour of officer in charge/PIU/E.E RWD, Work Division Forbesganj a sum of Rs. 15157. 54516 Lakhs has been utilized for the purpose of MMGSY (SC) Programme fund as Given in the margin for which it was sactioned and that the balace is Rs. 319.93668 Lakhs Only.
2		18/30.05.14	84.29470	
3		21/02.06.14	130.06654	
4		35/08.08.14	108.98001	
5		44/12.09.14	386.38368	
6		65/30.12.14	2.13717	
7		71/30.01.15	75.00000	
8		74/10.02.15	40.00000	
9		19/11.06.15	204.90000	
10		22/23.06.15	218.75000	
11		46/26.08.15	256.52442	
12		55/06.10.15	51.35875	
13		59/29.10.15	135.75075	
14		75/23.12.15	194.85087	
15		79/31.12.15	744.64761	
16		88/19.01.16	260.74198	
17		94/03.02.16	584.67071	
18		103/15.02.16	40.75941	
19		105/23.02.16	57.12584	
20		110/01.03.16	360.37660	
21		116/14.03.16	245.37053	
22		120/17.03.16	72.74335	
23		127/30.03.16	15.69308	
24		131/20.05.16	287.48689	
25		134/31.05.16	352.06066	
26		142/30.06.16	186.64620	
27		157/17.08.16	224.42615	
28		166/22.09.16	54.98053	
29		177/08.10.16	123.68064	
30		185/03.11.16	59.41703	
31		188/15.11.16	7.36027	
32		203/02.01.17	56.75630	
33		05/20.01.17	52.39383	
34		12/03.02.17	242.13131	
35		34/09.03.17	222.57166	
36		36/16.03.17	103.80603	
37		61/15.05.17	28.41554	
38		68/29.05.17	106.18427	
39		83/06.07.17	50.75596	
40		90/25.07.17	66.55684	
41		98/11.08.17	42.49511	
42		123/10.10.17	7.23216	
43		148/04.02.17	8.31586	
44		34/16.02.18	101.31293	
45		48/26.02.18	51.57018	

Name of Schemes	Letter No. & Date	Amount Received (Rs in Lakhs)	Particular
46	67/21.03.18	129.38607	
47	72/26.03.18	93.87784	
48	148/27.06.18	45.67356	
49	162/13.07.18	23.91296	
50	257/08.11.18	32.33846	
51	278/14.12.18	136.83400	
52	283/21.12.18	119.80429	
53	19/24.01.19	159.31641	
54	26/30.01.19	108.76229	
55	45/29.03.19	220.87113	
56	52/30.03.19	239.77029	
57	66/30.04.19	136.56308	
	Total (a) =	8229.79273	
CFMS			
58	85/05.07.19	746.20690	
59	101/26.08.19	2111.09710	
60	08/13.01.20	1420.66850	
61	20/28.01.20	538.22347	
62	37/19.02.20	441.84955	
63	78/13.05.20	575.85827	
64	92/03.06.20	138.62217	
65	113/23.07.20	352.76919	
66	124/14.08.20	32.29350	
67	26/07.02.20	81.50500	
68	169/29.09.20	141.55245	
69	190/07.12.20	118.76575	
70	013/04.02.21	791.08435	
	47/21.03.21	452.18901	
	Total (b) =	7942.68521	

Certified that I have satisfied myself that the condition on which the grants in aid was sanctioned have been only fulfilled are being fulfilled and that I have exercised the following checks to see that money was actually utilized for the purpose for which it was sanctioned checks exercised.

1. Works have been Supervised by Executive Engineer/ Superintending Engineer.
2. Periodic inspection has been conducted by Executive engineer /Superintending Engineer.
3. Construction Materials have been tested.
4. Measurements have been recorded in MBs and test check conducted by Assistant Engineer.
5. All other codal formalities have been observed.

Physical Progress achieved

Construction Road Works

Construction C.D Works

Executive Engineer

Rural Works Department

Works Division- Forbesganj

[Signature]
13/4/21