

247/19-20

ਦਿੱਤੀ ਗਈ ਸ਼ਬਦਾਂ ਦੀ ਸੂਚੀ

Schedule XLV-Form No. 134

P-24

Prakash Mani Tripathi

37216

DIVISION

M. Censored

37216

SUB-DIVISION

MEASUREMENT BOOK

ਸ਼ੀਟ ਨੰਬਰ 37216 ਅਤੇ 37217

Thegond A/c Bell

Name of work ÷ Ten Gachi Dabbier,

To ÷ To

Head ÷ M M 45X (Gen)

Agency ÷ Prapathmani Tribhathi

Agg. No ÷ 21C/D/019-020

Date of Agg ÷ 28/8/2019

Date of completion ÷

Estimated cost ÷ ₹ 554,563.00

Below 0.01%

Date of entry ÷

Continuation

IIIrd on A/C Bill

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>(1/2) Construction of benchmark</u>					
Batter etc do do all etc					
Qty wide TMB P-09					
0.705 km @ Rs 10772 = 7595/-					
<u>(2/3) Construction of Reference</u>					
Batter etc do do etc etc					
Qty wide TMB P-9					
0.705 km @ Rs 9732 = 6861/-					
<u>(3/4) Clearing & grubbing</u>					
Road band etc do do etc					
Qty wide TMB P-10					
0.21 Hect @ Rs 49809 = 10460/-					
<u>(4/5) Construction of road-embankment</u>					
etc do do all embankment					
Qty wide TMB P-16					
431.06 m ³ @ Rs 187 = 8055/-					
<u>(5/6) Construction of saltpur</u>					
Road shoulder etc do etc					
Qty wide TMB P-17					

Continuation

Continuation

R. 10,5921 = 00

20

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
363.93 336.74 m ³	187	20	m ³		R. 69074 = 00 R. 63913 = 00
(6/7) Construction of road embankment with in 6 and 100 m etc do - all complete - job					
Qty wide TMBP - 17					
100.520 m ³	143	0.8	m ³		R. 143910 = 00
(7/8) E/w excavation in road ways etc do - do - job					
Qty wide TMBP - 10					
52.87 m ³	81	90	m ³		R. 4335 = 00
(8/10) Construction of granular sub base with well graded material etc do - do - all - job					
Qty wide TMBP - 10, 11					
65.57 m ³	2154	22	m ³		R. 216885 = 00
(9/11) P/s casting Abutment W.B.M. in stone metal concrete etc do - do - job					
Qty wide TMBP - 11, 14					
(20.146 + 0.32) m ³					
202.466 m ³					200.26 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
252.26 m ³ @ Rs 3927 = 55/m ³ Rs 786531=00					
(10) 12 Construction of masonry Concret concrete pavement with Mass etc do do all job Qty wide TMBP-14 427.32 m ³ @ Rs 427.23/m ³ 427.23 m ³ @ Rs 7717 = 44/m ³ Rs 3297122=00					
(11) 9 Laying brick masonry etc do do all job Qty wide TMBP-14					
528.75 m ² @ Rs 499 = 44/m ² Rs 264095=00					
(12) 18 P/V R/F ordinary Km Post etc do do all job Qty wide TMBP-17 01 Nos @ Rs 2700 = 57/No Rs 2700=00					
(13) 19 P/V R/F 250 M Stone R/F etc do do all complete job Qty wide TMBP-17 03 Nos @ Rs 722 = 57/No Rs 2169=00					
(14) 20 P/V R/F Boundary Wall etc do do all job					

Continuation

B/F R 48,756.00
48,82,722.00

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty wide TMB P-17					
12 Nos @ 562 = 6746					R, 6746 = 00
(15/21) Painting on concrete					
new surface etc do - 1/4					
Qty wide TMB P-14					
145.08 m ² @ 108 = 15811					R, 15811 = 00
(15/22) Painting on concrete					
surface etc do - 1/4 - 1/4					
Qty wide TMB P-15					
141.0 m ² @ 103 = 14531					R, 14531 = 00
(17/23) Re-tiling with hot					
appliance part etc do - 1/4					
Qty wide TMB P-15					
141.0 m ² @ 85 = 12014					R, 12014 = 00
(18/25) P/V R 1/4 mm x 1/2 mm					
board etc do - 1/4 - 1/4					
Qty wide TMB P-11					
02 Nos @ 115/140 = 23023					R, 23023 = 00
(19/26) P/V R 1/4 mm x 1/2 mm					
Sign board etc do - 1/4					

Continuation

B/F R_{5057.776=00}

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
At wide TMB P-18					
02 No @ 11511=10/No					R 23023=00
(20/28) P/V & F/F 600mm equb					
farul horizontal sign etc do -					
do - all complete					36
At wide TMB P-18					
6 No @ 4023=43/No					R 24020=00
(21/29) P/V & F/F 600mm circular					
sign board etc do - do - do					
At wide TMB P-18					
04 No @ 5381=17/No					R 21525=00
(22/30) P/V & F/F 650mm x 450mm					
rectangular sign board etc					
do - do - all complete					86
At wide TMB P-18					
02 No @ 4599=39/No					R 9199=00
(23/31) P/V & F/F 950mm sq					
octagon etc do - do - do					
At wide TMB P-18					
02 No @ 2748=07/No					R 17496=00
					R 51,58,200=00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				O/A R	51,98,200=0
0.01% less for B & W					
Rate as per Agg.				E) R	516=00
				Net R	51,57,684=00
Less for previous Payment					12,29,192=00
vide TMBP - 12,8				E) R	7,378.45=00
					39,279.42=00
				R	44,198.29=00
Inst 1/02 has been Completed at					
At 27/3/02 18 main stone work					
start after 27/3/02					
				As per	
				27/3/02	

IT on A/c Bill

Material statement

- (i) Stone Agg. = 385.05 M³
- (ii) Sand = 208.40 M³
- (iii) Cement = 9778 Bagg.
- (iv) Bricks = 28448 MS
- (v) R/w = 641.63 M³

As per

27/3/02

AS