

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

पत्रांक...1627 अनु- बगहा-1/ दिनांक...22/07/2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
—सह-सचिव, नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (General) अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY(General) योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु0— 1. उपयोगिता प्रमाण-पत्र Form GFR 19A
2. अधियाचना पत्र

विश्वासभाजन


22/7/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बगहा-1

Rural Works Department
MMGSY (GEN) Allotment Requisition Format
Name of Division :- Rural Works Department , Works Division Bagaha-I.

Sl. No.	Name of Road	Administrative Sanction		Agreement Amount (in Lacs)		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	Status of E/W GSB/PC	Actual Date of Completion	MSK # against original sanction (2019-20)	MSK # against original sanction (2020-21)	Additional MSK (2020-21)	Additional MSK (2021-22)
		Length (in Km)	Amount of (in Lacs)	Cons. Work (in Lacs)	Minor Work (in Lacs)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	PMGSY Santpur To Hanjan Tola Via Tarkulwa	2.200	192.400	150.10134	19.69027	Naseem Akhtar	10SBD/19-20	15.07.2019	14.07.2020	Completed	19.06.2020	144.47829	144.47829		
2	PMGSY Jhakharce Ghoraighat To Khaurahnee	1.090	95.500	75.04224	9.22163	Mukesh Kumar	46SBD/19-20	13.09.2019	12.09.2020	Completed	15.05.2020	71.95432	71.95432		
3	Sigadee Hanjan Tola To Banwalwa	1.780	156.260	137.31724	15.52902	Ravi Kumar Tiwari	24SBD/19-20	08.08.2019	07.08.2020	Completed	15.09.2020	130.66680	134.38850		
4	Suarachhap To Pipra	1.260	115.120	91.87053	9.67053	Awadhesh Shukla	41SBD/19-20	05.09.2019	04.09.2020	Completed	19.10.2020	90.53391	90.53391		
5	Pakwalya Bazar To Partap Pur	4.565	396.990	346.92815	41.86409	Ujjain Engicon (I) Pvt Ltd	26SBD/19-20	14.08.2019	13.08.2020	Completed	25.09.2020	317.42740	317.42740		
6	PWD Road (Bagaha semra) To Turki	3.080	250.700	215.40013	30.21377	Ashok Kumar Gupta	16SBD/19-20	26.07.2019	25.07.2020	Completed	05.09.2020	203.47454	203.47454		
7	Chhotki Patti Bharogany Path To Panda Patti	1.315	120.300	95.53422	10.58836	Ravi Kumar Tiwari	25SBD/19-20	08.08.2019	07.08.2020	Completed	05.08.2020	90.05269	90.05269		
8	NH28B To Piprahwa	2.200	184.250	146.45122	16.07843	Naseem Akhtar	11SBD/19-20	15.07.2019	14.07.2020	Completed	12.07.2019	137.53455	137.53455		
9	PMGSY Paroraha To Maltolwa Yadav Tola	2.205	187.900	161.17969	16.44011	Maa Dhanvantri Buildcon Pvt Ltd.	53SBD/19-20	29.11.2019	28.11.2020	E/W Completed, GSB & Grade 3 1235m Completed		68.58643	68.58643		
10	Bibi Bankatwa To Dilrampur	2.150	156.870	120.54425	17.92559	Rajesh Kumar	14SBD/19-20	19.07.2019	18.07.2020	E/W Completed GSB 2.00km completed Gr-III 2.000km Completed		50.91190	53.51459		
11	PMGSY Pakaree To Hanjan Tola	1.135	92.800	72.63212	9.25040	Rajiv Kumar Singh	19SBD/19-20	31.07.2019	30.07.2020	Completed	30.07.2020	65.08081	65.08381		
12	Khairpokhra To Ekderwa	4.175	349.730	274.16298	34.42924	Maa Dhanvantri Buildcon Pvt Ltd.	51SBD/19-20	29.11.2019	28.11.2020	E/W Completed GSB 3500m Completed		75.91945	75.91945		
13	Chhotki Patti Bharogany Path To Deurwa (Dharampur)	2.225	185.052	147.10180	16.13500	Maa Dhanvantri Buildcon Pvt Ltd.	19SBD/19-22	31.07.2021	30.07.2022	E/W Completed GSB 1500m Completed		33.51652	33.51652		
14	PMGSY Telpur To Inarbarwa Laya	2.545	218.200	192.69195	21.01574	Rajan Kumar	17SBD/19-20	30.07.2019	29.07.2020	Completed	30.08.2020	190.61767	190.61767		
15	PMGSY Path Bairati To Balkahwa	2.035	173.500	136.78487	16.28915	Nagendra Prasad	22SBD/19-20	07.08.2019	06.08.2020	Completed	17.09.2020	128.58074	128.58074		
16	PWD path Barwa To Serva	1.275	96.800	82.84802	11.58340	M/S Nav Bharat Construction Company	21SBD/19-20	07.08.2019	06.08.2020	Completed	04.08.2020	78.90129	78.90129		
17	PMGSY Mahipur To Pipardhari	1.800	136.410	104.84304	15.56871	Yasmeen	27SBD/19-20	14.08.2019	13.08.2020	E/W Completed GSB 800m Completed		47.30642	47.30642		

(Signature)
22/7/2021

20	NH28B Baswariya Chowk To Baswariya Tola	1.265	98.21000	77.52647	9.12116	Bhum Kumar	31SBD/19-20	22.08.2019	21.08.2020	Completed	29.03.2020	73.92065	73.92065		
21	Siswa School To Harpur	2.875	204.31000	157.63235	22.70370	Chanakya Technos Pvt Ltd	36SBD/19-20	05.09.19	04.09.20	E/W Completed GSB 200mm Completed WBM ongoing PCC 425 m Completed CD 2 Non Completed		83.98918	83.98918		
22	Englishiya Chandraha Path To Pipra	2.980	247.52000	194.45440	23.93609	Chanakya Technos Pvt Ltd	37SBD/19-20	05.09.19	04.09.20	E/W Completed GSB 250mm Completed CD Work Completed WBM ongoing		111.88162	111.88162		
23	PWD Road to Satwariya South	0.605	43.08000	33.46660	4.91663	Bhupendra Kumar	33SBD/19-20	28.08.2019	27.05.2020	CD Work Completed E/W Completed		13.38664	13.38664		
24	Basgaon Manghaniya To Bulahwa Reyaz Miya Tola	2.690	225.50000	175.76766	23.28323	Mid Shafique	42SBD/19-20	06.09.2019	05.09.2020	Completed	10.10.2020	171.75395	171.75395		
25	Chandraha To Vira Tola (Nimuhuiya Ghat)	2.065	162.58000	127.36132	16.09244	M/S Maa Vaishnavi Construction	29SBD/19-20	22.08.2019	21.08.2020	Completed	13.08.2020	119.14236	119.14236		
26	Babu Parsauni To Bengali Sah Tola	1.955	154.05	119.85012	16.10161	Anup Ranjan	32SBD/19-20	22.08.2019	21.08.2020	Completed	21.03.2020	118.22044	118.22044		
27	Pharsahnee To Tarkatti	2.035	178.370	156.83690	17.56132	UJJAIN INFRASTRUCTURE PRIVATE LIMITED	34SBD/19-20	28.08.2019	27.08.2020	Completed	22.11.2020	40.13413	154.37159		
28	PMGSY Pachgama To Parsiha	2.900	234.480	204.86630	24.77026	Satyendra Kumar	28SBD/19-20	22.08.2019	21.08.2020	Completed	02.10.2020	200.42869	201.28947		
29	NH-28 B Chandisthan Mor to Narapur	4.88	396.83	307.4596	42.77744	Chanakya Technos Pvt Ltd	38SBD/19-20	05.09.2019	04.09.2020	E/W in Progress GSB 3.300KM Complete		33.03886	168.23496	135.19610	कमया गया कार्य सत्यापन हे।
30	Satwariya Middle School To Satwariya North	1.650	123.28	98.12952	11.45957	Awadhesh Shukla	40SBD/19-20	05.09.2019	04.09.2020	Completed	19.10.2020	91.08241	91.08241		
31	Parsauni (Pandey Nadi) PMGSY To Parsauni Tola	0.905	75.890	61.68295	5.22559	Pitamber Construction Pvt Ltd.	39SBD/19-20	05.09.2019	04.06.2020	E/W in Progress GSB & WBM completed, 100 M PCC Completed		14.75325	30.59956		
32	PMGSY Laxnauta To chand Barwa (Dhobi tola)	1.415	116.560	92.89048	9.92540	Rajesh Kumar Singh	43SBD/19-20	09.09.2019	08.09.2020	E/W in Progress GSB Completed, Grade-3 700M, C D Complete		45.25342	45.25343		
33	Mathiya Path to Mathiya Harjan Tola	0.740	59.437	47.70151	4.71853	Pawan Kumar Verma	45SBD/19-20	11.09.19	10.06.20	E/W in Progress GSB In Progress. PCC Complete		6.55646	36.42477		
34	NH28B Englishiya To Jamadar Tola	1.840	140.51	110.75594	13.21369	Sanjay Kumar Mishra	54SBD/19-20	29.11.2019	28.11.2020	E/W in Progress GSB Completed GR-III 240m in Progress		83.70934	83.70934		

1. अधियाचना पूर्ण विशिष्टि के अनुरूप किये गये कार्यो के लिए किया जा रहा है जिसकी प्रविष्टि मापी पुस्त में कि जा चुकी है। इन कार्य में NQM, SQM की कोई प्रतिकुल रिपोर्ट नहीं है।
2. भुगतान प्राधिकार प्राप्त होने पर 05 दिनों के अंदर विपत्री का भुगतान कर उपयोगिता प्रमाण पत्र संपर्कित कर दिया जाएगा।
3. कार्य स्थल पर नागरिक सुचना पट एव स्थल प्रयोगशाला स्थापित किया गया है।
4. पत्र QM-I एवं उपयोगिता प्रमाण पत्र (19A) सलग्न है।
5. पथ निर्माण के लिए पूर्ण लम्बाई उपलब्ध है जिसे सवेदक को Hand Over कर दिया गया है।
6. सवेदक को Mobilization एवं Machinery अंश की आवश्यकता नहीं है तथा सवेदक द्वारा भोग नहीं की गई है।

(Signature)
 कार्यपालक अभियंता
 सड़क एवं परिवहन विभाग
 कार्य निदेशक

FORM GFR 19-A
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month of July 2021
PIU:- E.E RWD(W)DIV-BAGAHA-1

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	MMGSY(General)	Lt No-129 dt-18.10.2019 Lt No-01dt-06.01.2020 Lt.No-19 dt-27.01.2020 Lt No-27dt-07.02.2020 Lt No-32 dt-18.02.2020 Lt No-45dt-03.03.2020 Lt No-79dt-15.05.2020 Lt No-94 dt-03.06.2020 Lt No-116dt-24.07.2020 Lt No-187 dt-27.11.2020	3382.22898	Certified that out of Rs. 3382.22898 Lacs of grants-in-aid sanctioned during the years 2020-21 in favour of Executive Engineer R. W. D. Works Division, BAGAHA-1 a sum of Rs 3343.32718 Lacs has been utilized for the purpose of MMGSY(Gen) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 38.90180 Lac remaining unutilized at the end of the period under report.
		TOTAL	3382.22898	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.


Sr.DIV ACCOUNTS OFFICER

R.W.D. Works Division, BAGAHA-1


EXECUTIVE ENGINEER

R.W.D. Works Division, BAGAHA-1