

MH0254
ST

MO No- 3444 3444

Schedule XLV-Form No. 134

Dymer

DIVISION

Bannan Kri

SUB-DIVISION

Md. Ishtiyaque Alam

Measurement Book

3rd and Final bill

Abstract of cost.

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Continuation of Road					
from Mahadev Kusaha Road					
to Jail ghat via Mahadalit Tola					
Santhal Tola under MMGSY					
Name of Agency:- MD Istiyaque					
Alam.					
Agreement No:- 209/SBO/2019-20					
Agreement Amount :- 3096944.00					
Date of Commencement :- 25/08/2019					
Date of Completion :- 24/05/2020					
Further Measure - NIL					

(1)					
(13) p/v bench mark pillar					
all complete job.					
1 NOS @VTMBP-18.51- (1)					
@Rs. 4759.45 Each Rs. 4759.45					
(2)					
(13) p/v 2nd zone pillar					
all complete job.					
1 NOS @VTMBP-18.51- (2)					
@Rs. 2186.32 Each Rs. 2186.32					
(3)					
2 p/v clearing & grubbing					
road land all					
complete job.					
0.31 Hat @VTMBP-18.51- (2)					
@Rs. 49739.47/Hat. Rs. 15419.23					
(4)					
3 cont. of embankment					
soil obtained from.					
Continuation - 22365.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4.60m ² @VTMBP-2351- ⁽²⁴⁾ ₂₁					
@ Rs. 6465.99/m ² RS. 29743.55					
⁽²⁵⁾ 22 ply P.C.C. M20 in S.S.					
all Complete job.					
33.74m ² @VTMBP-2351- ⁽²⁵⁾ ₂₂					
@ Rs. 7443.69/m ² RS. 251150.10					
⁽²⁵⁾ 23 painting on parapet all					
Complete job.					
20.64m ² @VTMBP-2351- ⁽²⁴⁾ ₂₃					
@ Rs. 108.98/m ² RS. 2249.35					
⁽²⁷⁾ 24 ply R.C.C. hume					

pipe (1x1000mm)

all dep. job.

7.50m @VTMBP-2351-⁽²⁷⁾₂₄

@ Rs. 4216.74/m RS. 31625.55

RS. 3068819.91

Less for 10% below as per

Aggument @ RS. 306882.00

RS. 2761937.91

say RS. 2761938.00

Less for previous payment

VTMBP-8, 26 @ RS. 1855329.00

payable RS. 906599.00

satisfied that this work has been completed.

after estimate and specification.

22-06-21

G.E.
Bannankhi

22/6/21

सहायक अभियंता
नगरपालिका कार्यालय
चौमाला, काठमाडौं

चि/AMW
23/06/21