

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, दानापुर।

पत्रांक:- 1339(3690)

दानापुर/दिनांक:- 02/8/21

प्रेषक :

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल दानापुर।

सेवा में,

अधीक्षक अभियंता
ग्रामीण कार्य विभाग,
कार्य अंचल, पटना।

विषय:- शीर्ष-PMGSY-II, पैकेज नं०-BR26/P2R10 मनेर हल्दी छपरा रोड तक पथ निर्माण कार्य का समय-वृद्धि के संबंध में।

महाशय,

उपर्युक्त विषय के संदर्भ में कहना है कि योजना शीर्ष-PMGSY-II, पैकेज नं०-BR26/P2R10 मनेर हल्दी छपरा रोड तक पथ निर्माण कार्य का समय-वृद्धि हेतु प्रस्ताव समर्पित किया जाता है।


योजना का विन्दुवार प्रतिवेदन भेजा जा रहा है।

1. स्थल विडियो ग्राफी का सी०डी०
2. (1) कार्य प्रारंभ करने की तिथि-07.07.2020 है।
(2) एकरारनामा के अनुसार कार्य पूर्ण करने की तिथि-06.07.2021 है।
(3) कोरोना (कोविड-19) महामारी एवं बालू का खनन बन्द होने के कारण कार्य में विलम्ब हुआ है, विषयांकित कार्य दिनांक-31.12.2021 तक पूर्ण करने का शपथ पत्र दिया गया है, कार्य प्रगति में है।
(4) कार्य विशेषियों के अनुरूप किया जा रहा है। कार्य प्रगति में है।

अतः अनुरोध है कि उक्त कार्य का समय-वृद्धि प्रस्ताव की स्वीकृति देने की कृपा की जाय।

अनु०:- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल दानापुर।



APPLICATION FORM FOR EXTENSION OF TIME

1. Name of Contractor:- M/s BINOD KUMAR RAY
2. Name of Work:- (1025) MANER TO HALDI CHAPRA (PMGSY-II)
(PACKAGE NO - BR 26 P2R-10)
(Head of Expenditure)
3. Agreement No:- 02/MBD/2020-21
4. Agreement Value:- Rs 28831333/-
5. Date of Commencement of Work:- 07.07.2020
6. Date of Completion stipulated in the Agreement:- 06.07.2021
7. Period of Which Extension has been given Previously:- —
8. Work done of %:- 60%.
9. Period for Which Extension now Applied for :- 31/12/2021
10. Reason for extension of time:-
① Shortage of labour due to COVID-19
② Shortage of Resources i.e. sand due to COVID-19.
11. Recommendation by J.E. :-
③ Land dispute of Smt. Meena Singh
B Singh 06/07/21
SE
12. Whether Programme of work approved :-
13. Whether fund available:- Available
14. If spill over from previous financial
Year whether included in the current
work programme or not:-
15. Recommendation of S.D.O.:- अनुशंसित
16. Recommendation of Executive Engineer:-
Recommendation 67.21
S.D.O.
17. Recommendation of S.E.:-
अनुशंसित
18. Recommendation of C.E.:-
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, रायपुर

M/s BINOD KUMAR RAY

Contractor Road Construction

Vill - Chhitnawan, P.O. - Daudpur, Maner (Patna)

Date 2/7/21

Ref.

सेवा में,
कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमोक्ष दानपुर

विषय :- प्रधानमंत्री ग्राम-संचर्क योजना अंतर्गत मनेर
हल्दी क्षरा रोड पैकेज नं० - BR 24/P2R10 में
समय वृद्धि हेतु

महोदय,
सविनय निवेदन यह है कि अन्त पथ में मीना लिन्हा,
पति :- श्री लुणा कु. सिंह, ग्राम- हल्दी क्षरा मनेर द्वारा
पञ्चांग भण्ड पर विवाद उत्पन्न कर दिये जाने के कारण
रोड के जमीन नशी नही होने के कारण कार्य को जबरन
रोका गया। और इसके बाद मेरे कोरोना पॉजिटिव होने
के वजह से लेबर- मजदूर के स्वास्थ्य को ध्यान में रखते
हुए एयर बालू खनन बंद होने के कारण कार्य
बाधित रहा।

मेरे द्वारा 3km का कार्य पुरा कर दिया गया है।
श्रीमान से निवेदन है कि जोष कार्य को पुरा करने के
लिए बालू खनन शुरू होने से उम्माह आगे लडकी
समय वृद्धि करने की कृपा करे।

आपका विश्वासी
Binod K. Ray

समक्ष,

कार्यपालक दण्डाधिकारी/नोटरी पब्लिक,

No. 7959

दानापुर

Date 07.07.2021

शपथ-पत्र



मैं विनोद कुमार राय पिता नागेश्वर राय पता/ग्राम- खासपुर, पो- दाउदपुर, थाना- मनेर, जिला- पटना का निवासी हूँ एवं शपथपूर्वक घोषणा करता हूँ कि:-

1. यह कि मैं प्रधान मंत्री ग्राम- सम्पर्क योजना अन्तर्गत मनेर हल्दी छपरा रोड पैकेज नं०- BR26/P2R10 का संवेदक हूँ।

2. यह कि उक्त पथ में मीना सिन्हा पति श्री कृष्ण कुमार सिंह ग्राम- हल्दी छपरा मनेर द्वारा पथांश भाग पर विवाद उलघन्न कर दिये जाने के कारण रोड के जमीन के नापी के हेतु कार्य बंद करना पड़ा।

3. यह कि संवेदक खुद कोरोना पोजिटिव हो जाने के कारण लेवर आदि को स्वास्थ्य पर कोई प्रतिकूल प्रभाव नहीं पड़े इसका ध्यान रखकर एवं बालू का खनन बन्द होने के कारण कार्य बाधित रहा।

4. यह कि कोरोना (कोविड-19) महामारी के कारण कार्य बाधित रहा है।

5. यह कि मेरे द्वारा 3KM कार्य संपन्न कर दिया गया है।

यह कि शेष कार्य पुरा करने हेतु मुझे 3 महीने का समय चाहिए। 13/12/21 तक

यह कि मैं यह शपथ पत्र प्रधान मंत्री ग्राम सम्पर्क योजना अन्तर्गत मनेर हल्दी छपड़ा रोड पैकेज नं०- BR26/P2R10 के निर्माण में बालू खनन चालू होने के बाद 3 (तीन) माह के परिपेक्ष्य में दे रहा हूँ।

पुनः मैं उपरोक्त बातों की घोषणा करता हूँ कि इस शपथ पत्र में लिखी गई सभी बातें मेरे जानकारी में सत्य व सही हैं जिसे मैंने पढ़ वो पढ़वा कर सुन वो समझ लिया हूँ और सही लिखा पाकर इसपर अपना हस्ताक्षर बनाया हूँ।

Sri/Smt. Binod Kumar Rai
who is identified by Sri. C.M. Singh
Advocate solemnly affirmed and
declared before me.

S. Kumar
Notary Public Dhanpur, Bihar

Binod K. Rai
शपथकर्ता का हस्ताक्षर

Identify the deponent who has
Signed/L.T.A. in my Presence

अधिवक्ता

02.07.2021

CR/11

HS 0001732933


GOVERNMENT OF BIHAR
e-Court Fee



DATE & TIME :	25-FEB-2021 16:20:09
NAMES OF THE ACC/ REGISTERED USER :	SREI INFRASTRUCTURE FINANCE LIMITED
LOCATION :	Civil Court Danapur
NAME OF LITIGANT :	CIVILCOURT DANAPUR
e-COURT RECEIPT NO :	BRCT2512B21220582
e-COURT FEE AMOUNT :	₹ 100 (Rupees One Hundred Only)



BRCT2512B21220582



Statutory Alert : The authenticity of this e-Court fee receipt should be verified at www.sholestamp.com. Any discrepancy in the details on this receipt and as available on the website renders it invalid. In case of any discrepancy please inform the Competent Authority. This receipt is valid only after verification & locking by the Court Official.

Department of Health

Government of Bihar

Test Report - COVID-19

Date of Testing	02-Jun-2021
Name of testing facility	PTN_UPHC_DAUDPUR, PATNA
Case ID	SYS-COV-BI-PTN-20-27086405
Sample ID	SAMP-PTN-29825613
Type of test	Antigen Test
Patient Name	VINOD KUMAR RAI
Address	DAUDPUR, PATNA
Age (in years), Sex	45 years, Male
Symptoms present	☐ Fever ☐ Cough ☐ Breathlessness
Result	Positive
Remarks	

Signature of issuing authority :

Name of issuing authority :

Designation of issuing authority :

Doctor's Advice:

If antigen test negative: ☐ Go for confirmatory RTPCR test
If antigen test positive: ☐ Home isolation ☐ Admission in Isolation Center
Signature of Doctor : Name of Doctor :

मास्क पहने और सामाजिक दूरी बनाये रखें। किसी भी चिकित्सकीय सहायता के लिए 104 पर कॉल करें।

Date and time of report generation: 02-06-2021 13:47 Hrs

Source: covid19bha



Singh
 06/07/21
 J.E.

Singh
 6/7/21
 A.B.



B. Singh
 06/08/21
 JSE

S. Kumar
 01/7/21
 A. R.



Pong
 06/07/21
 JP

6/7/21
 A.R

Certified that this M.B. Contains
100 (One hundred) Nos of Machine
Page & Issued to SOMAR
R.A.M. E. R.W.D. works
Sub Division DANER

68/7/20
Executive Engineer
Rural Works Department
Sub Division, Danapur
68/7/20

Sch. XLV-Form No. 134

DANAPUR DIVISION

DANER SUB-DIVISION

Measurement Book

No. 1356

Name of Officer _____

Date of first entry _____

Sch. _____
Date of last entry _____

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Maner to Haldichapra Road.					
Name of Agency: - En Bined Kr. Rai					
Agreement No - 02			MBD	10-21	
Date of 7-7-2020					
Date of completion: -					
Date of measurements: - 20/8/20					
Passage No: - BL-261-R10					
Record measurement					

- ① Providing and fixing of
Benchmark pillars as per
direction of sub.
5 Nos ✓

- ② Clearing and grubbing land
including uprooting wild vegetation,
grass, bushes, shrubs, saplings
and trees removing stumps
A blue trees cut down -
 $5 \times 100m \times 3.50 = 1750m^2$
 $5 \times 100m \times 3.75 = 1875m^2$
 $5 \times 100m \times 3.75 = 1875m^2$
 $5 \times 100m \times 3.50 = 1750m^2$
 $5 \times 100m \times 3.50 = 1750m^2$

Continuation

9/10/20

[illegible]

② Construction of granular

Sub done by providing wall

Graded material spreading				
---------------------------	--	--	--	--

in uniform layers do do to

1x 10min x	2.10 x	20' 15" x 2
------------	--------	-------------

$$1 \times 4 \text{ m} \times 0.60 = 2.40 \text{ m}^2$$
$$1 \times 10 \text{ m} \times 0.70 = 7.0 \text{ m}^2$$

1x	6m x x	0.00	± 4.00m	2
----	--------	------	---------	---

1x	3m x 0.70 = 2.10m ²
----	--------------------------------

$$1 \times 5 \text{ m} \times 0.50 = 2.50 \text{ m}^2$$

1x	Bm	x	0.40	±	3.20ml
----	----	---	------	---	--------

1x	6m x 4.80m	4.80m ²
----	------------	--------------------

$$1 \times 4 \text{ m} \times 0.60 = 2.40 \text{ m}^2$$
$$4.92 = \frac{49.2 \text{ m}^2}{10} \cdot 10$$

④ Providing and fixing of tyables

18. m. 6. by inform. by sign send

with logs do do

vi) Iron pyrite and heavy use of

PMG S-y Project - 1 Hops

(ii) Citizen Information Board - 1 NS

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of Panel Concrete					
plain cement concrete pavement.					
thickness as per design do do -					
1x	100m	3.75	0.14		46.875m ³
1x	100m	3.75	0.14		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m	3.75	0.125		46.875m ³
1x	100m				

Sch. XLV-Form No. 134 ⁴

Continuation
16-4-2020
A.G. 16/4/20
S.E.

Particulars	Details of actual measurement			Contents of area
	No.	L	B.	
<u>material statement - 3.44 m³</u>				
(1) G.S. material —			6.23 Cuttings	
(2) Stone cuttings —			449.296 m ³	
G.C. sand —			224.648 m ³	
(4) Local gravel —			1.406 m³	
			<u>Gravel</u> 157.7120 D.F.	
			<u>3792-</u>	


[illegible]

Continuation

6
Sch. XLV-Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Memo of payment					
Royalty				B	84870
S/Fie				B	37952
S.D @ 5%				B	105603
P-S-D @ 2.5%				B	52801
Q-T @ 1%				B	21121
U/V @ 1%				B	21121
W/X @ 1%				B	21121
Y/Z @ 1%				B	21121
By chape				B	1741346
					2112056

passed for Rs 2112056/-
Twenty one Lakhs twelve thousand
six hundred and fifty six only.


 भारतीय सरकार
 कृषि विभाग
 कार्य प्रमोद, का. 1/1/11

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of	GOREL - L.O.S. Marker to				
	Haldichakra Road.				
Name of Agency:-	Sri Bimal Kumar Rai				
App. No:-	02/ M.B.D / 20-21				
Date of ^{work} start:-	7-2-20.				
Date of Compt.:-					
Date of measurement:-	24/9/20				
	Record measurement:-				

① Construction of granular

Subgrade by providing ^{base} gravel

graded material spreading

in uniform do - do -

1x	4.00m	x	2.00	x	0.100	=	0.80m ³
1x	2.00m	x	0.60	x	0.100	=	0.12m ³
1x	10m	x	1.00	x	0.100	=	1.00m ³
1x	5m	x	1.00	x	0.100	=	0.50m ³
1x	8m	x	0.80	x	0.100	=	0.64m ³
1x	6m	x	0.40	x	0.100	=	0.54m ³
2x	3m	x	0.85	x	0.150	=	0.765m ³
1x	10m	x	2.00	x	0.125	=	2.50m ³
1x	5m	x	2.00	x	0.100	=	1.00m ³
3x	4.00m	x	1.00	x	0.150	=	1.80m ³
1x	1.00m	x	0.50	x	0.100	=	0.05m ³
2x	3m	x	0.90	x	0.100	=	0.54m ³
1x	12m	x	0.60	x	0.150	=	1.08m ³
2x	7m	x	1.00	x	0.125	=	1.75m ³
2x	4m	x	1.40	x	0.100	=	0.80m ³

Continuation

24/9/20
R.E.

13.885m³
5.10m
24.9.20

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
(2) Construction of ① Construction of Plain cement concrete placement thickness as per drawing details - Date of measurement :- 16/10/20					
1x 100m x 3.75 x 0.125 = 46.875 m³					
1x 100m x 3.75 x 0.125 = 46.875 m³					
1x 100m x 3.75 x 0.125 = 46.875 m³					
1x 100m x 3.75 x 0.125 = 46.875 m³					
1x 100m x 3.75 x 0.125 = 46.875 m³					
1x 100m x 3.75 x 0.125 = 46.875 m³					
1x 100m x 3.75 x 0.125 = 46.875 m³					
1x 100m x 3.75 x 0.125 = 46.875 m³					
Sum					515.625 m³ ✓

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① E/co Calculation sheet-					
Chart-					
Chainage	Distance	Fill Area	Fillmen Area	Fill volume	
0mtr	0	2.318	-	-	0
50mtr	50	1.871	2.095	104.725	✓
100	50	2.104	2.028	101.305	✓
150	50	2.133	2.159	107.925	✓
200	50	2.291	2.212	110.600	✓
250mtr	50	2.094	2.193	109.625	✓
300mtr	50	2.096	2.095	104.750	✓
350mtr	50	2.124	2.111	105.125	✓
400mtr	50	2.250	2.442	122.025	✓
450mtr	50	1.290	2.024	101.200	✓
500mtr	50	1.405	1.300	69.325	✓
550mtr	50	2.050	1.931	88.525	✓
600mtr	50	2.162	2.109	105.450	✓
650mtr	50	1.924	2.043	102.150	✓
700mtr	50	3.189	2.632	126.525	✓
750mtr	50	3.210	3.125	158.725	✓
800mtr	50	3.269	3.240	161.925	✓
850mtr	50	3.581	3.425	171.750	✓
900mtr	50	2.183	2.082	144.100	✓
950mtr	50	2.634	2.409	120.425	✓
1000mtr	50	3.058	2.046	142.300	✓
1050mtr	50	3.012	3.085	151.250	✓

Continuation

2510940 ✓

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1100ms	50	2.468	2.970		149.500
1150	50	2.569	2.769		138.425
1200	50	3.653	2.013		140.650
1250	50	4.106	3.502		139.035
1300	50	4.247	4.423		221.325
1350	50	4.915	4.031		241.135
1400	50	3.730	4.346		213.225
1450	50	5.500	4.638		231.900
1500	50	4.065	4.203		239.125
1550	50	2.592	3.325		166.425
1600	50	2.361	2.633		133.825
1650	50	2.610	2.606		134.225
1700	50	2.408	2.249		132.150
1750	50	2.406 2.600	2.529		123.350
1800	50	2.303	2.353		117.025
1850	50	2.460	2.508		119.325
1900	50	2.404	2.436		121.000
1950	50	2.421	2.413		120.625
2000	50	4.196	3.209		165.425
2050	50	3.034	3.635		101.250
2100	50	2.025	2.950		143.425
2150	50	2.564	2.695		134.325
2200	50	1.684	2.124		106.200
2250	50	1.504	1.629		81.480
2300	50	1.905	1.340		86.925
2350	50	1.443	1.604		83.700
2400	50	2.157	1.050		90.000
2450	50	2.243	2.200		110.000

Continuation

6631.005

4th
on 91c Bill

21

Sch. XI/-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- L 25 meter to					
Haidikobra Road..					
Name of Agency:- Sri Binod Lal Rai					
Ag. No:- 02/ m. B. D. 20-21					
Date of work start:- 7-7-20					
Date of completion:-					
Date of measurement:- 18/01/2021					
Date of entry:- 18/01/2021					
① Construction of Pavement plain					
Cement Concrete pavement thickness					
as per design do - do - all emp.					
4 x 30 mtr x 3.25 x 0.125 =					56.25 m ³
4 x 30 mtr x 3.25 x 0.125 =					56.25 m ³
4 x 30 mtr x 3.25 x 0.125 =					56.25 m ³
4 x 30 mtr x 3.25 x 0.125 =					56.25 m ³
4 x 30 mtr x 3.25 x 0.125 =					56.25 m ³
4 x 30 mtr x 3.25 x 0.125 =					56.25 m ³
1 x 30 mtr x 3.25 x 0.125 =					14.06 m ³
					351.56 m ³
② Laying brick paving layer					
on prepared subgrade with concrete					
mand edge all embankment					
2					
2.5 x 2 x 30 mtr x 0.50 =					690.00 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing and fixing No. 12 reinforcement bars	Qty	17	item		
17 Nos @ 17.50 = 297.50					
② Clearing and grubbing Red land (by manual means) 17.30	17.30				
17.30 @ 50.00/ha = 865.00					
③ Construction of S.S.B. by providing well graded material spreader	Qty	17	item		
17.30 @ 28.00 = 482.40					
④ Construction of lateral					
Concrete pavement	Qty	17	item		
1014.843m ³ and 17.30 @ 21.00 = 363.30					
1014.843m ³ @ 3.50 = 3551.95					
Total 1366.403m ³ @ 34.00 = 46459.90					
⑤ Construction of Embankment with material obtained from borrow pits	Qty	17	item		
17.30 @ 220 = 3806.00					
258.880m ³ @ 220 = 56881.00					
⑥ Construction of Embankment with material from borrow pits					

Scanned with CamScanner

