

14/10/54 HB No. 3577  
cc

Schedule XLV-Form No. 134

Pages \_\_\_\_\_ DIVISION

Bangalore  
Sub-Commander S. M.

SUB-DIVISION

**MEASUREMENT BOOK**

Dated 10/10/54 Yester Thurs.

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of Work :- Construction and  
Maintenance of Road + 20m  
palka road-to jadau Total.

Name of Agency :- Sumit Kumar Singh  
Agreement No:- S7 SBD / 2020-21

Agreement Amount :- 60888 43.00

Date of Commencement :- 18/ 09/2020

Date of Completion:- 17/9/2021

#### Record Measurement

① 33 plv ready little information

board all comp. job

1 x 2 nos = 2 nos

② plv setting out pillar all

complete job.

1 x 0.720 km = 0.720 km

③ 2 plv clearing and grubbing

soil land

5 x 30m x 3.50 m = 525.00 m<sup>2</sup>

5 x 30m x 3.5 m = 525.00 m<sup>2</sup>

5 x 30m x 3.5 m = 525.00 m<sup>2</sup>

1 x 30m X 3.50 m = 105.00 m<sup>2</sup>

1 x 20 m X 3.50 m = 70.00 m<sup>2</sup>

Continuation

4<sup>th</sup> and Final Bill

Abstract of cost

36

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	A.	B.	C.	
Name of work:- Concre. and maint.					
at Road from Parka Road					
+ yard toa.					
Name of Agency:- Smit Kanor Singh					
Agreement No:- 571500 / 2020-2					
Agreed Amount :- 6088843.00					
Date of commencement - 18/09/2020					
Date of completion (tip land) - 17/09/21					
Actual Date of completion:- 27/07/21					
(1) P.V setting out pillars					
all complete job.					
0.720 OVT M.B.P - 25 SP - 1					
@ Rs. 26088.10 Km Rs. 25983.43					
(2) 2 P.V clearing & grubbing					
2 road land all complete.					
0.26 H.A.L. OVT M.B.P - 25 SP - 2					
@ Rs. 51137.38 / Hect. Rs. 12784.35					
(3) Excavation in soil in					
2 road land all complete					
job.					
26.25 m <sup>3</sup> OVT M.B.P - 25 SP - 3					
@ Rs. 126.24 / m <sup>3</sup> Rs. 3313.80					
(4) Construction of embankment					
Soil obtained from					
2 road cutting all complete jobs					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Complete job.</u>					
15.00m C.Y.T MDP - 28	SI - <u>77</u>				
(71) @ Rs. 3497.187/m <sup>2</sup>					Rs. 52457.80
78 plv painting on port					
all comp. job.					
2 NOS. C.Y.T MDP - 33	SI - <u>77</u>				
(@ Rs. 98.77/m <sup>2</sup> )					Rs. 4077.27
					Rs. 5358611.12
					say Rs. 5358611.00
Add G.S.T @ 12%					Rs. 643034.00
Add L. com @ 1%					Rs. 53587.00
Add R.F. @ 10%					Rs. 64836.00
					Rs. 61200421.00

Less for 13.77% below

as per aggregate	@ Rs.	842733.00
		Rs. 5277329.00

Less for previous payment

W.T.M.BP - 14, 24, 29	@ Rs.	4526924.00
		payable Rs. 750393.00

Certified that this work has been

done as per all specific and speci-

fication.

P.P.  
07-07-21

J-E.

Barmankhi

✓  
MT-1  
07/07/21